

Progress of the contract during the month of January 2019

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/CR/RPR/WEIGHBRIDGE-BOT/2010 DTD 16.08.2010	Shri. Satvinder sing Sandhu, Supply, installation and operation of one pitless weighbridge at ICD Raipur	Monthly licence fees payable to CONCOR 17,555.00	31.10.2020	01.11.2010	Contract under Progress	Not applicable
CON/NGP/RO/836/2018/969 dated 31.10.2018	M/s. Highway Roadlines Pvt. Ltd.- Handling of Containers and Cargo at Raipur Container Terminal as well as MMLP, Naya Raipur	23,11,00,000.00 for 4+1 Years	16.12.2022	17.12.2018 at MMLP, Naya Raipur only,	Contract under Progress at MMLP, Naya Raipur	Yet to start work under Handling of Containers & Cargo at Raipur Container Terminal
CONCOR/NGP/RO/836/2013/575 dated 28.06.2013	M/s T. N. Singh, Handling and Transportaion of Containers and Cargo at Raipur Container Terminal	11,14,00,000.00 per annum	11.07.2017,11.07.2018 , 11.11.2018,Extension of Handling Contract for three month from 12.11.2018 or till commencement of work by new contractor whichever is earlier & transportation contract extended for six month from 12.11.2018 or till finalization of panel of transporter by Corporate Office whichever is earlier.	12.07.2013, 12.07.2017, 12.07.2018, 12.11.2018	Contract under Progress	Not applicable
CONCOR/NGP/RO/863/2019/1357 28.01.2019	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Nagpur Container Terminal and MMLP, Mihan.	50,000,000.00	27.01.2023	28.01.2019	Contract under Progress	Not applicable
CONCOR/CR/NGP/864/2013/3247 06.11.2013	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Aurangabad, Bhusawal, Raipur and Mandideep Container Terminals of Central Region.	22,300,000.00	31.10.2017, 31.10.2018, 28.02.2019 or till finalization of new contract whichever is earlier.	01.11.2013, 01.11.2017, 01.11.2018	Contract under Progress	Not applicable
CON/NGP/RO/2015/5317 dated 02.01.2015	M/s Cement Carriers, Nagpur - Hiring of Trailers for Internal Shifting of Contianers at Nagpur Container Terminal.	1,09,92,000.00 - per annum	08.01.2019- extendable for one more year	09.01.2015	Contract under Progress.	Not applicable
CON/NGP/RO/2015/5413 dated 14.01.2015	M/s Prem Chand & Company, Jind -Haryana- Handling of Cargo at Nagpur Container Terminal.	2,62,65,120.00 per annum	08.01.2020-extended for one more year	09.01.2015	Contract under Progress.	Not applicable
CON/CR/RCT/VEH/2018 09.11.2018	Hiring of Vehicle on Monthly Basis at ICD Raipur - M/s. Satvinder Singh Sandhu, Raipur	1,670,760.00	16.12.2018	15.12.2020	Contract under Progress.	Not applicable
CON/CR/MCT/VEH/2015/1068 dated 30.09.2015	M/s Arti Travles- Contract for Hiring of Vehicle on Monthly Basis at ICD Mandideep	2,598,000.00	12.09.2017, 12.09.2018 , 12.01.2019	13.09.2015, 13.09.2017, 13.09.2018	12.01.2019	Not applicable
CON/CR/MCT/VEH/2018/ dated	Hiring of Vehicles on Monthly and need basis at ICD Mandideep - M/s. Sigma Infotech	2,884,000.00	12.01.2021- extendable by one more year	13.01.2019	Contract under progress	Not applicable
CON/CR/RCT/HK/979/1067 dated 30.09.2015	M/s Eximius Management Pvt. Ltd, Thane (West)- Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipur	3,771,000.00	21.09.2017, 21.09.2018, 21.01.2019 or till finalization of new tender whichever is earlier	22.09.2015, 22.09.2017, 22.09.2018, 21.01.2019	21.01.2019	Not applicable
CONCOR/CR/NGP/HK/Raipur dated 01.02.2019	M/s Eximius Management Pvt. Ltd - Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipu & MMLP, Naya Raipur.	2,363,000.00	21.01.2021- extendable by one more year.	22.01.2019	Contract under progress	Not applicable
CON/CR/NGP/VEH-Hiring/AWB/2241 dated 28.11.2016	M/s.Shri Swami Samarth Travels, Auragnabad- Contract for hiring of vehicle on monthly basis at Aurangabad Container Terminal.	1,436,868.00	07.11.2018 further extendable by one more year upto 06.11.2019.	08.11.2016	Contract under Progress.	Not applicable
CONCOR/CR/NGP/875/2017/807 dated 09.08.2017	M/s Prem Chand & Company, Jind- Contract for Short Lead and Long Lead Transportation of Containers and Cargo at Nagpur Container Terminal.	5,79,58,650.00 per annum	04.08.2021 extendable by one more year	05.08.2017	Contract under Progress.	Not applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NGP/RO/2017/837/2017/1109 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Mandideep Container Terminal.	6,69,91,770.00 per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/832/2017/1110 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Bhusawal Container Terminal.	3,17,74,950.00 per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable
CONCOR/NGP/RO/ 2018/1107 dated 01.12.2018	M/s Sricon Logistics Pvt Ltd. - Contract for Leasing of space for repair of ISO/DSO Containers (20 FT, 22 ft 40 ft & 45 FT) in Inland Container Depots at Nagpur, Aurangabad, Bhusawal, Raipur and Mandideep including Empty Park at Mihan and CRTs.	67,80,000.00 for a period of Six months (Adhoc Contract)	31.05.2019 or till finalization of fresh tender whichever is earlier.	01.12.2018	ADHOC contract is under progress	Not applicable
CON/NGP/RO/801/ 1788 dated 31.01.2018	M/s Lift & Shift Services, Kolkata - Contract for Handling of Containers at Nagpur Container Terminal including Empty Park at Mihan	15,00,80,000.00 for a period of 5(4+1) years,	15.01.2022 extendable by one more year	16.01.2018	Contract under Progress.	Not applicable
CON/NCG/RO/O&M/RST/2018/1837 dated 06.02.2018	M/s Excellent Engineering and Allied Services Pvt Ltd - Contract for Operation and Maintenance of CONCOR 03 Owned Loaded Reach Stackers at Nagpur Container Terminal	3,82,09,911.00 - for a period of 4(3+1) years	28.02.2021 extendable by one more year.	01.03.2018	Contract under Progress.	Not applicable
CON/CR/MCT/837-A /2018/156 dt: 27.04.2018-	M/s Prem Chand and Company - Contract for Hiring of Equipments for Handling of Empty Containers at Mandideep Container Terminal	1,89,80,000.00 for a period of 5(4+1)	10.05.2022 extendable by one more year	11.05.2018	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK/RO/2018/1993 dated 03.03.2018	M/s Manav Seva Bahuuddeshiy Berojgar Sahakari Sanstha - Contract for Housekeeping and Clearing Services at CONCOR's Regional Office, Civil Lines Nagpur	18,39,240.00 for a period of 2(1+1) years	28.02.2019 extendable by one more year	01.03.2018	Contract under Progress.	Not applicable
CONCOR/CR/HK/ICD/NGP/2018 dated 27.03.2018	M/s United Industrial Security Services - Contract for Estate Maintenance, Clearing and Housekeeping Services at CONCOR's Inland Container Depot, Nagpur	1,62,41,073.00 for a period of 3(2+1) years	31.03.2020 extendable by one more year	01.04.2018	Contract under Progress.	Not applicable
CON/NGP/RO/849/2018/298 dated 28.05.2018	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Aurangabad Container Terminal.	6,89,86,545.00 per annum	30.05.2022 extendable by one more year.	31.05.2018	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK/BSL/2018/422 dated 29.06.2018	M/s Praveer Multiservices, Aurangabad - Contract for Housekeeping and Cleaning Services Inland Container Depot at ICD Bhusawal	11,11,212.00 for a period of 2+1 year	30.04.2020 extendable by one more year	01.05.2018	Contract under Progress.	Not applicable
CON/CR/VEH/NCT/1258 DATED 02.11.2018	Contract for Hiring of Vehicles on Monthly & need basis at CONCOR, Nagpur- M/s. V.R. Travels	22,70,000.00 for a period of 2+1 year	05.01.2021- extendable by one more year	06.01.2019	Contract under Progress.	Not applicable
CON/ER/RO/WB-CFS-CTKR/2012 DT.24.4.12	M/S Digiweigh Private Limited	18,800,000.00	23.04.2022	24.04.2012	work in progress	Not applicable
CON/KOL/ER/BLS/H&T/2014, Dated 30.01.15	M/s Apana Logistics P Ltd	3,05,00,000.00 p.a	28.02.2019	01.03.2015	work in progress	not applicable
CON/KOL/ER/OTL/HY-TECH/2015/179 Dated 29.06.15	M/s Hy-Tech Power Systems	11,00,000.00 p.a	28.10.2018	29.06.2015	28.10.2018	not applicable
CON/KOL/ER/CTKR/2015/275 Dated 15.05.15	M/S T N SINGH	92,28,000.00 p.a	15.05.2019	16.05.2015	work in progress	not applicable
CON/ER/MIS/CCTV/2015/485 Dated 12.11.15	M/s G S Computel Pvt. Ltd.	Supply+Installation 5588132 + AMC 644071 p.a	28.03.2021	29.03.2017	AMC In progress	not applicable
CON/KOL/ER HK/CTKR-including CFS/2015/LOI/375 DT.23.10.2015	M/S EGC GROUP	7,500,000.00	28.02.2019	01.11.2015	work in progress	Not applicable
CON/KOL/ER/CTDI/H&T/2015 DT.30.10.2015	M/S HIGHWAY ROADLINES PVT LTD	36,71,000.00 p.a	15.11.2019	16.11.2015	Work in progress	Not applicable
CON/KOL/ER/GUNNY-H&T/2016/347, Dt. 18.04.16	M/S T N SINGH - JV	4,84,00,000.00 p.a	15.05.2020	16.05.2016	Work in progress	Not applicable
CON/KOL/ER/SHM-H&T/2016/371, Dt. 21.04.16	M/S LIFT & SHIFT SERVICES	1,48,00,000.00 p.a	20.05.2020	21.05.2016	Work in progress	Not applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/KOL/ER/AMJ/HDL/2015/490 DT.21.07.15 & CON/KOL/ER/AMJ/HDL/2016, DT. 31.05.16	M/S T.N. SINGH	2,72,00,000.00 p.a	01.06.2020	02.06.2016	Work in progress	Not applicable
CON/KOL/ER/TATA-H&T/2016/323 DT.18.06.16	M/s Suman Forwarding Agency Pvt. Ltd.	1,09,00,000.00 p.a	18.07.2020	19.07.2016	Work in progress	Not applicable
CON/ER/WB/ICD-BALASORE/2016/18 DT. 21.07.16	M/s Utkal Weighbridge and Calibration Centre	32,04,670.00 p.a	31.10.2026	01.11.2016	Work in progress	Not applicable
CON/KOL/ER/CTKR/KONE/RST/O&M/2016-17/23, Dt.27.12.16	M/s TIL Limited	14,490,000.00	31.12.2019	01.01.2017	Work in progress	Not applicable
CON/ER/WB/MMLP/JHARSUGUDA/2017/67 DT. 05.01.2017	M/s Silicon Weighing Technologies Pvt. Ltd.	45,45,220.00 p.a	29.05.2027	30.05.2017	Work in progress	Not applicable
CON/ER/AMJ/TPT/2017/387, Dt.20.02.17	M/S Lift & Shift Services	1,30,92,018.00 per annum	21.02.2019	22.02.2017	Work in progress	Not applicable
CON/ER/GFCJ/H&T/2017/444, Dt.17.03.2017	M/s Prem Chand & Company	38,37,000.00 per annum	15.04.2021	16.04.2017	Work in progress	Deployment of Equipment
CON/ER/ROU/H&T/2017/08, Dt.12.04.17	M/s Prem Chand & Company	48,53,040.00 Per annum,	10.05.2021	11.05.2017	Work in progress	Deployment of Equipment
CON/ER/HLZ/H&T/2017/435, DT. 01.05.17	M/s Highway Roadlines Pvt. Ltd.	51,91,066.00 Per annum,	30.05.2021	31.05.2017	Work in progress	Deployment of Equipment
CON/ER/CTKR/TPT/2017/385, Dt. 20.04.2017	M/s T N Singh	1,85,86,250.00 Per annum,	19.05.2019	20.05.2017	Work in progress	Not applicable
CON/ER/CAR/OT/2017/157, Dated 25.05.2017	M/s Kirti Tour & Travels	33,96,834.00 Per annum,	31.05.2019	01.06.2017	Work in progress	Not applicable
CON/KOL/ER/Cont Rep/2017-18/404, dt. 19.06.2017	M/s Anchor Container Services Pvt. Ltd.	99,8,000.00 per annum (approx)	30.06.2019	01.07.2017	Work in progress	Not applicable
CON/KOL/ER/AC/2017-18/95, Dt. 10.07.2017	M/s Lift & Shift Services	7,92,000.00 per annum,	16.07.2021	17.07.2017	Work in progress	Not applicable
CON/ER/FUT/SP/2017/193, Dt. 24.07.17	M/s Niharika Logistics Private Limited	2,27,80,800.00 per annum	31.08.2023	01.09.2017	Work in progress	Not applicable
CON/ER/WB/ICD/AMINGAON/2017-18/535, Dt. 23.08.2017	M/s Kumar System	10,78,000.00 per annum,	21.02.2028	22.02.2018	Work in progress	Delay in installation
CON/ER/KoPT/TP/2018/17, Dt.18.01.18	M/s Balmer Lawrie & Co. Ltd.	2,97,22,375.00 (for 4+1 Years)	15.02.2022	16.02.2018	Work in progress	Not applicable
CON/ER/SHM/HOUSE KEEPING/ 2018/ 238, Dt. 13.02.18	M/s Rakshak Securitas Private Limited	1,37,14,224.00 (For 2+2 Years)	29.02.2020	01.03.2018	Work in progress	Not applicable
CON/ER/CFS/CTKR/CHA/2018/75, Dt. 4.5.18	M/s ULTRA COMMERCIAL & CO	44,29,395.00 for 4+1 Years	23.05.2022	24.05.2018	Work in progress	Not applicable
CON/Elect/Repair & Maintenance/ER/2018/214, Dt. 22.05.2018	M/s Chakraborty Enterprise	21,39,507,20 Contract period 3 months with maintenance of 12 months	28.05.2019	29.05.2018	Work in progress	1st Extension Granted. 2nd Extension under process.
CON/ER/HASIMARA/TPT/2018/184, Dt. 4.6.18	M/s Rapid Roadlines of India	67,20,000.00 per annum,	18.06.2019	19.06.2018	Work in progress	Not applicable
CON/ER/CFS-CTKR/Cargo Handling/2018/557 dated 21.07.18	M/S Highway Roadlines Pvt Limited	23,97,240.00 per annum,	31.07.2022	01.08.2018	work in progress	Not applicable
CON/ER/TATA/Weighbridge/2018/612, Dt. 27.07.2018	M/s Lokesh Kakkar	6,22,020.00 per annum		Installation in progress.		
CON/ER/CTDI/WB/SRL/2018/14, Dt. 20.07.18	M/s Sunrise Logistics	14,15,320.00 per annum		Installation in progress.		
CON/ER/CTKR/FLT/2018/697 dated 14.08.18	M/s T. N. Singh	14,16,000.00 per annum	10.09.2022	11.09.2018	work in progress	Not applicable
CON/ER/EDI SERVICE CENTRE-ICD AMJ/406, Dt. 16.10.18	M/s E-Solutions	2,80,035.00 per annum,	15.10.2022	16.10.2018	work in progress	Not applicable
CON/ER/OTL/GMT/2018/226 dt 23.10.18	M/s. GMT Industries	5,55,100.00 p.a	02.11.2018	02.11.2018	work in progress	not applicable
CON/ER/SHM/CTKR/CFS- CTKR/SURVEY/2018/379 DT 15.10.18.	M/s Bengal Shipping Services	46,07,071.00 per annum	16.11.2022	17.11.2018	work in progress	not applicable
CON/ER/BTH/H&T/2018/522 dt 7.12.18	M/s KGN Global Forwarding P Ltd	3,41,22,786.00 p.a	31.12.2020	01.01.2019	work in progress	not applicable
CON/KOL/ER/Zonal AMC/Civil/2018 dt 20.12.18.	M/S.G.C.ENTERPRISE	47,55,400.00 p.a	31.12.2019	28.12.2018	work in progress	not applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/ER/H KEEPING/LOI/CTKR/BDC/2019/271 DT 10.1.19	M/s. B.D. Construction Co.	34,40,544.00 p.a	31.01.2021	01.02.2019	work will commence wef 01.02.2019.	not applicable
CON/NWR/Tenders-II(a)/Vehicle Hire-PPBR/06/2015	M/s Rambhai S. Vagh Tours & travels	270,000.00	23.03.2019	22.12.2015	Work in progress - Under obligatory period. Floating of fresh e-tender floated - under sale.	N.A.
CON/NWR/Tenders-II(a)/KHDB-RST-7/106/2013	M/s.Lift & Shift Services	12,900,000.00	17.01.2019	18.01.2014	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Printing/229/2015	M/s Total Solutions	451,000.00	17.02.2019	18.02.2016	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - KHDB/02/2016	M/s Metro Tours & Travels	2,064,000.00	31.08.2019	01.07.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - AKV/19/2016	M/s Metro Tours & Travels	648,000.00	14.12.2019	13.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/HK-SBI/250/2016	M/s Radiant Services	1,020,000.00	28.02.2019	01.03.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-JNPT/121/2015	M/s Ankit Container Carrier	42,200,000.00	30.06.2019	01.07.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/KHDB/238/2016	M/s. Aquarius Marine Services	9,270,000.00	30.11.2019	01.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/DCT-SBI/248/2016	M/s Aquarius Marine Services	1,287,000.00	14.05.2020	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Cargo Handling-KHDB/255/2016	M/s Shri Durga Crane Company	22,700,000.00	19.05.2020	20.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/DSO Container repair/249/2016	M/s Container Care Services	3,592,000.00	31.05.2020	01.06.2017	Work in progress	N.A.
CON/NWR/MIS/OT/PRN/TONNER/69/2017/01	M/s Cartridge Care Services Pvt. Ltd.	342,000.00	30.05.2019	01.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T-VCC/235/2016	M/s OM Laxmi Roadways	1,442,000.00	20.08.2020	21.08.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T - GIM/232/2016	M/s OM Laxmi Roadways	26,700,000.00	07.10.2020	08.10.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/VCC/245/2016	M/s The General Surveyors of India	1,340,000.00	30.04.2021	01.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II (a)/KHDB - H&T/243/2016	M/s.Prem Chand & Company	47,200,000.00	03.05.2021	04.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/GIM/247/2016	M/s SAM Surveyors and Adjustors	1,258,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/AKV/246/2016	M/s SAM Surveyors and Adjustors	2,105,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - KHDB/20/2017	M/s Shree Sai Corporation	3,173,000.00	16.05.2019	17.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/MDPT-PIP-HK/258/2017	M/s Radiant Services	562,000.00	01.06.2019	02.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/AKV-HK/259/2017	M/s Radiant Services	902,000.00	12.06.2019	13.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(b)/AMC-WB/SBI-KHDB-AKV/80/2017	M/s.R.D.Scale Services	187,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/O&M-NWR-RST/253/2016	M/s Excellent engineering and Allied Services Private Limited	20,600,000.00	15.07.2020	16.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RO-HK/252/2016	M/s Safal Hospitality & Maintenance Services	2,266,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Zonal AMC - Elec./242/2017	M/s Shivram Electricals	3,508,000.00	30.09.2019	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/VCC-HK/261/2017	M/s Radiant Services	1,150,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/GIM-HK/260/2017	M/s Radiant Services	918,000.00	19.07.2019	20.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/PPSP/256/2017	M/s Aquarius Marine Services	3,851,000.00	14.09.2020	15.09.2017	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any	
CON/NWR/Tenders-II(a)/Survey/MDCC/257/2017	M/s SAM Surveyors and Adjustors	5,253,000.00	14.09.2020	15.09.2017	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/H&T-AKV/251/2017	M/s Highway Roadlines Pvt. Ltd.	42,900,000.00	30.09.2020	01.10.2017	Work in progress	N.A.	
CON/NWR/Vehicle Hire - RO/21/2017	M/s Shri Sai Corporation	1,228,000.00	30.09.2019	01.10.2017	Work in progress	N.A.	
CON/NWR/Tenders-II(b)/Valuation/85/2017	M/s. Accurate Appraisal Services	95,900.00	15.10.2019	16.10.2017	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/KHDB-PPSP/267/2017	M/s Ankit Container Carrier	60,600,000.00	31.01.2020	01.02.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/RSC/DCT-SBI/265/2017	M/s Apana Logistics Pvt. Ltd.	1,852,000.00	10.02.2021	11.02.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/KHDB-MDPT/266/2017	M/s Apana Logistics Pvt. Ltd.	59,200,000.00	31.03.2020	01.04.2018	Work in progress	N.A.	
CON/NWR/Vehilce Hive-AKV/Additional/22/2017	M/s Ishwarbhai S. Chaudhary	588,000.00	14.02.2020	15.02.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/Canteen-KHDB/270/2017	M/s. Roopali Chavana and Sweet Mart	585,000.00	09.02.2020	10.02.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/273/ICD-KHDB/2017	M/s Patel Telecom & Xerox	440,000.00	31.03.2020	01.04.2018	Work in progress	N.A.	
CON/NWR/Vehicle Hire-GIM-MDPT/25/2018	M/s Bhagwanbhai L Chaudhari	1,697,000.00	31.05.2020	01.06.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(b)/ISO Repair-KHDB/275/2018	M/s. Container Care Services	1,701,000.00	30.04.2019	01.06.2018	Work in progress	N.A.	
CON/NWR/Vehicle Hire-BRC/ 24/2018	M/s Metro Tours & Travels	449,000.00	15.07.2020	16.07.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/ AKV-Long Lead/277/2018	M/s OM Laxmi Roadways	3,797,000.00	31.07.2020	01.08.2018	Work in progress	N.A.	
CON/NWR/CIVIL-VIII/ZONAL ANNUAL CIVIL CONTRACT/18/2018	M/s Jha Enterprises	13,700,000.00	17.10.2019	18.10.2018	Work in progress	N.A.	
CON/NWR/EOI-II(a)/Empanelment Ad Agencies/279/2018	Empanelled 04 Agencies for Advertising :- 1. M/s Tiger Advertising 2. M/s Ventures Advertising P. Ltd. 3. M/s Navnital & Co. 4. M/s Apex Advertising	3,607,000.00	19.10.2020	20.10.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/KHDB-HK/280/2018	M/s Safal Hospitality & Maintenance Services	6,097,000.00	30.11.2020	01.12.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/Survey/CWCNSL/283/2018	M/s Aquarius Marine Services	2,698,000.00	30.11.2020	01.12.2018	Work in progress	N.A.	
CON/NWR/Tenders-II(a)/DCT-SBI-TPT/285/2018	M/s Apana Logistics Pvt. Ltd.	189,000.00	15.01.2021	16.01.2019	Work in progress	N.A.	
CON/SCR/RO/SECURITY/DESUR/2018/167 DTD 25-01-2018	3737- Col.Rajesh Kumar Dwivedi Security Agency-Contract for porviding security and incidental services at ICD-Desur	32,42,000.00 - 2 yrs	15.10.2020	16.10.2018	Work in Progress	Not Applicable	
No. CON/SCR/SNF/ELE AMC Tendaer/T-1/2018-19 dtd.10-01-2019	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub Station and Electrical Installations at ICD/DCT/SNF	2,172,000.00		Commenced Contract 17-01-2019 for Two years,completion 16.01.2021	17.01.2019	Work in Progress	Not Applicable
No. CON/SCR/ RO/HR/ CFCV & MMLP Security/ 2016/435, Dt. 30-03-2016	M/s.Aries Arun Sharma Security Agency - Providing Security Servicesat 1) CONCOR's Container Freight Station (CFS) - Visakhapatnam, 2) Multimodal Logistics Park (MMLPV) Visakhapatnam (A.P.)	4,11,00,000.00 for 02 Years		Date of completion 04-01-2021	05.01.2019	Work in Progress	Not Applicable
No. CON/SCR/EP/ NPL/Elec. AMC/2015/763, Dated 05-06-2015	M/s. Karunakar Enterprises - Services pertaining to Maintenance of Substation and Electrical Installations at DCT / Naqulapalli	7,35,998.40ps		Adhoc arrangement continued with the existing contractor,new tender floating under progress.	05.06.2015	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No.CON/SCR/Security/DCT/NPL & RO/SCR/I/2018/1885 dtd.23.11.2018	M/s. -M/s.Motuku Indrakantha Reddy Security Agency- Providing Security Serv+ C12es at 1) CONCOR's Domestic Container Terminal (DCT) - Nagalapalle - Velimala (Village) R.c. Puram (Mandal) - Medak Dist. (T.S.) 2) CONCOR - Regional Office-SCR, Secunderabad	1,01,19,598.00 for 02 Years	Commenced Contract for Two years wef.01.12.2018. Completion 30.11.2020	01.12.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/36/I/2013, Dated 30-09-2013	M/s. S.S. Xerox - Contract for Providing & Operating Telephone facility with STD/ISD/PCO/FAX/Photocopy/Computer & Printer with Internet and Stationery Items at CONCOR, ICD/Sanathnagar	11,39,940.00 (Revenue)	Date of completion 30-09-2016. Extended for another 02 years upto 30-09-2018. Proposal for floating of new tender has been invited from SNF terminal with revised scope of work. Post contract obligatory peiod invoded upto 31-01-2019 or finalization of tender whichever is earlier.	01.10.2013	Work in Progress	Not Applicable
CON/SCR/RO/HR/Security-SNF/I/2017, Dated 01-02-2017	Col. Shishir Kumar Dass (Retd) - Contract for Providing Security & Incidental Services at Combined Container Terminal, Sanathnagar, Hyderabad	3,47,28,279.00 (2 Years)	10.02.2019	11.02.2017	Work in Progress	Not Applicable
Tender No.CON/SCR/CRS/2017/9 dtd.19.12.2017	M/S.CONTAINER CARE SERVICES Establishment of Container Repair Facility on the leased out space to carry out major and minor repair of damaged ISO/Domestic Containers as per IICL Specifications at ICD/DCT_Sanathnagar, DCT_Nagalapalle(NPL) of T.S and CNGT/GNT, CFS/VSKP & MMLP/VSKP of (AP) and ICD/Desur and Adhoc locations of South Central Region.	1,23,00,000.00 (1+1) YRS	Extended for one more year till 28/02/2020	01.03.2018	work in progress	Not Applicable
CON/SCR/EP/ICD/SNF/EXTENSION OF SICK SPUR/2017/323 DTD 27-02-2018	M/S.RAKSY INFRASTRUCTURE PVT LTD. - EXTENSION OF SICK SPUR AT ICD-SANATHNAGAR	5,30,00,000.00 (1 YR)	12.03.2019	13.03.2018	Work in Progress	Not Applicable
CON/SCR/CM/OTLs/I/2017-18/OT/01, Dated 07-04-2017	M/s. Tetra Tekseal Pvt., Limited Supply Contract for One Time Lock (OTLs) with Anti Spin Lock & Laser Marking of Seal Numbers and Plastic Strip Seals required at Various Container Terminals of South Central Region.	15,91,800.00 (2+1 Yrs)	31.05.2019	01.06.2017	Work in Progress	Not Applicable
CON/SCR/CM/WB/SNF/OT/2012-13/13/3208, Dated 03-06-2013	M/s. Madanapalle Construction Co., (Pvt.) Ltd - Contract for Operation & Maintenance of CONCOR owned Electronic Weighbridge (80MT) at Inland/Domestic Container Depot at Sanathnagar, Hyderabad, Telangana	28,08,000.00 (5+1 Y)	6/30/2018. Extended for another year upto 30-06-2019	01.07.2013	Work in Progress	Not Applicable
CON/SCR/CM/SNF/Survey/ 2017/03, Dated 12-04-2017	M/S.SAM SURVEYORS & ADJUSTERS Providing Professional Services for Survey of Contaienrs and Cargo at ICD/DCT at Sanathnagar, Hyderabad and DCT/Nagalapalle.	3,09,00,000.00(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/CFCV/ Survey/2017/04, Dated 12-04-2017	M/S.SAM SURVEYORS AND ADJUSTERS Providing of Professional Services for Survey of Containers and Cargo at CFS/CFCV and MMLP, Visakhapatnam.	2,19,00,000.00,(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/ Guntur/2/2017-18/OT/02, Dated 19-04-2017	M/S.HIGHWAY ROADLINES PVT LTD. Tender for Handling & Internal of containers and Cargo at CONCOR's Terminal at Guntur - through e-tender cum Reverse Acution mode.	4,79,00,000.00 (2+1 yrs)	10.08.2019	11.08.2017	Work in Progress	Not Applicable
CON/SCR/RO/HR /17/I/2016/1190 to 1195, Dated 18-08-2016	Empanelment of Advertising Agencies in CONCOR SCR for releasing of advertisement notification in newspapers - 1) M/s. Alaknanda Advertising (P) Ltd., 2) M/s. Associated Advertising Pvt., Ltd., 3) M/s. FMC Advertising 4) M/s. Sreshta Advertising 5) M/s. Surya Adsystems Pvt., Ltd., 6) M/s. Ventures Advertising Pvt., Ltd.,	31,50,000.00 (24 Months)	8/21/2018. Extended for a further period of one year upto 21-08-2019	22.08.2016	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/SNF/WP/2015/OT/01/618, DTD.10.09.2015	M/s. Medhansh Enterprises - Contractor for Provision of un-interrupted water supply through RO Water Plant at ICD/SNF.	1,320,000.00	07.09.2019	08.09.2015	Work in Progress	Not Applicable
No.CON/SCR/CM/SNF/RDT/2015-16/OT/01/I/1422, Dated.14.09.2015	M/s. Nautical Lines (P) Ltd., - Road Transportation (Long Lead) of EXIM & Domestic Containers / Closed Body Trucks (CBTs) between Inland Container Depot, Sanathangar, Hyderabad (Telangana State) and Ports / Container Terminals in Mumbai area, Chennai area, Krishnapatnam Port and other destinations	17,73,64,395.00 (2+2+1 Yr)	30-09-2017. Extended for a further period of two years upto 30.09.2019	01.10.2015	Work in Progress	Not Applicable
No. CON/SCR/RO /HR/30/1/2016/ 1582, Dated 28-10-2016	M/s. RJVS Enterprises - Contract for Catering Services at ICD / Sanathnagar, South Central Region (SCR)	5,86,845.00 (3+2 Yrs-Renuee)	31.10.2019	01.11.2016	Work in Progress	Not Applicable
CON/SCR/CM/H&T /CFCV & MMLPV/ 2015-16/OT/02/ 1646, Dt.29-10-15	M/s. Prem Chand & Company - Composite Contract work for Container & Cargo Handling and Transportation at Combined Container Terminal (CFCV) and Container Freight Station, Multi Modal Logistics Park (MMLPV), Visakhapatnam (A.P)	49,69,16,575 (4+1 Yr,)	30.11.2019	01.12.2015	Work in Progress	Not Applicable
NO.CON/SCR/HR/CFCV&MMLPV/TENDE R/2017/2532 DTD 27-12-2017	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR, Visakhapatnam (A.P.)	1,64,00,000.00 (2+1 Yrs)	31.12.2019	01.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/SECURITY/GUNTUR	M/S.THATIPATHRI MOHAN REDDY SECURITY AGENCY. Security Services at Guntur	36,09,000.00 - 2 YEARS	14.01.2020	15.01.2018	Work in Progress	Not Applicable
CON/SCR/CFCV/EP/AMC/5/6/2018 DTD 07-02-2018	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub-Station and Electrical Installations at CFS, Visakhapatnam	11,32,000.00 (2YRS)	09.02.2020	09.02.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/I/2017-18/OT/12 Dated 21-02-2018	M/s.Balmer Lawrie and Co.Ltd. Appointment of Agency for Preparation of Seal Cover for Processed Transshipment Permit, arrange Seal Check by Customs, Container Landing Endorsement by Customs and Cancellation of Continuity Bond for movement of containers from Visakhapatnam to ICD/Birgunj (Nepal) via Land Customs Station	46,67,400 (2+1) YEARS	31.03.2020	01.04.2018	Work in Progress	Not Applicable
CON/SCR/VEH HIRE-CFCV&MMLPV 2018	Vaishnavi Tours and Travels. Contract for Providing Two Vehicles i.e. Tata Indica (Non-AC) or Equivalent Vehicle (Diesel Driven) with drivers on monthly hire basis at CONCOR, Container Freight Station (CFS), Visakhapatnam.	6264000 2+1 yea	31.03.2020	01.04.2018	Work in Progress	Not Applicable
No. CON/SCR/HHT/2017/08 dtd.06-03-2018	M/s.Aquarius Marine Services"Hiring of Professional Services for container inventory management through hand held terminals(HHTs) at ICD/DCT_Sanathnagar and DCT_Nagalapalle(NPL), Telangana State and CFS/Visakhapatnam & MMLP, Visakhapatnam of Andhra Pradesh in SCR) HAND HELD TERMINALS	3,21 cores (2+1 years)	31.03.2020	01.04.2018	Work in Progress	Not Applicable
No. CON/SCR/CM/ CMCN/2015-16/ OT-e/03, Dt. 19-4-2016	M/s. Medhansh Enterprises - Contract for Providing Uninterrupted Purified Drinking Water at CONCOR's Domestic Container Terminal at Nagalapalle, Velimala Village, R.C. Puram Mandal, Nagapalappe (Medak Dist) - Telangana State.	11,15,400.00 (4+1 Yr)	08.05.2020	09.05.2016	Work in Progress	Not Applicable
CON/SCR/HK/NPL DATED 02-04-2018	M/s. Leo Security and allied services - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T S	41,52,917 (2+1 yrs)	31-05-2020	01.06.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/I/2017-18/OT/12 Dated 21-02-2018	M/s.Seaport Cargo and Logistics Pvt.Ltd. contract for SHORT LEAD TRANSPORTATION OF EXIM / DOMESTIC CONTAINERS AT CONCOR, South Central Region's GUNTUR TERMINAL. Andhra Pradesh	5,35,52,174.00 (2+1 years)	31-05-2020	01.06.2018	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/HK/SNF&RO/2018 dtd 13.06.18	M/s. Sai Laxmi Conservance - Contract for Conservancy & Housekeeping at CONCOR-ICD, Sanathgar, Hyderabad & Regional Office at Secunderabad	1,74,55,966,56 (2+1 yrs)	30.06.2020	01.07.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/SNF/I/2017-18/OT/11/966 dtd 02-07-18	M/s.Lalita Logistics and Agencies Pvt.Ltd., Shortlead Transporation of EXIM/DSO containers at ICD/SNF and providing other ancillary works for M/s.Food Corporation of India (FCI) only through e-tender cum reverse auction mode (in two bid mode)	14,82,90,282 (2+1 years)	05.08.2020	06.08.2018	Work in Progress	Not Applicable
CON./SCR/RO/Security/Desur/1/2018/ dtd 10.10.2018	Col.Rakesh Kumar Dwivedi Security Agency - Contract for porviding security and incidental services at ICD-Desur	32,42,144 1+1 years	15.10.2020	16.10.2018	Work in Progress	Not Applicable
CON/SCR/CM/H&T/CMCN/I/2017-18 DTD 27-09-2017	M/s.Highway Roadlines Pvt.Ltd. Contract for Handling & Transportation (Short Lead) of Containers/Cargo at Domestic Container Terminal (DCT), Nagalapalle (CMCN)	11,89,00,000.00 (4+1 YEARS)	20.01.2022	21.01.2018	Work in Progress	Not Applicable
CON/SCR/CM/MOA /Desur/1/2016-17/304, Dated 16-02-2017	M/s.. ATC Global Logistics Pvt., Ltd., - Contract for Marketing and Operation Associate at CONCORs Terminal at Desur, (ICDR) - Belgavi (Karnataka)	49,20,000.00 (5+5 Years) (Revenue)	31.03.2022	01.04.2017	Work in Progress	Not Applicable
No. CON/SCR/CM/H&T/SNF/2017-18/OT/07/286 21-02-2018	M/s.Highway Roadlines Pvt.Ltd HANDLING & INTERNAL TRANSPORTATION OF CONTAINERS, CARGO AND EXIM / DOMESTIC WAREHOUSES MANAGEMENT AT INLAND / DOMESTIC CONTAINER DEPOT AT SANATHNAGAR, HYDERABAD	38,49,00,000.00. (4+1 YRS),	17.04.2022	18.04.2018	Work in Progress	Not Applicable
CON/SCR/CM/WB/MMLP/I/2014-15/OT/02/1795, Dated 28-08-2014	M/s. Ratha Services - Contract for Supply, Installation & Operations of One Number of Pitless Electronic Weigh Bridge (100MT) for weighment at Multi-Modal Logistics Park at Visakhapatnam on Built, Operate and Transfer Scheme (BOT)	78,00,000.00 (10 Years) (Revenue)	01.03.2025	02.03.2015	Work in Progress	Not Applicable
CON/SCR/WB/CNGT/2018/766 DT 23-05-2018	M/s.MET WEIGH INDIA Supply, Installation and Operation of one number pitless electronic weigh bridge (80MT) for weighment at GUNTUR Terminal on built operate and transfer basis (BOT) in single bid mode	6,000.00 (10 Years under BOT)	30.09.2028	01.10.2018	Work in Progress	Not Applicable
CON/SCR/WB/DESUR/767 DTD 23/5/18	M/s.MET WEIGH INDIA Supply, Installation and Operation of one number pitless electronic weigh bridge (80MT) for weighment at DESUR, Karnataka Terminal on built operate and transfer basis (BOT) in single bid mode	6,000.00 (10 Years under BOT)	30.09.2028	01.10.2018	Work in Progress	Not Applicable
CON/CFCV/MMLP-V/PWAY/Maintenance/2018-19/1	M./J.Satyamnaidu Execution of maintenance of Railway siding and allied works at MMLPVSKP	1,24 (02 Years)	26.11.2020	03.12.2018	26.11.2020	Not Applicable
LOI No.CON/CFCV/MMLPV/civil zonal/2018-19/117 dtd.25-01-2019	M/s.Lalitha Constructions Annual Maintenance Contract of civil works at MMLP Visakhapatnam for one year extendable to one more year	9,41 (1+1 years)	24.01.2020	25.01.2019	24.01.2020	Not Applicable
No. CON/SR/TNPM/SURVEY /0113/16/13-14 dtd 19.06.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers/Cargo and Inventory Management at ICD/TNPM (2+2+1)	73,36,000.00 PA	31.01.2019	01.07.2013	Concluded संपन्न हुआ	On award of new regular contract existing contract concluded
CON/SR/WB/MVN/1213/20/13-14 Date 05.02.2014	M/s OHM Sakthi Weigh Bridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station, Milavittan, Tuticorin on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	10.04.2024	11.04.2014	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/WB/IGU/1213/19/13-14 Date 05.02.2014	M/s OHM Sakthi Weighbridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Inland Container depot, Irugur, Coimbatore on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	19.06.2024	20.06.2014	In progress कार्यप्रगती पर है।	-
Agreement No.CON/Sr/IGU/HND_TPT/1114/12/14-15 dated:17.04.2015 □	M/s T.N.Singh Handling of Containers/Cargo & Terminal Transportation and Road Transportation of Containers & CBT at ICD/IGU (Coimbatore). (2+2+1)	3,61,00,000.00 approx PA	10.03.2019	11.03.2015	In progress कार्यप्रगती पर है।	Extended further Two years w.e.f.11.03.17 as per terms and conditions of the contract
CON/SR/TUP/THC/0615/03/15-16 dated 14.09.2015	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo & Handling of Cargo (2+1) years	1,78,00,000.00 approx PA (excluding S,Tax)	10.01.2019	11.09.2015	Concluded संपन्न हुआ	On award of new regular contract existing contract concluded
CON/SR/MVN/H&T/0615/05/15-16 dated:29-09-15	M/s Jehovah Jireh Freight Systems Handling and Transportation of Container/Cargo for (2+2+1) years	72,64,000.00 approx PA (excluding S,Tax)	30.09.2019	01.10.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.10.17 as per terms and conditions of the contract
CON/SR/OTL/0515/01/15-16 dated14-09-15	M/s Warner Industries, Supply of OTLs (with anti spin lock and laser marking of seal number) & Pad Locks Seals for (2+1) years	6,65,000.00 approx PA (including taxes)	20.01.2019	21.09.2015	Concluded संपन्न हुआ	-
CON/SR/TNPM/EXIM/TPT/0715/06/15-16 dated 27.10.2015	M/s Sri Thirumala Transport Road Transportation of EXIM (EXPORT-IMPORT) containers between Chennai /Kattupalli/Krishnaptnam Ports and ICD/TNPM at ICD/TNPM for (2+2+1) years)	2,96,00,000.00 approx PA (Excluding S,Tax)	10.11.2019	11.11.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.11.10.17 as per terms and conditions of the contract
CON/SR/TNPM/DSO/TPT/1115/ 14/15-16 dated 26.02.2016	M/s Sri Thirumala Transport DSO Road Transportation at TNPM and Intercarting of Trailers at ICD/TNPM & HOM for (2+2+1) years)	1,38,00,000.00 approx PA (Excluding S,Tax)	29.02.2020	01.03.2016	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.03.18 as per terms and conditions of the contract
CON/SR/T/TNPM_HOM/O&M/0416/01/6-17 Dated. 29.07.2016	M/s TIL Ltd Operation and Maintenance of CONCOR Owned RSTs at TNPM & HOM (3+1) years	2,26,00,000.00 PA approx including S, Tax	31.07.2019	01.08.2016	In progress कार्यप्रगती पर है।	-
CON/SR/P&A/AA/EOI/LOE/2015-16 Dt.15.03.2016	1. M/s Goldmine Advertising Limited, 2. M/s MCS Communications Pvt. Ltd, 3. M/s Pamm Advertising & Marketing, 4. M/s Sreshtha Communications, 5. M/s Associated Advertising Pvt. Ltd, 6. M/s Yakshi Communications, 7. M/s Surya Adsystems Pvt. Ltd, 8. M/s Alaknanda Advertising (P) Ltd Empanelment of advertising agencies at Southern Region for 3+1 years	30,Lakhs PA approx	14.03.2019	15.03.2016	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/DGR/Security/LT08/16-17 Dt.15.02.2017	M/s Nand Jee Upadhyay Security Agency Providing security and incidental services (2 years)	3,45,00,000.00 approx PA (Excluding S,Tax)	14.02.2019	15.02.2017	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/VPDM/WB/BOT/0416/04/16-17 Dated 26.07.2016	M/s SLINTEC Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station,Vallarpadam, Cochin on BOT basis for a period of 07 (Seven) years	33,000.00 as lease charges PA Excl.Taxes	19.12.2023	20.12.2016	In progress कार्यप्रगती पर है।	-
CON/SR/CFS/MVN/HK/LT07/16-17 Dated 10.03.2017	M/s Jehovah Jireh Freight Systems Housekeeping & Conservancy Services for (2+1) years	3,60,000.00 PA approx. (excl.S.Tax)	18.03.2019	19.03.2017	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/HOM/Award of contract/ODC/16-17 Dated:27/02/17	M/s Kalaivani Transport Movement of Over Dimensional Cargo (ODC) Containers by Road between Port side Container Terminal, Harbour of Chennai (PSCT/HOM) (Chennai Port) and ICD/WFD & ICD/SNF(2+1) years	14,84,000.00 PA approx.	28.02.2019	01.03.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/CFS/VPDM/HK/LT10/16-17	M/s Incare Housekeeping Pvt. Ltd Housekeeping & Conservancy services at CFS/VPDM, Vallarpadam (2+1) years	19,31,000.00for three years approx. exclu..G.tax	21.03.2019	22.03.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/VPDM/Hiring/Vehicle/LT02/17-18	M/s Evalynn Hiring of two Vehicles on monthly basis for customs & vehicles on Need basis as per requirement at CONCOR, CFS/VPDM, Kochi	8,13,000.00 PA approx Excluding S,tax (1+1) years	24.05.2019	25.05.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 25.05.2018 as per terms and conditions of the contract
No.CON/SR/ VPDM/TPT/ 0417/04	M/s Opal Asia (India) Pvt. Ltd Short & Long Lead Road Transportation of Containers at CFS/VPDM, Cochin	8,13,000.00 PA approx Excluding S,tax (1+1) years	15.12.2018	28.06.2017	Concluded संपन्न हुआ	Terminated w.e.f.15.12.2018
CON/SR/VPDM/SURVEY/0417/03	M/s Sam Surveyors and Adjusters Providing Professional services for Survey of Containers & Cargo & inventory management including EDI services at CFS/VPDM, Vallarpadam, Cochin.	10,18,000.00 PA approx for 4+1 years	27.06.2021	28.06.2017	In progress कार्यप्रगती पर है।	-
CON/SR/MVN/Hiring of Vehicle/LT03/17-18 dt.10.07.17	M/s Kanga Durka Travels Hiring of One Vehicle on monthly basis at CFS/MVN for customs	4,78,560.00 PA approx Plus taxes (2+1) years	31.07.2019	01.08.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/HK/0517/07 Dt.30.08.17	M/s Green Environment Facility Management Services Housekeeping & Conservancy Services at ICD/WFD	32,40,000.00 PA approx (2+1) years	31.08.2019	01.09.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/Hiring of Vehicles/0717/10	M/s Guru Tours & Travels Hiring Of Vehicles 04 Nos on monthly basis for CONCOR , ICD, Whitefield, Bengaluru	24,23,000.00 PA approx contract awarded for 1+1 years	31.10.2019	01.11.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 01.11.2018 as per terms and conditions of the contract
CON/P&A/SRO/Vehicles/ 0717/11/17-18 dt.03.11.2017	M/s Sri Kaligambal Travels Hiring of vehicles on monthly basis for CONCOR, ICD/TNPM at Chennai □	22,14,000.00 PA approx contract awarded for 1+1 years	31.10.2019	01.11.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 01.11.2018 as per terms and conditions of the contract
CON/SR/WFD/CRS/LOA/0617/08/17-18 dt.13.10.2017	M/s INJ Container Repair and Services Establishing Container Repair Facility at ICD/WFD, Bengaluru.	22,77,000.00 approx for 4 years (2+2) exclusive of GST	19.10.2019	20.10.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/HK&C/0817/12/17-18 dt.13.11.2017	M/s A.Ganesan & Co. Housekeeping and Conservancy Services (2+1) years	48,59,784.00 PA approx excluding GST,	14.11.2019	15.11.2017	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/ASP/0617/09/SR_SCR/17-18 dated 15.11.2017	M/s Neelami Hiring of Application Service Provider (ASP) for Conducting Internet Auction cum tender at Container Corporation of India Ltd., Southern Region & South Central Region Terminals	6,58,092.00 approx for three years (i.e,2+1) before GST,	15.11.2019	16.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/HNLD/0817/13 dt. 30.01.2018	M/s Prem Chand and Company Handling of containers & cargo including terminal Transportation WFD	13,68,00,000.00 PA approx excluding GST (4+1) years	31.01.2022	01.02.2018	In progress कार्यप्रगती पर है।	-
.CON/SR/DGR/Security/VPDM/17-18	M/s Cletus MA Security Agency Providing Security & Incidental Services at CFS/VPDM, Cochin	36,04,697,28.00 PA approx for 2 years	28.02.2020	01.03.2018	In progress कार्यप्रगती पर है।	-
CON/SR/RO/Hiring of Vehicles/1117/15/17-18 Dt.17.02.2018	M/s EM Rasja Travels Hiring of vehicles on monthly basis for CONCOR, SRO, Chennai □	12,60,192.00 PA approx excluding GST(1+1) years	11.02.2019	12.02.2018	In progress कार्यप्रगती पर है।	-
CON/SR/Survey/WFD/1117/17	M/s Pinnacle Marine Services Pvt. Ltd Providing Professional services for Survey of Containers & Cargo & inventory management services at ICD/WFD, Bengaluru,	1,08,50,991.00 PA approx excluding GST (4+1 years)	28.02.2022	01.03.2018	In progress कार्यप्रगती पर है।	-
CON/SR/VPDM/HNLD/1217/18-19 dt.02.05.2018	M/s Highway Roadlines Pvt. Ltd Handling of containers & cargo	98,04,000.00 PA excluding GST (2+1+1) years	07.05.2020	08.05.2018	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/HND/Cargo/ 0318/20/18-19 Dt.07.06.2018	M/s B.L.Transport Pvt. Ltd Handling of Cargo at ICD/TPM	2,86,00,000.00 approx per annum excluding GST for 2+2 years	17.06.2020	18.06.2018	In progress कार्यप्रगती पर है।	-
CON/EP/SR/WFD/AMC/ Agreement/0318/22 dt.28.05.2018	M/s A.D.Constructions Annual Maintenance contract for Civil Works at ICD/WFD	1,93,19,000.00 approx for one year including GST	07.06.2019	08.06.2018	In progress कार्यप्रगती पर है।	-
CON/SR/IGU-VPDM/EXIM/TPT/0518/02/18-19 dt.27.07.18	M/s Sajimon Transports Road Transportation of Containers between ICD/IGU and VPDP Ports at ICD/IGU, Coimbatore	2,56,00,000.00 approx per annum contract for 2+2+1 years	31.07.2020	01.08.2018	In progress कार्यप्रगती पर है।	-
CON/SR/NMPT/HNLD/LT01/ /18-19	M/s Raftaar Logistics India Private Limited Handling and Inter-carting of containers at NMPT terminal	36,31,000.00 approx for Nine Months contract for 6+3 months	28.02.2019	01.09.2018	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/ELECT/AMC/0518/04	M/s Sri Vinayaka Electricals Services Pertaining to Maintenance of Sub-Station and Electrical Installations at ICD/WFD	23,68,000.00 approx for three years contract i.e, 2+1 years	31.08.2020	01.09.2018	In progress कार्यप्रगती पर है।	-
CON/SR/AAI/Handling/0618/06	M/s Sam Surveyors and Adjusters Handling of International Air Courier Operations Services at Container Corporation of India Ltd, C/o Airport Authority of India, Chennai Airport, Chennai.	1,27,00,000.00 approx per annum contract for 1+1 years	31.08.2019	01.09.2018	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/IGU&TUP/HK/2018-19	M/s CIS Bureaus Facility Services Pvt. Ltd Housekeeping & Conservancy Services at ICD/IGU & ICD/TUP	7,41,000.00 per annum approx excluding GST for 1 year	31.08.2019	01.09.2018	In progress कार्यप्रगती पर है।	-
CON/SR/DGR/Security/IGU/MVN/TUP/LT03/0818/18-19 dated 24.09.2018	M/s Anil Kumar Nair Security Agency Providing Security & Incidental Services at CONCOR ICD/IGU, CFS/MVN & ICD/TUP (2 years)	55,35,000.00 approx PA (Excluding GST)	30.09.2020	01.10.2018	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/Electrical/LOA/0618/05/18-19 Dated 01.11.2018	M/s Karunakar Enterprises Operation and AMC of Sub-Station and Electrical Installations of ICD/TNPM, Chennai (2 +1 years)	32,38,000.00 approx for Three years (2+1)	30.09.2020	01.10.2018	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/WB/BOT/ 0618/06/18-19 Dated 01.11.2018	M/s Sri Sai Weighbridge Leasing out space for supply installation operation & maintenance of 60 MT or above fully electronic surface	3,11,400.00@ monthly licence fee (for seven years on BOT basis)	12.12.2025	13.12.2018	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/TPT/0818/ 11/18-19 Dt.25.10.2018	M/s Surface Logistics Road Transportation of Containers & Cargo at ICD/WFD	2,35,00,000.00 approx per annum for (2+2+1) years	08.11.2020	09.11.2018	In progress कार्यप्रगती पर है।	-
CON/SR/DGR/LT02/Security/TNPM/HO M/SRO/SPD/ 18-19 dt.06.12.2018	M/s T.Prakash Security Agency Providing Security & Incidental Services (2 years)	4,32,00,000.00 approx Per Annum (Excluding GST)	30.11.2020	01.12.2018	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/P&S/0818/ 12 dated. 05.12.2018	M/s V.V. Printers Printing and Supply of Computer Stationery and other Pre-printed Stationery items etc for ICD/WFD, Bengaluru	9,35,000.00 per annum approx (for 1+1 years) (Excluding GST)	30.11.2019	01.12.2018	In progress कार्यप्रगती पर है।	-
CON/SR/TUP/H&T/1118/ 18 dated 02/01/2019	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo and Handling of Cargo at CONCOR, ICD/TUP	2,16,00,000.00 per annum approx Contract for 1+1 year excluding GST	10.01.2020	11.01.2019	In progress कार्यप्रगती पर है।	-
CON/SR/Survey/HOM/IGU/MVN/TUP/1 018/14 dated 17/12/2018	M/s Sam Surveyors and Adjusters Providing Professional Services For Survey of Containers/Cargo and Inventory Management at HOM, IGU, MVN & TUP	77,66,000.00 per annum approx for 4+1 years excluding GST	31.12.2022	01.01.2019	In progress कार्यप्रगती पर है।	-
Con/Civil1/Pathampur/Weighbridge/2018/ LOI/3415 Dtd.15.11.2018	M/s Lift & Shift Services	13,69,000.00 plus GST for 01 yea	20.11.2019	21.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Mulund/2018/LOI/2361 Dated.26-10-2018	M/s. J.S.Patil	65,74,080.00 Plus GST for 2 year	03.11.2020	04.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/Hskpng MRO/2017/LOI/1543 dated.04-07-2017	M/s Kushang Securities & protection services	32,61,303.00 for 2 years	19.07.2019	20.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Turbhe/2015/LOI/191 Dated.27-01-2016	M/s.Bhanushali & Co	12,34,318.00 for 3 years	31.01.2019	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI .CON/ civil 2/Est Mnt/Hskpng JNPT/2016/LOI dt.22-04-2016	M/s Blue Star Security & Facility Services	19,88,105,73.00 for 3 years	30.04.2019	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/ civil 2/Est Mnt/CCH & MRJ/2017/LOI/1671 dated.19-07-2017	M/s Accurate Enterprises	14,89,720.00 for 3 years	31.07.2020	01.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est. Mnt./Hskpng Goa/2016/ LOI/395 dt.13-06-2016	M/s.Target Hospitality P Ltd	19,530.00 per month for period of 2 years	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/Ratlam/2017/LOI/1788 dated.01-08-2017	M/s V K Enterprises	17,16,342.00 for 2 years	15.08.2019	16.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/PTM/2017/LOI/1862 dated.14-08-2017	M/s Million Minds Management services	26,01,996.00 for 2 years	31.08.2019	01.09.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI-Con/Wr/Civil2/Est mnt/DRT/2018/LOI/648 Dt.23.03.2018	M/s J.S.Patil	64,09,194.00 excluding GST for two years	31.03.2020	01.04.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
JNPT/SURVEY/LOI/2176 Dated 01/09/2015	M/s The General Surveyors of India	75,28,563.00 p.a	31.08.2019	01.09.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/admn/Courier/Tender-2015/LOI/4190 dtd. 31.12.2015	M/s Nayan Jyoti Logistics	3,16,000.00 per year approx	31.12.2017(Extended for a further period of one more year w.e.f. 01/01/2018 till 31.12.2018 on the same rates, terms and conditions)	01.01.2016	31.12.2018	लागू नहीं Not Applicable
DRT/SURVEY/LOI/863 Dated 13/04/2016	M/s SAM Surveyors and Adjusters	26,04,297.00 p.a	30.04.2020	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-tender/NGSM/AC_Imports/Tender2016/LOI/799 dtd. 04.04.2016	M/s Sumangal Tours & Travels	4,52,000.00 approx per year	30.04.2018 (Extended for a further period of one more year w.e.f. 01/05/2018 till 30.04.2019 on the same rates, terms and conditions)	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/DRT/Tata Indica/Tender-2016/LOI/1717 dtd. 18.07.2016	M/s Praveen Tours & Travels	5,67,000.00 approx per year	31.07.2018 (Extended for one more year w.e.f. 01.08.2018 till 31.07.2019)	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/ Vehi-tender/NGSM/AC-Exports/Tender-2016/LOI/1778 dtd. 25.07.2016	M/s Sumangal Tours & Travels	4,72,000.00 approx per year	31.07.2018(Extended for a further period of one more year w.e.f. 01/08/2018 till 31.07.2019 on the same rates, terms and conditions)	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/PTM-RTM/Tata Sumo-Ratlam-2015/1777 dtd. 25.07.2016	M/s Shree Shanti Roadways	3,74,000.00 approx per year	31.08.2018 (Extended for one more year w.e.f. 01.09.2018 till 31.08.2019)	01.09.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CONTAINER REPAIRS/LOI/2233 Dated 29/09/2016 issued	M/s Container Care Services	59,47,000.00 for 3(2+1) years	02.10.2018 (Extended for a further period of 1 year w.e.f. 03/10/2018 to 02/10/2019 as per tender terms.)	03.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA No.CON/WR/MUL/O&M/RST/20016/2408 dt.24-10-2016	M/s. Excellent Engineering and Allied Services Private Ltd	2,10,89,160.00 for 3 years	31.10.2019	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/DRT/Comm_Centre/Tender-2016/Corres/ 2452 dtd.27.10.2016	M/s Sudin Enterprises	1,48,000.00 approx per year	31.10.2018 (Extended for a further period of one more year w.e.f. 01/11/2018 till 31.10.2019 on the same rates, terms and conditions)	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/CARGO HANDLING/LOI/2808 Dated 19/01/2017	M/s Venkatesh Enterprises	8,11,00,000.00 p.a (exclusive of service tax)	01.01.2021	02.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/TATA Sumo/tender-2016/LOI/2500 dtd.03.11.2016	M/S Praveen Tours & Travels	8,64,000.00 approx per year	15.11.2018 (Extended for a further period of one more year w.e.f. 16/11/2018 till 15.11.2019 on the same rates, terms and conditions)	16.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy/vehi-tender/As and when required/tender/2016/corresi/2850 dtd.22.12.2016	M/s Mastakar Travellers	2,42,000.00 approx per year	31.12.2018 (Extended for a further period of one more year w.e.f. 01/01/2019 till 31.12.2019 on the same rates, terms and conditions)	01.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONWR/TURBHE/WAREHOUSE LEASE/LOI/ 2353 dtd. 14.10.2016	M/s National Bulk Handling Corporation P.Ltd.	83,62,000.00 approx for a period of 3 years	14.10.2019	15.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. DRT/CONTAINER HANDLING/LOI/509 dtd. 03.03.2017	M/s Apana Logistics Pvt.Ltd.	7,06,36,992.00 per annum including taxes	31.03.2021	01.04.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/chinchwad/Tender-2016/LOI/452 dtd. 27.02.2017	M/s Sumangal Tours & Travels	15,87,000.00 approx for a period of 2+1 years	30.04.2019	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Ratlam Security Tender-2017/Tec-Minutes/2090 dtd. 22.09.2017	M/s Vijay Shankar Tiwari Security Agency	1,22,00,000.00 approx for a period of 2 years	30.09.2019	01.10.2017	कार्य समाप्त हो गया है Work is Completed.	लागू नहीं Not Applicable
LOI No.CON/survey2017/CORRES/LOI/719 Dt 31/03/2017	M/s The General Surveyors of India	2,42,71,950.00 inclusive of taxes for 5(4+1) years	30.04.2021	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-Tender/JNPT/GGM-JNPT/Tender-2017/LOI dtd. 26.04.2017	M/s Tannu Transport & Travels	22,36,000.00 approx for a period of 2+1 years	31.05.2019	01.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONWR/OTL_SEALS/LOI/1341 Dated 13/06/2017	M/s Warner Industries	39,36,800 for 4(2+2) years	15.06.2019	16.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. RTM/H&T/LOI/843 Dated 19/04/2017	M/s Highway Roadlines Pvt. Ltd.	2,32,00,000.00 per annum exclusive of taxes	16.06.2021	17.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA.CONWR/Civil-1/Zonal/DRT_JNPT_Turbhe/2016/loa/1117 dated.18-05-2017	M/s. Shree Krishna Construction	77,87,500.00 excluding service tax for period of 1 year, Extended for 1 year	26.05.2019	27.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/NGSM/Customs Staff/Tender-2017/LOI/1568 dtd. 07.07.2017	M/s Sarita Travels	14,18,000.00 approx for a period of 2+1 years	16.07.2019	17.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. TURBHE/CONTAINER HANDLING/LOI/1707 Dated 24/07/2017	M/s Highway Roadlines Pvt. Ltd.	1,45,00,000.00 approx per annum including taxes	17.08.2021	18.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/CM-DRT/Tender-2017/LOI/1870 dtd. 18.08.2017	M/s Sumangal Tours & Travels	14,70,000.00 approx for a period of 2+1 years	20.08.2019	21.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. PTM/SURVEY/LOI/2025 Dated 12/09/2017	M/s Aquarius Marine Services	31,40,000.00 per annum exclusive of taxes	30.09.2021	01.10.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONCOR/WR/MIS/HW/02/2204 dtd. 10/10/2017	M/s. Airtch Solutions (India) Pvt. Ltd.	Rs 7,59,000.00 including GST	31.10.2022	10.10.2017	कार्य पूरा हुआ	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/CM-PTM/Tender-2017/LOI/2302 dtd. 26.10.2017	M/s Vindheshwari Travels	14,14,000.00 (approx) for 3(2+1) years incl. GST,	15.11.2019	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/Ratlam AC-Customs/Tender-2017/LOI/2341 dtd. 31.10.2017	M/s Shree Shanti Roadway	12,06 ,000.00 approx for a period of 2+1 years	31.10.2019	01.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.CONWR/Civil-1/Zonal/PTM_RTM/2018/LOA/205 dt.31-01-2018	M/s Neha Builders	25,53,000.00 excluding GST for 1 year	08.02.2019	09.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.PTM/TRANSPORTATION/LOI/177 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	11,74,00,000.00 per annum excluding taxes	13.02.2020	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. PTM/ HANDLING / LOI/178 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	4,26,00,000.00 per annum excluding taxes	13.02.2022	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Vehi-Tender-/PTM-RTM/13SeaterMinibus/Tender-2017/LOI/2640 dtd. 13.12.2017	M/s Vindheshwari Travels	49,90,000.00 (approx) for 3(2+1) years incl. GST,	11.01.2020	12.01.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.TURBHE/TPTN/LOI/385 Dated 20/02/2018	M/s Highway Roadlines Pvt. Ltd.	4,35,00,000.00 per annum excluding taxes	19.03.2020	20.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CCH/H&T 2017/LOI/531 Dated 13/03/2018	M/s Premchand & Company	77,91,000.00 per annum excluding taxes	25.03.2020	26.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. WR/MRO/DRT/Domestication/17-18 Dated 27/03/2018	M/s Oriental Air and Ship Services Ltd.	33,75,000.00(Excluding GST)	28.09.2019	29.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/MIRAJWAREHOUSE/LEASE/ LOI/636 Dated 23/03/2018 issued	M/s A.S.B. Enterprises	8,16,000.00 approx per annum excluding GST	31.03.2019	01.04.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/Cargo Handling/LOI/976 Dated 08/05/2018	M/s Rahul Roadways	6,47,00,000.00 per annum excluding taxes	23.05.2022	24.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Loi No. Secy/Admn/Printing & Stationery/Tender-2017/corres dtd. 13.03.2018	M/s Yash Enterprises	10,02,000.00 approx per annum excluding taxes	14.03.2019	15.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-tender/DRT/18 Seater Minibus/Tender-2018/LOI/898 dtd. 30.04.2018	M/s Sumangal Tours & Travels	22,90,000.00 (approx) for 3(2+1) years incl. GST,	10.06.2020	11.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No Con/Civil1/Zonal/mro_mul_ flats/2018. dated: 09.05.2018	M/s Kushang security & housekeeping services Pvt Ltd	52,75,000.00 for 2 years excluding GST	17.05.2020	18.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/ WR/JNPT/ Transportation/LOI/ 1636 Dated 15/06/2018 issued	M/s BLR Logistiks (I) Ltd.	79,86,000.00 per annum inclusive of all toll taxes and other levies,	21.06.2020	22.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/ Transportation/LOI/1151 Dated 01/06/2018	M/s Apana Logistics Pvt.Ltd.	3,58,00,000.00 per annum inclusive of toll taxes and other levies	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No: Con/wr/mro/DSO Container Repair Activities/2018-19/LOI Dtd. 11.06.2018	M/s Will Marine Container Service Pvt Ltd	64,14,792.00 excluding taxes for 3(2+1) yea	23.07.2020	24.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy(vehi-tender)\PTM-RTM\Two Tata Indica/Tender-2018/corres/1170 dtd. 05.06.2018	M/s Sanwariya Travels	22,90,000.00 including taxes for 3(2+1) yea	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/cfs_nm/E-auction/Tender-2018/Corres/1863 dtd. 27.07.2018	M/s MatexNet P.Ltd.	1,24,000.00 (approx) for 2(1+1) years Excl. GST	09.08.2019	10.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Cfs-nm/Canteen/Tender-2018/corres/1878 dtd. 31.07.2018	M/s Aarambh catering Services	12,96,000.00 including taxes for 3(2+1) yea	15.08.2020	16.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Admin/Empanelment of Advertising Agencies-2018/ corres/1890 dtd. 02.08.2018	i. M/s Sharad Advertising P.Ltd. ii. M/s Apex Advertising. iii. M/s Square Communications Pvt. Ltd. iv. M/s Alaknanda Advertising P.Ltd.. v. M/s Akar Advertising & Marketing P.Ltd. vi. M/s Sai Advertisers	12,,00,000.00 approx per annum including GST	06.08.2019	07.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Cfs-nm/Valuation/Tender-2018/LOI/1903 dtd. 04.08.2018	M/s Accurate Appraisal Services	3,47,000.00 (approx) for 3(2+1) years incl. GST,	21.08.2020	22.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy(vehi-tender)\DRT\Tata Sumo vehicle Powai\Tender-2018/corres/1924 dtd. 08.08.2018	M/s Sumangal Tours & Travels	21,17,000.00 including taxes for 3(2+1) yea	24.08.2020	25.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Cfs-nm/Canteen/Tender-2018/corres/1878 dtd. 31.07.2018	M/s Aarambh catering Services	12,96,000.00 including taxes for 3(2+1) yea	15.08.2020	16.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy(vehi-tender)\JNPT\Tata Sumo vehicle \Tender-2018\corres\1910 dtd. 04.08.2018	M/s Praveen tours & Travels	20,41,000.00 including taxes for 3(2+1) yea	31.08.2020	01.09.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO.DRT/TRANSPORTATION/LOI Dated 17/09/2018	M/s Monarays Marine Services Pvt. Ltd.	9,38,00,000.00 per annum inclusive of toll taxes and other levies,	14.10.2020	15.10.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no. Secy/Vehi_tender/CGM-GGM/Tender-2018/Corres/2266 dtd. 09.10.2018	M/s Sarita Travels	43,27,000.00 for 3 (2+1) years	31.10.2020	01.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/Air-Cargo/Indore-Airport/LOI/3494 dtd. 30.11.2018	M/s SAM Surveyors and Adjusters	37,25,976.00 per annum exclusive of taxes,	30.11.2020	01.12.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI.Con/civil1/DRT/Weighbridge/2018/LOI/2401 dt.09-11-2018	M/s. Adorn Engineering	24,29,000.00 plus GST for 3 yea	09.11.2021	10.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CONCOR/WR/MIS/CCTV/AMC/2018 dtd. 22/11/2018	M/s. Ascent Network Pvt. Ltd.	22,70,000.00 inclusive of taxes,	21.11.2020	22.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI.Con/Wr/Civil1/DRT/STP/LOA/3589 dt.19.12.2018	M/s. Lichens Environment Pvt Ltd	14,77,140.00 plus GST for 3 years	31.12.2021	01.01.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/admn/Courier/Tender-2018/LOI/3609 dtd. 27.12.201	M/s Nayan Jyoti Logistics	11,19,000.00 (Excluding GST/taxesfor 2+1 yea	31.12.2020	01.01.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/IM/403-11/16 dated 25.11.2016	M/s BSCIC Certifications Pvt. Ltd	1,346,000.00	24.11.2019	25.11.2016	NA	NA
CON/IM/228/17 dated 31.01.2018	M/s Manoria Associates	1,997,000.00	31.07.2018	31.01.2018	NA	NA
CON/EP/MMLP/Kadakola/Civil & Electrical works/2018 dt. 31.07.2018	M/s RSC Infratech Developers LLP	491,801,652.41	14.08.2020	15.08.2018	Work in progress	Work hold up by land owners (farmers) for want of job in CONCOR.
CON/EP/KHD/CRCL Bldg./T-I/2014 dt. 03.02.2015	M/s Jalaram Construction	77,777,452.17	30.11.2018	03.02.2014	Work in progress	----
CON/EP/Varnama/Track Work/T-II/R-II/2016 dt. 12.04.2016	M/s Premco Rail Engineers Ltd.	105,399,404.52	17.08.2018	27.04.2016	Work in progress	----
CON/EP/Varnama/Admn Bldg-WH/T-VI/2016 dt. 02.02.2017	M/s SHANTI BUILDWELL (JV)	163,688,692.25	05.02.2019	17.02.2017	Work in progress	----
CON/EP/KHD/WH & RTG Workshop/2017 dt. 12.04.2017	M/s Build Well Engineers	73,831,904.89	21.11.2018	27.04.2017	Work in progress	----
CON/EP/Swarupganj/Civil & Electrical works/T-II/2017 dtd.02.11.2017	M/s SANWARIYA - SHIVHARE (J.V.)	517,887,070.53	16.11.2019	17.11.2017	Work in progress	----
CON/EP/MMLP Mundra/CC Pav & WH/T-I/2018 dt.28.05.2018	M/s. Bhimji Velji Sorathia Construction Private Limited	392,873,868.06	11.12.2019	11.06.2018	Work in progress	----
CON/EP/Balli/EW & CC Pav./T-I/2016 dtd.09.01.2017	M/s. Earth Pavers (Hyderabad) Private Limited,	308,786,736.36	31.01.2019	23.01.2017	Work in progress	----
CON/EP/MMLP-TIHI/M-50 CC Pav/T-I/2017 dt. 08.02.2018	M/s LNA INFRAPROJECTS PRIVATE LTD	170,390,121.96	23.08.2019	23.02.2018	Work in progress	----
CON/EP/MMLP/MIHAN/WH/T-I/2017 dated-14/11/2017	M/s K.N.Rai	121,681,195.92	20.06.2019	29.11.2017	Work in progress	----
CON/EP/MMLP/MIHAN/Admin.Bldg/T-VI/2014 dated 19.11.2014	M/S Sudhir Constructions Infraspac PVT Ltd ,	51,299,965.24	31.03.2019	29.11.2014	Work in progress	----
CON/EP/MMLP/MIHAN/M-10/T-III/2014 dated 13.03.2015	M/S Sudhir Constructions Infraspac PVT Ltd ,	296,322,129.98	15.03.2019	23.3.2015	Work in progress	----
CON/EP/MMLP/MIHAN/M-50/T-V/R-I/2014 dated 20.10.2015	M/s JPR Balaji Pavers Pvt. Ltd.	128,557,887.50	31.03.2019	04.11.2015	Work in progress	----
CON/EP/MMLP/Naya Raipur/WH/T-III/2014 dated 16.9.2014	M/S D.Thakkar Constructions Pvt Ltd,	98,075,723.85	31.12.2018 (EOT under process upto 31.03.2019)	26.9.2014	Work in progress	----
CON/EP/MMLP/NAYA RAIPUR/TP&AR/T-VI/2014dated 19/03/2015	M/S Sewa Sigh Oberoi&Co ,	141,745,735.62	28.02.2019	31.3.2015	Work in progress	----

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/MMLP/Naya Raipur/M-50/TOVII/2014 dated 18.3.2015	M/S JPW Infratech Pvt Ltd,	56,387,016.35	28.02.2019	28.3.2015	Work in progress	----
CON/EP/ VIZAG/MMLPAdmin Bldg & Ware Houses/ T-IV/2016 dated 10.3.2017	M/S PJR Project Constructions (P) Ltd,	226,792,870.82	31.03.2019	26.01.2017	Work in progress	----
CON/EP/VIZAG/MMLP/M50 CC Blocks/T-III/2016 dated 20.09.2016	M/s JPR Balaji Pavers Pvt. Ltd.	99,880,101.20	31.01.2019	05.10.2016	Work in progress	----
CON/EP/MMLP/KPT/Phase-I/T-I/2017 dated 26.12.2017	M/S RSC Infratech Developers	272,949,270.38	14.05.2019	14.11.2017	Work in progress	----
CON/EP/MMLP/KAKINADA/Phase-I/T-I/R-1/2018 dated 18.6.2018	M/S DEVI ENGINEERING AND CONSTRUCTIONS PRIVATE LIMITED.	344,362,767.00	16.11.2019	16.05.2016	Work in progress	----
CON/NCR/OCM/DER/CARGO/15 dated 16.02.17	M/s Priya Cargo Movers	24,42,000.00 p.a	02.02.2021	03.02.2017	NA	NA
CON/NCR/OCM/H&T/DER/Reefer Park/2018/1695 Dated 30.07.2018	M/s Priya Cargo Movers	1,23,00,000.00 p.a	31.07.2019	01.08.2018	NA	NA
CON/DER/Survey/2013 dated 13.05.2014	M/s Sam Surveyors & Adjusters	1,21,00,000.00 p.a	15.05.2018	16.05.2014	Extended for 01 Year from 16.05.2018 to 15.05.2019	- -
CON/NCR/P&A/ Secu/DER/2017 dated 05.12.2017	M/s Soran Singh Security Agency. 2. M/s Mohan Das C Security Agency.	5,38,00,000.00 p.a	20.01.2020	21.01.2018	NA	NA
CON/NCR/OCM/DER/Vehicle/2016	M/s Arya Tour & Travels	44,12,000.00 p.a	20.06.2019	21.06.2017	NA	N/A
CON/NCR/OCM/TT/DER/2016 dated 14.07.16	M/s Pinkcity Logistics Ltd.	4,14,00,000.00 p.a	14.09.2020	15.09.2016	NA	NA
CON/NCR/OCM/RTO/DER/2016/802 dated 21.03.2017	M/s Pinkcity Logistics Ltd.	6,28,00,000.00 p.a	06.11.2019	07.11.2017	NA	NA
CON/NCR/OCM/DER/Parking/2018 Dt. 10.08.2018	M/s Rami Construction & Co.	98,12,000.00 for two years	15.08.2019	16.08.2018	NA	NA
CON/NCR/OCM/ H&T/ Kota/2018 dated 27.07.2018	M/s Om Laxmi Roadways	36,55,000.00 p.a	11.08.2022	12.08.2018	NA	NA
CON/NCR/OCM/Kota/Vehicle/2016	M/s Shree Gosai Enterprises	11,60,000.00 p.a	30.09.2017	01.10.2016	NA	Quotation under QEC for Customs Vehicle only
CON/NCR/OCM/H&C/Kota/15	M/s Shree Gosai Enterprises	13,64,000.00 (3Yrs)	30.11.2018	01.12.2015	3,26,112.00 per annum	extended upto 30.11.2018
CON/NCR/OCM/XVI/SEC/KOTA/2017 dated 24.01.2018	M/s Reachout security Services	69,12,000.00 p.a	29.02.2020	01.03.2018	NA	NA
CON/NCR/OCM/XIV/20/10 dated 8.10.	M/s Prem Chand & Co.	1,77,00,000.00 p.a	30.04.2020	01.05.2016	NA	NA
CON/NCR/OCM/TAXI/AGR/2018 dt. 10.08.2018	M/s Golden Travels	3,79,000.00 per annum	14.10.2019	15.10.2018	NA	- -
CON/NCR/OCM/H&C/Agra/2017 dt. 13.04.2017	M/s Shree Gosai Enterprises	16,93,000.00 (3Yrs)	31.08.2019	01.09.2017	N/A	- -
CON/NCR/P&A/SECU/AGRA/2017/15.12.2017	M/s Sumit Ghosh Security Agency	97,48,000.00 p.a	15.12.2019	16.12.2017	N/A	- -
CON/NCR/OCM/CH&TT/CPC/2016	M/s Highway Roadlines	49,56,000.00 p.a	29.12.2020	30.12.2016	NA	NA
CON/NCR/OCM/RTO/CPC/2015 dated 15.03.2016	M/s Kataria Carriers	11,21,00,000.00 p.a	14.04.2018	15.04.2016	Extended for 02 Years from 15.04.2018 to 14.04.2020	NA
CON/NCR/OCM/H&C/CPC/2016 dt. 07.10.2016	M/s Shrikrishna Horticulturist	43,04,000.00 (3 Yrs)	31.01.2019	01.02.2017	11,11,162.00 per annum	NA
CON/NCR/P&A/SECU/Kanpur/2017/20.12.2017	M/s Raj Kumar Security Agency	1,73,00,000.00 p.a	19.12.2019	20.12.2017	N/A	- -
CON/NCR/OCM/VII/06/08/359 dated 28.01.10	M/s Prem Chand & Co.	79,54,000.00 p.a	12.11.2019	13.11.2015	NA	NA
CON/NCR/OCM/VII/07/08 dated 03.03.2015	M/s Kataria Carriers	1,36,00,000.00 p.a	28.12.2017	29.12.2015	Extended for 02 Years from 29.12.2017 to 28.12.2019	NA
CON/NCR/OCM/H&C/MBS/2015 dated 11.11.15	M/s Helpline Facility Management Pvt. Ltd.	1,210,000.00	31.03.2019	01.04.2016	4,39,758.00 per annum	Extended upto 31.03.2019

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/OCM/SEC/MBS/2017	M/s Swarn Singh Agency	5,807,000.00	30.04.2019	01.05.2017	NA	NA
CON/NCR/OCM/XVII/20/12 dated 24.10.13	M/s Pinnacle Marine Services Pvt. Ltd.	33,60,000.00 p.a	31.10.2017	01.11.2013	Extended for 01 Year from 01.11.2017 to 31.10.2018	Reverse Auction Held on 23.01.2019
CON/NCR/OCM/P&A/Taxi/2018 dt. 01.01.2019	M/s Avtar Travels	9,54,000.00 (06 months)	30.06.2019	01.01.2019	NA	Awarded for 06 months
CON/NCR/P&A/Admin/2016	M/s V. K. Enterprises	3,952,000.00	31.05.2019	01.06.2017	N/A	- -
CON/NCR/P&A/SEC/NCRO/17 dated 23.06.2017	M/s Mak security Services	10,32,638.00 p.a	30.06.2019	01.07.2017	NA	NA
CON/NCR/OCM/H&T/MLAR/2016 dated 23.05.2016	M/s Prem Chand & Co.	2,49,00,000.00 p.a	22.7.2020	23.07.2016	NA	NA
CON/NCR/OCM/MLAR/VEH/2016	M/s Shree Gosai Enterprises	15,98,000.00 p.a	08.12.2018	09.12.2016	15,08,772.00 per annum.	NA
CON/NCR/P&A/H&C/MLAR/2018 dt. 03.09.2018	M/s City Hawks Manpower Services & Consultancy	17,18,000.00 (2Yrs)	16.9.2019	17.09.2018	NA	2,51,400.00 per annum
CON/NCR/OCM/SEC/MLAR/2016 dated 16.07.2016	M/s Priya Ranjan Sinha Security Agency	37,32,000.00 p.a	15.7.2018	16.07.2016	74,64,537.00 for 02 years	Under extension till 15.12.2018, New limited tender has been invited . Presently under TEC.
CON/NCR/OCM/SCICL/H&T/2017 DATED 16.08.2017	M/s Prem Chand & Co.	4,03,00,000.00 per annum	31.10.2021	01.11.2017	NA	NA
-	M/s Suresh Kumar Rana Security Agency	1,10,00,000.00 p.a	09.12.2019	10.12.2017	2,910,513.00	-
-	M/s Pinnacle Marine Services Pvt. Ltd.	16,60,224.00 p.a	29.02.2020	01.03.2016	NA	NA
CON/NR/TC/H&T/BGKT/122/2010	M/s. Kandla Cargo Handlers	34,000,000.00	10.05.2019	11.05.2015	Work in progress	NIL
CON/NR/TC/TTO/DCT/Okhla	M/s. Prem Chand & Company	15,100,000.00	31.06.2019	01.07.2015	Work in progress	NIL
CON/NR/H&T at Khatuwas/2013	M/s Lift & Shift Services	32,200,000.00	09.04.2019	10.10.2018	Work in progress	NIL
CON/NR/TC/handling at CMLK/2018	M/s Lift & Shift Services	12,300,000.00	28.02.2019	01.11.2017	Work in progress	NIL
CON/NR/TC/Consv/Kanakpura/2016	M/s. Prince Facility Management Pvt. Ltd.	13,20 ,000.00	31.03.2019	01.04.2018	Work in progress	NIL
CON/NR/TC/DDL/C&H/2015	M/s. Shri Krishna Horticulturist	21,50 ,000.00	31.03.2019	01.04.2016	Work in progress	NIL
CON/NR/TC/TKD/TTO/2015	M/s S.B. Transport Co.	107,400,000.00	05.11.2019	06.11.2015	Work in progress	NIL
CON/NR/TKD/C&A/Taxi/2015	M/s. Avtar Travels	98,66 ,000.00	30.11.2018	1.12.2015	Work in progress	NIL
CON/NR/TKD/C&A/Ambulance/2013	M/s M.P. Ambulance Sevices Pvt. Ltd.	720,000.00	31.05.2019	01.06.2017	Work in progress	NIL
Handling & Terminal Transportation of Container/Cargo at ICD/Panipat & Baddi	M/s Premchand & Co.	12,600,000.00	01.03.2020	02.03.2016	Work in progress	NIL
CON/NR/TKD/C&A/Parking/2015	M/s Ramsundar Prasad	6,988,000.00	28.03.2019	28.03.2016	Work in progress	NIL
CON/NR/Taxi at Baddi/2018-19	M/s Mandeeep Tours & Travels	11,16 ,000.00	29.01.2020	30.01.2019	Work in progress	NIL
CON/NR/TC/RTO at PHR/2016	M/s. D.D.Khosla	20,600,000.00	27.07.2019	28.07.2018	Work in progress	NIL
CON/NR/TC/Advert./2016 (Empanelment of six media agencies)	1.)M/s. Chiranjn Advertising 2.) M/s. Pamm Advertising & marekting 3.)M/s. Lakshya Media Private Limited 4.)Critique Communication Pvt. Ltd, 5.) Venture Advertising Private Limited 6.)M/s. Sharad Advertising Pvt. Ltd.	81,43 ,000.00	14.11.2019	15.11.2016	Work in progress	NIL
CON/NR/TC/H&T at PHR/2016	M/s. Highway Roadlines	99,93 ,000.00	15.12.2020	16.12.2016	Work in progress	NIL
CON/NR/TC/TUGHLAKABAD/C&H/2016	M/s. Prince facility Management System	10,700,000.00	17.01.2019	18.01.2017	Work in progress	NIL
CON/NR/TC/TKD/horti/2016	M/s. Trimurti Enterprises	889,000.00	31.01.2019	01.02.2017	Work in progress	NIL
CON/NR/TC/H&T/KKU/2016	M/s.Ekta Enterprises	43,200,000.00	15.02.2021	16.02.2017	Work in progress	NIL
CON/NR/TC/BGKT/C&H/2016	M/s. Shrikrishna Horticulturist	1,799,000.00	31.01.2020	43497	Work in progress	NIL
CON/NR/TC/Taxi at MBD/2017	M/s. Kamal Singh Taxi Contractor	8,37 ,000.00	17.04.2019	18.04.2017	Work in progress	NIL
CON/NR/TC/Lock Unlock/2016	M/s. SAM Surveyor & Adjusters	2,400,000.00	30.04.2019	01.05.2017	Work in progress	NIL
CON/NR/TKD/C&A/Conservancy/ 2017	M/s. Rakshak Securitas Pvt. Ltd.	3,977,000.00	30.04.2019	01.05.2017	Work in progress	NIL
CON/NR/TKD/C&A/Ambul/2017	M/s. M.P. Ambulance Services Pvt. Ltd.	216,000.00	31.05.2019	01.06.2017	Work in progress	NIL
CON/NR/TC/H&T at Dhappar/2017	M/s. Punjab Container Services	69,54 ,000.00	31.07.2021	01.08.2017	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TKD/H&T/Empty Yard/2017	M/s. SB Transport Company	63,800,000.00	28.08.2021	29.08.2017	Work in progress	NIL
CON/NR/TKD/C&A/Bus/2017	M/s. Shiva Travels	7,80 ,000.00	22.08.2019	23.08.2017	Work in progress	NIL
CON/NR/TKD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	35,300,000.00	17.09.2021	18.09.2017	Work in progress	NIL
CON/NR/MBD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	57,69 ,000.00	15.09.2021	16.09.2017	Work in progress	NIL
CON/NR/TC/MBD/C&H/2017	M/s. Trimurti Enterprises	7,36 ,000.00	01.10.2019	02.10.2017	Work in progress	NIL
CON/NR/TC/H&T at DDL/2017	M/s. Apana Logistics Pvt. Ltd.	10,200,000.00	20.11.2021	21.11.2017	Work in progress	NIL
CON/NR/TC/Cargo Handling at DDL /2017	M/s. Punjab Container Service (Regd.)	9,898,000.00	13.11.2021	14.11.2017	Work in progress	NIL
CON/NR/TC/DCTOKHLA/RTO/2017	M/s. S.B. Transport Company	58,000,000.00	27.11.2019	28.11.2017	Work in progress	NIL
Conservancy, Housekeeping & Horticulture services at LCD/Panipat	M/s. Narendra & Co.	384,000.00	07.12.2019	08.12.2017	Work in progress	NIL
CON/NR/TC/H&T at Khemli/2017	M/s Ekta Enterprises	17,400,000.00	07.03.2022	08.03.2018	Work in progress	NIL
CON/NR/TC/RTO at CMLK/2017	M/s Ekta Enterprises	59,800,000.00	21.02.2019	22.02.2018	Work in progress	NIL
CON/NR/TC/RTO/DHPR/2017	M/s Punjab Container Services	15,400,000.00	26.02.2020	27.02.2018	Work in progress	NIL
CON/NR/TC/Okhla/C&H/2017	M/s Prominent Housekeeping	24,30 ,000.00	07.02.2021	08.02.2018	Work in progress	NIL
CON/NR/TKD/C&A/Pest Control/2017	M/s Rakshak Securitas Pvt. Ltd.	11,26 ,000.00	06.03.2020	07.03.2018	Work in progress	NIL
CON/NR/TC/H&T at MB/2017/I	M/s Randhawa Logistics	53,34 ,000.00	10.02.2022	11.02.2018	Work in progress	NIL
CON/NR/TC/Khatuwas/C&H/2018	M/s Prince facility Management Services P. Ltd.	94,08 ,000.00	26.03.2021	26.03.2018	Work in progress	NIL
CON/NR/TC/Cargo Handling at CMLK/2017	M/s Ekta Enterprises	41,67 ,000.00	31.03.2022	01.04.2018	Work in progress	NIL
CON/NR/TC/Survey at TKD/2017	M/s Sam Surveyors	39,200,000.00	31.05.2023	01.06.2018	Work in progress	NIL
CON/NR/TC/survey/DDL/2018	M/s Aquarius Marine Services	93,08 ,000.00	31.05.2023	01.06.2018	Work in progress	NIL
CON/NR/TC/RTO MB/2018	M/s Ekta Enterprises	88,800,000.00	02.06.2020	01.06.2018	Work in progress	NIL
CON/NR/TC/ Cargo Handling at Baddli/2018	M/s Punjab Container Services	15,36 ,000.00	22.06.2019	21.06.2018	Work in progress	NIL
CON/NR/TC/MB-PNP/Survey/2018	M/s Sam Surveyors	69,63 ,000.00	31.07.2020	01.08.2018	Work in progress	NIL
CON/NR/TC/PNP/RTO/2018	M/s Ekta Enterprises	81,000,000.00	14.10.2020	15.10.2018	Work in progress	NIL
CON/NR/Taxi at CMLK-RE/2018	M/s Guru taxi Service	27,48 ,000.00	30.09.2020	01.10.2018	Work in progress	NIL
CON/NR/TC/Taxi at KJU-BGKT/ 2017	M/s Dezert land Tours & Travels	12,37 ,000.00	10.10.2020	11.10.2018	Work in progress	NIL
CON/NR/TC/Survey/CMLK&RE/2018	M/s Sam Surveyors & Adjusters	13,200,000.00	14.10.2020	15.10.2018	Work in progress	NIL
CON/NR/TC/RST at MB/2018	M/s Highway Roadlines Pvt. Ltd.	10,900,000.00	16.10.2022	17.10.2018	Work in progress	NIL
CON/NR/Tech/ O&M of hyster at ICD/TKD	M/s. TIL Ltd.	3,89,00,000.00	30.11.2020	00.01.1900	Work in progress	NIL
CON/NR /H&T at RE/2012	M/s Premchand & Co.	19,600,000.00	13.07.2022	14.08.2018	Work in progress	NIL
CON/NR/TC/SURVEY/KJU-BGKT /2018	M/s Sam Surveyors & Adjusters	12,000,000.00	14.11.2020	15.11.2018	Work in progress	NIL
CON/NR/TC/LT/IWB/2018	M/s Nagpur Business Forms Pvt. Ltd.	6,49 ,000.00		LOI issued on 15.01.2019	Work in progress	NIL
CON/TECH/TKD/KONE/LINDE/RST/OT/2017-18/08	M/s. TIL Ltd.	38,700,000.00	15.11.2020	16.11.2017	Work in progress	NIL
Con/t/bc/ccsb-7200/2018	M/s Sujan Industries	29,700,000.00	Scheduled date of delivery extended upto 31.03.2019	23.05.2018	Work in progress	Nil
Con/t/bc/friction wedges-14400/2018	M/s web tec taxmaco rail private ltd.	24,700,000.00	31.03.2019	23.05.2018	Work in progress	NIL
CON/TKD/TECH/PURCHASE/TUBELESS/TYRE/2018	M/S CEAT SPECIALTY TYRES LTD.	29,300,000.00	06.01.2019	09.08.2018	Work in progress	NIL
CON/NR/TECH/CONTAINER REPAIR/CLUSTER 1A & 1B/2018	M/S.OPAL ASIA CLUSTER-A & M/S.SHREE CON LOGISTICS.CLUSTER-B	34,700,000.00	01.08.2020	02.08.2018	Work in progress	NIL
CON/NR/TECH/RTG-RELOCATION /DDL/2018	M/s Cargotec India Pvt. Ltd.	2,800,000.00	Within 120 days	19.12.2018	Work in progress	NIL
CON/TECH/TKD/HYSTER/RST/OT/2017-18	M/s Sadguru Krupa	59,200,000.00	KONE: 31.05.2020 LINDE: 01.06.2019	KONE: 01.06.2017 LINDE: 02.06.2017	Work in progress	NIL
CON/TECH/DCT/KONE/RST/OT/2017-18	M/s Sadguru Krupa	34,100,000.00	31.05.2020	01.06.2017	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/TECH/MBD/KONE/HYSTER/RST/OT / 2016-17	M/s Excellent Engineering	20,800,000.00	31.03.2020	01.04.2017	Work in progress	NIL
CON/TECH/DDI/KONE/RST/OT/2016-17	M/s Excellent Engineering	28,500,000.00	11.02.2020	12.02.2017	Work in progress	NIL
CON/NR/Engg/ Track/2018	M/s Durga Track Linker	40,700,000.00	31.12.2022	01.01.2019	Work in progress	NIL
CON/nr/Engg/TKD/Zone-1/2017	M/s Harvindra Builders	17,100,000.00	07.03.2019	08.03.2018	Work in progress	NIL
NOA no. CON/T/ WB-10/2015 Dtd: 18.02.2016	M/s Digital Weighing system (P) Ltd. Bilaspur.	2,34,85,000	D + 730 "D" is the date of NOA i.e 18/02/2016	07.05.2016	-	-
NOA. CON/T/DCONT10,000/20FT/HC/SA/2017 /2034 dt: 08/12/17(Type-I)	M/s. Zhang Jiagang City Maristar Container Manufacturing Co Ltd. for (Type – I)	USD 7777000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type – I) □	21.03.2018	-	-
NOA. CON/T/DCONT10,000/20FT/HC/EO/2017 /2035 dt: 08/12/17 (Type-II& III)	M/s. Nantong CIMC – Special Transport Equipment Manufacture Co. Ltd. For (Type – II & Type-III)	USD 28500000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type - II) (D + 690) D' is the date of NOA i.e. 08.12.2017 (Type - III) □	Type-II 18.02.18 Type-III 19.02.18	-	-
N.O.A CON/T/RST/SANY-25/2017 DT: 25.7.18	M/s. SANY GROUP CO LTD. CHINA	USD 9400149,14 + 3,13,19,537,76	D+270 "D" is the date of Notification of Award i.e Dt: 25.07.18	09.01.2019	-	-
N.O.A CON/T/RST/TIL-24/2017 DT: 25.07.18	M/s TIL Ltd Kolkata □	60,92,79,333,37	D+270 "D" is the date of Notification of Award i.e Dt: 25.07.18	Supply is yet to be started	-	-
NOA. No. CON/T/BLC/ATL- 2480/2018/1707/10110 Dated 20/08/18	M/s Sanrok Enterprises Faridabad	1,26,08,568,00	D+165 "D" is the date of Notification of Award i.e Dt: 20.08.18	08.10.2018	-	-
PO CON/T/CO/ICEBATTERY/1727/10435 DATED 04.09.2018	m/S Innovation Thru Energy Co. Ltd. japan	USD123000	08 week from Po i.e 04.09.2018	-	-	-
CON/EP/MJT/1550/PEWH/T-1/2015 dtd. 12.11.2015	M/s J9 Associates	21,603,946.55	31.01.2019	27.11.2015	Work in progress	--
CON/EP/AMJ/Repair & Addl. Works/2015 dtd. 25.01.2016	M/s North East Engineering & Construction	108,748,031.01	22.01.2019	08.02.2016	Work in progress	--
CON/EP/MMLP/Paradip/Civil & Electrical works/R-1/2018 dated 26.10.2018	M/s BCC & AVR IPL (JV)	559,999,837.58	09.11.2020	10.11.2018	Work in progress	--
CON/EP/TKD/Boundary Wall/T-1/2014 dt.1/12/2014	M/s Dwivedi associates pvt ltd	91,223,650.66	01.03.2019	12.11.2014	--	-
CON/EP/NR/15/III/OPREATIONAL OFFICE/TKD/T-1/2015 dt.16.09.2015	M/s Tycoon Construction Co.	37,416,048.73	23.02.2019	16.09.2015	--	-
CON/EP/MMLP/Barhi/Track Work/T-2/2016 dt.23.05.2016	M/s S. C. Agarwal	229,791,972.58	31.03.2019	07.06.2016	--	-
CON/EP/MMLP/Barhi/Pavement & Bldgs./T-1/2016 dt.13.06.2016	M/s Backbone Construction Pvt. Ltd.	371,471,486.48	05.11..2018	28.06.2016	--	EOT under process for approval
CON/EP/KHEMLI/S&T/T-1/2016 dt. 06.02.2017	M/s Shivakriti International Ltd.	69,289,621.18	31.12.2018	21.02.2017	--	EOT upto 31.03..2019 is under process
CON/EP/DCT/OKHLA/DRAINAGE/T-1/2016 dt. 31.03.2017	M/S Dwivedi associates pvt ltd	58,253,976.35	01.12.2018	15.04.2017	--	EOT under process

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/KTS/MMLP/Pavement/9050/T-XVI/2017 dt. 24.10.2017	M/s. Atlas Constructions Pvt. Ltd.	244,098,441.23	07.11.2018	08.11.2017	--	-
CON/EP/KTS/MMLP/Warehouse/90/50/T-XVI/2017 dt.09.02.2018	M/s LNA Infraprojects Pvt. Ltd.	228,145,190.22	23.05.2019	24.02.2018	--	-
CON/IT/1227/17/52 dated 27/11/2017	M/s. Sunic Technologies Ltd.	17,21,43,834,05	24.08.2018	27.11.2017	Work in Progress	--
CON/DD/Coastal/R-II/2018 dtd:04..10.2018	M/s Vishwa amudra Coastal Lines Pvt. Ltd.	1,427,520,000.00	commented on 10.01.2019	27.12.2023	nil	nil+B426:G4B423:G439