

Progress of the contract during the month of March 2018

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/CR/RPR/WEIGHBRIDGE-BOT/2010 DTD 16.08.2010	Shri. Satvinder sing Sandhu, Supply, installation and operation of one pitless weighbridge at ICD Raipur	Monthly licence fees payable to CONCOR 17,555.00	31.10.2020	01.11.2010	Contract under Progress	Not applicable
CON/NGP/RO/849/2012/1797 dated 06.12.2012	M/s Prem Chand & Company- Handling and Transportation of Containers and Cargo at Aurangabad Container Terminal	3,37,00,000.00 per annum	20.12.2016, 20.12.2017 20.04.2018 or till finalizaion of new tender, whichever is earlier under obligatory period.	21.12.2012, 21.12.2016, 21.12.2017	Contract under Progress	Not applicable
CONCOR/NGP/RO/836/2013/575 dated 28.06.2013	M/s T. N. Singh, Handling and Transportaion of Containers and Cargo at Raipur Container Terminal	11,14,00,000.00 per annum	11.07.2017, 11.07.2018 extendable by Four months obligatory period	12.07.2013, 12.07.2017	Contract under Progress	Not applicable
CONCOR/CR/NGP/863/2013/3161 22.10.2013	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Nagpur Container Terminal and Ancillary Facility.	3,81,00,000.00	31.10.2017, 31.10.2018 extendable by four months obligatory period.	01.11.2013, 01.11.2017	Contract under Progress	Not applicable
CONCOR/CR/NGP/864/2013/3247 06.11.2013	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Aurangabad, Bhusawal, Raipur and Mandideep Container Terminals of Central Region.	2,23,00,000.00	31.10.2017, 31.10.2018 extendable by four months obligatory period.	01.11.2013, 01.11.2017	Contract under Progress	Not applicable
CON/NGP/RO/2015/5317 dated 02.01.2015	M/s Cement Carriers, Nagpur - Hiring of Trailers for Internal Shifting of Contianers at Nagpur Container Terminal.	1,09,92,000.00 - per annum	08.01.2019	09.01.2015	Contract under Progress.	Not applicable
CON/NGP/RO/2015/5413 dated 14.01.2015	M/s Prem Chand & Company, Jind -Haryana- Handling of Cargo at Nagpur Container Terminal.	2,62,65,120.00 per annum	08.01.2019	09.01.2015	Contract under Progress.	Not applicable
CON/CR/RCT/VEH/2015 16.06.2015	Hiring of Vehicle on Monthly Basis at ICD Raipur - M/s Satvinder Singh Sandhu, Raipur	19,05,372.00	15.05.2017, 15.05.2018	16.05.2015, 16.05.2017	Contract under Progress.	Not applicable
CON/CR/MCT/VEH/2015/1068 dated 30.09.2015	M/s Arti Travles- Contract for Hiring of Vehicle on Monthly Basis at ICD Mandideep	25,98,000.00	12.09.2017, 12.09.2018 extendable by four months obligatory period	13.09.2015, 13.09.2017	Contract under Progress.	Not applicable
CON/CR/RCT/HK/979/1067 dated 30.09.2015	M/s Eximius Management Pvt. Ltd, Thane (West)- Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipur	37,71,000.00	21.09.2017, 21.09.2018 extendable by four months obligatory period	22.09.2015, 22.09.2017	Contract under Progress.	Not applicable
CON/CR/AWB/HK/2015/1521 dt.14.12.2015	M/s United Industrial Security, Nagpur - Contract for Estate Maintenance Cleaning and Housekeeping Services for ICD Aurangabad	34,64,283.00	19.12.2017, 19.04.2018 extended under obligatory period of four months.	18.12.2015	Contract under Progress.	Not applicable
CON/CR/NGP/VEH-Hiring/AWB/2241 dated 28.11.2016	M/s.Shri Swami Samarth Travels, Auragnabad- Contract for hiring of vehicle on monthly basis at Aurangabad Container Terminal.	14,36,868.00	07.11.2018 further extendable by one more year	08.11.2016	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK-RO/2312 dated 07.12.2016	M/s United Industrial Security- Contract for House Keeping & Cleaning Services at CONCORs Regional Office Civil Lines, Nagpur	15,66,162.00 including Service Tax	15.12.2017, 15.04.2018 extended under obligatory period of four months.	16.12.2016, 16.12.2017	Contract under Progress.	Not applicable
CONCOR/CR/NGP/875/2017/807 dated 09.08.2017	M/s Prem Chand & Company, Jind- Contract for Short Lead and Long Lead Transportation of Containers and Cargo at Nagpur Container Terminal.	5,79,58,650.00 per annum	04.08.2021 extendable by one more year	05.08.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/837/2017/1109 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Mandideep Container Terminal.	6,69,91,770.00 per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/832/2017/1110 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Bhusawal Container Terminal.	3,17,74,950.00 per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CONCOR/NGP/RO/ 880/1414 dated 22.11.2017	M/s Opal Asia (India) Pvt Ltd. - Contract for Leasing of space for repair of ISO/DSO Containers (20 FT, 22 ft 40 ft & 45 FT) in Inland Container Depots at Nagpur, Aurangabad, Bhusawal, Raipur and Mandideep including Empty Park at Mihan and CRTs.	6,40,00,000.00 for a period of 4 (2+2) years	25.10.2019 extendable by two more years	26.10.2017	Contract under Progress.	Not applicable
CON/NGP/RO/801/ 1788 dated 31.01.2018	M/s Lift & Shift Services, Kolkata - Contract for Handling of Containers at Nagpur Container Terminal including Empty Park at Mihan	15,00,80,000.00 for a period of 5(4+1) years,	15.01.2022 extendable by one more year	16.01.2018	Contract under Progress.	Not applicable
CON/NGC/RO/O&M/RST/2018/1837 dated 06.02.2018	M/s Excellent Engineering and Allied Services Pvt Ltd - Contract for Operation and Maintenance of CONCOR 03 Owned Loaded Reach Stackers at Nagpur Container Terminal	3,82,09,911.00 - for a period of 4(3+1) years	28.02.2021 extendable by one more year.	01.03.2018	Contract under Progress.	Not applicable
CON/ER/RO/WB-CFS-CTKR/2012 DT.24.4.12	M/S Digiweigh Private Limited	1,88,00,000.00	23.04.2022	24.04.2012	work in progress	Not applicable
CON/ER/RO/Survey/2013/229 dt.22.1.13	M/s Sam Surveyors & Adjusters	1,41,00,000.00	31.05.2018	01.02.2013	work in progress	Not applicable
CON/KOL/ER/CTKR/FLT/2013/794 dtd.12.12.13	M/s Roadwings International P Ltd	17,04,000.00	16.04.2018	17.12.2013	work in progress	Not applicable
CON/KOL/ER/CTKR/380 dated 25.03.14	M/S Highway Roadlines Pvt Limited	1,36,00,000.00	31.07.2018	01.04.2014	work in progress	not applicable
CON/KOL/ER/BLS/H&T/2014, Dated 30.01.15	M/s Apana Logistics P Ltd	3,05,00,000.00 p.a	28.02.2019	01.03.2015	work in progress	not applicable
CON/KOL/ER/OTL/HY-TECH/2015/179 Dated 29.06.15	M/s Hy-Tech Power Systems	11,00,000.00 p.a	28.06.2018	29.06.2015	work in progress	not applicable
CON/KOL/ER/CTKR/2015/275 Dated 15.05.15	M/S T N SINGH	92,28,000.00 p.a	15.05.2019	16.05.2015	work in progress	not applicable
CON/ER/MIS/CCTV/2015/485 Dated 12.11.15	M/s G S Computel Pvt. Ltd.	Supply+Installation 5588132 + AMC 6,44,071 p.a	28.03.2021	29.03.2017	AMC In progress	not applicable
CON/ER/MIS/AMC/2016/220 dated 10.03.16	M/s Bharat IT Services Ltd	4,06,000.00 p.a	31.03.2018	01.04.2016	work in progress	not applicable
CON/KOL/ER HK/CTKR-including CFS/2015/LOI/375 DT.23.10.2015	M/S EGC GROUP	75,00,000.00	31.10.2018	01.11.2015	work in progress	Not applicable
CON/KOL/ER/CTDI/H&T/2015 DT.30.10.2015	M/S HIGHWAY ROADLINES PVT LTD	36,71,000.00 p.a	15.11.2019	16.11.2015	Work in progress	Not applicable
CON/KOL/ER/GUNNY-H&T/2016/347, Dt. 18.04.16	M/S T N SINGH - JV	4,84,00,000.00 p.a	15.05.2018	16.05.2016	Work in progress	Not applicable
CON/KOL/ER/SHM-H&T/2016/371, Dt. 21.04.16	M/S LIFT & SHIFT SERVICES	1,48,00,000.00 p.a	20.05.2020	21.05.2016	Work in progress	Not applicable
CON/KOL/ER/AMJ/HDL/2015/490 DT.21.07.15 & CON/KOL/ER/AMJ/HDL/2016, DT. 31.05.16	M/S T.N. SINGH	2,72,00,000.00 p.a	01.06.2020	02.06.2016	Work in progress	Not applicable
CON/KOL/ER/TATA-H&T/2016/323 DT.18.06.16	M/s Suman Forwarding Agency Pvt. Ltd.	1,09,00,000.00 p.a	18.07.2020	19.07.2016	Work in progress	Not applicable
CON/ER/WB/ICD-BALASORE/2016/18 DT. 21.07.16	M/s Utkal Weighbridge and Calibration Centre	32,04,670.00 p.a	31.10.2026	01.11.2016	Work in progress	Not applicable
CON/KOL/ER/CTKR/KONE/RST/O&M/2016-17/23, Dt.27.12.16	M/s TIL Limited	1,44,90,000.00	31.12.2019	01.01.2017	Work in progress	Not applicable
CON/ER/WB/MMLP/JHARSUGUDA/2017 /67 DT. 05.01.2017	M/s Silicon Weighing Technologies Pvt. Ltd.	45,45,220.00 p.a	29.05.2027	30.05.2017	Work in progress	Not applicable
CON/ER/AMJ/TPT/2017/387, Dt.20.02.17	M/S Lift & Shift Services	1,30,92,018.00 per annum	21.02.2019	22.02.2017	Work in progress	Not applicable
CON/ER/GFCJ/H&T/2017/444, Dt.17.03.2017	M/s Prem Chand & Company	38,37,000.00 per annum	15.04.2021	16.04.2017	Work in progress	Deployment of Equipment
CON/ER/ROU/H&T/2017/08, Dt.12.04.17	M/s Prem Chand & Company	48,53,040.00 Per annum	10.05.2021	11.05.2017	Work in progress	Deployment of Equipment
CON/ER/HLZ/H&T/2017/435, DT. 01.05.17	M/s Highway Roadlines Pvt. Ltd.	51,91,066.00 Per annum	30.05.2021	31.05.2017	Work in progress	Deployment of Equipment

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/ER/CTKR/TPT/2017/385, Dt. 20.04.2017	M/s T N Singh	1,85,86,250.00 Per annum	19.05.2019	20.05.2017	Work in progress	Not applicable
CON/ER/CAR/OT/2017/157, Dated 25.05.2017	M/s Kirti Tour & Travels	33,96,834.00 Per annum	31.05.2019	01.06.2017	Work in progress	Not applicable
CON/KOL/ER/Cont Rep/2017-18/404, dt. 19.06.2017	M/s Anchor Container Services Pvt. Ltd.	99,8,000.00 per annum (approx)	30.06.2019	01.07.2017	Work in progress	Not applicable
CON/KOL/ER/AC/2017-18/95, Dt. 10.07.2017	M/s Lift & Shift Services	7,92,000.00 per annum	16.07.2021	17.07.2017	Work in progress	Not applicable
CON/ER/FUT/SP/2017/193, Dt. 24.07.17	M/s Niharika Logistics Private Limited	2,27,80,800.00 per annum	31.08.2023	01.09.2017	Work in progress	Not applicable
CON/ER/WB/ICD/AMINGAON/2017-18/535, Dt. 23.08.2017	M/s Kumar System	10,78,000.00 per annum	21.02.2028	22.02.2018	Work in progress	Delay in installation
CON/ER/KoPT/TP/2018/17, Dt.18.01.18	M/s Balmer Lawrie & Co. Ltd.	2,97,22,375.00 (for 4+1 Years)	15.02.2022	16.02.2018	Work in progress	Not applicable
CON/ER/SHM/HOUSE KEEPING/ 2018/ 238, Dt. 13.02.18	M/s Rakshak Securitas Private Limited	1,37,14,224.00 (For 2+2 Years)	29.02.2020	01.03.2018	Work in progress	Not applicable
CON/NWR/Tenders-II(a)/ISO Repair-Vadodara/114/2014	M/s Golden Horn Containers Service	3,78,000.00	04.04.2018	05.06.2014	Work in progress. Under obligatory period. E-tender floating under progress.	N.A.
CON/NWR/ Empanelment of Adv agencies/123/2015	Empanelled 05 Agencies for Advertising :-	26,70,000.00	30.06.2018	01.07.2015	Work in progress	N.A.
	1. M/s Navnitlal & Co.					
	2. M/s Square Communications Pvt. Ltd.					
	3. M/s Pamm Advertising & Marketing					
	4. M/s Manipal Advertising Services Pvt. Ltd.					
5. M/s Tiger Advertising						
CON/NWR/Tenders-II(a)/Vehicle Hire - GIM & MDPT/05/2015	M/s OM Travels	9,47,000.00	28.02.2018	01.11.2015	Work in progress. Under obligatory period. E-tender floated. Under TEC-Tech. - Tender discharged - Under ad-hoc arrangement for 03 months.	N.A.
CON/NWR/Tenders-II(a)/Vehicle Hire-PPBR/06/2015	M/s Rambhai S. Vagh Tours & travels	2,70,000.00	23.12.2018	22.12.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-RST-7/106/2013	M/s. Lift & Shift Services	1,29,00,000.00	17.01.2019	18.01.2014	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Printing/229/2015	M/s Total Solutions	4,51,000.00	17.02.2019	18.02.2016	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/OTL-NWR/115/2015	M/s Warner Industries	4,33,000.00	30.06.2018	01.03.2016	Work in progress. Fresh tender floated.	N.A.
CON/NWR/Tenders-II(a)/HK - KHDB/230/2015	M/s Radiant Services	47,04,000.00	15.04.2018	16.04.2016	Work in progress	N.A.
CON/NWR/Vehicle Hire-VCC&AKV/01/2015	M/s Metro Tour and Travel	6,48,000.00	15.04.2018	16.04.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/AKV Long Lead/81/2012	M/s.OM Laxmi Roadways	8,78,00,000.00	15.04.2018	16.04.2013	Work in progress	N.A.
CON/NWR/ Tenders-II(a)/ISO Repair-KHDB/122/2015	M/s. Container Care Services	12,84,000.00	31.05.2018	01.06.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - KHDB/02/2016	M/s Metro Tours & Travels	20,64,000.00	31.08.2018	01.07.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - AKV/19/2016	M/s Metro Tours & Travels	6,48,000.00	14.12.2018	13.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/HK-SBI/250/2016	M/s Radiant Services	10,02,000.00	28.02.2019	01.03.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-JNPT/121/2015	M/s Ankit Container Carrier	4,22,00,000.00	30.06.2019	01.07.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/KHDB/238/2016	M/s. Aquarius Marine Services	92,70,000.00	30.11.2019	01.12.2016	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWR/Tenders-II(a)/Survey/DCT-SBI/248/2016	M/s Aquarius Marine Services	12,87,000.00	14.05.2020	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Cargo Handling-KHDB/255/2016	M/s Shri Durga Crane Company	2,27,00,000.00	19.05.2020	20.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/DSO Container repair/249/2016	M/s Container Care Services	35,92,000.00	31.05.2020	01.06.2017	Work in progress	N.A.
CON/NWR/MIS/OT/PRN/TONNER/69/2017/01	M/s Cartridge Care Services Pvt. Ltd.	3,42,000.00	30.05.2019	01.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T-VCC/235/2016	M/s OM Laxmi Roadways	14,42,000.00	20.08.2020	21.08.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T - GIM/232/2016	M/s OM Laxmi Roadways	2,67,00,000.00	07.10.2020	08.10.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/VCC/245/2016	M/s The General Surveyors of India	13,40,000.00	30.04.2021	01.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II (a)/KHDB - H&T/243/2016	M/s.Prem Chand & Company	4,72,00,000.00	03.05.2021	04.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/GIM/247/2016	M/s SAM Surveyors and Adjustors	12,58,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/AKV/246/2016	M/s SAM Surveyors and Adjustors	21,05,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - KHDB/20/2017	M/s Shree Sai Corporation	31,73,000.00	16.05.2019	17.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/MDPT-PIP-HK/258/2017	M/s Radiant Services	5,62,000.00	01.06.2019	02.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/AKV-HK/259/2017	M/s Radiant Services	9,02,000.00	12.06.2019	13.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(b)/AMC-WB/SBI-KHDB-AKV/80/2017	M/s.R.D.Scale Services	1,87,000.00	31.07.2018	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/O&M-NWR-RST/253/2016	M/s Excellent engineering and Allied Services Private Limited	2,06,00,000.00	15.07.2020	16.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RO-HK/252/2016	M/s Safal Hospitality & Maintenance Services	22,66,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Zonal AMC - Elec./242/2017	M/s Shivram Electricals	35,08,000.00	30.09.2018	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/VCC-HK/261/2017	M/s Radiant Services	11,50,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/GIM-HK/260/2017	M/s Radiant Services	9,18,000.00	19.07.2019	20.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/PPSP/256/2017	M/s Aquarius Marine Services	38,51,000.00	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/MDCC/257/2017	M/s SAM Surveyors and Adjustors	52,53,000.00	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/H&T-AKV/251/2017	M/s Highway Roadlines Pvt. Ltd.	4,29,00,000.00	30.09.2020	01.10.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - RO/21/2017	M/s Shri Sai Corporation	12,28,000.00	30.09.2019	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-PPSP/267/2017	M/s Ankit Container Carrier	6,06,00,000.00	31.01.2020	01.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RSC/DCT-SBI/265/2017	M/s Apana Logistics Pvt. Ltd.	18,52,000.00	10.02.2021	11.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-MDPT/266/2017	M/s Apana Logistics Pvt. Ltd.	5,92,00,000.00	31.03.2020	01.04.2018	Work in progress	N.A.
CON/NWR/Vehilce Hive-AKV/Additional/22/2017	M/s Ishwarbhai S. Chaudhary	5,88,000.00	14.02.2020	15.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Canteen-KHDB/270/2017	M/s. Roopali Chavana and Sweet Mart	5,85,000.00	09.02.2020	10.02.2018	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/RO /HR/Vehicle Hir-CFS/VZP/2014/02/1702, Dated 31-10-2014	M/s. IMTRADE Co., Contract for Providing Two Vehicles i.e. Tata Indica (Non-AC) or Equivalent Vehicle (Diesel Driven) with drivers on monthly hire basis at CONCOR, Container Freight Station (CFS), Visakhapatnam.	23,40,000.00	31-OCT-2016, extended for another one year upto 31-OCT-2017. Extended into post obligatory period for four months upto 28.02.2018. New Contract is schedule to commence from 01-04-2018	01.11.2014	work completed on 31-03-2018	Not Applicable
CON/SCR/RO/ HR/27/SNF-HSKPG/2014/ 2063, Dated 24-11-2014	M/s. Sai Laxmi Conservance - Contract for Conservancy & Housekeeping at CONCOR-ICD, Sanathngar, Hyderabad & Regional Office at Secunderabad	77,11,200.00	30-Nov-2016 - Extended for another one year upto 30-Nov-2017. Extended under post obligatory period of four months upto 31-03-2018. Floating of fresh tender is under process	01.12.2014	Work in Progress	Not Applicable
CON/EP/Guntur/ UP Gradation/T-1/ 2016, Dated 11-05-2016	M/s. Earth Pavers (Hyderabad) Private Limited - Construction of CC Pavement, Boundary wall, Chain link fencing, Renovation of Admin building, dismantling / laying of P-Way loop line and other allied work, including electrical works in connection with infrastructure up gradation at CONCOR terminal at Guntur (A.P.)	12,02,00,000.00	25-May-2017 - Extended upto 27-10-2017. EOT requested. Extended upto 31-03-2018	11.05.2016	Work in Progress	Not Applicable
CON/SCR/CM/OT/2014-15/01/1428, Dated 25-3-15	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	14,60,040.00	15-Mar-2017 extended for another one year upto 15-Mar-2018. Extended into post obligatory period for 4 months or finalisation, whichever is earlier upto 14-07-2018.	16.03.2015	Work in Progress	Not Applicable
CON/EP/ICD-SNF/M50 CCBLOCKS & ROOF SHEETING/2017/854 DTD 21.10.2017	M/S.EARTH PAVERS (HYDERABAD) PVT LTD - Replacement of AC sheeting with pre-coated GI profile sheeting (2no's warehouses) & Conversion of existing BT area in to CC pavement in connection with Infrastructure development works at ICD/Sanathnagar, Hyderabad.	2,04,09,637.00	30.04.2018	01.11.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/SNF/I/2012-13/OT/8	M/s Premchand & Company - Contract for Handling & Internal Transportation of Containers, Cargo & EXIM / Domestic Warehouses Management at Inland / Domestic Container Depot at Sanathnagar, Hyderabad (A.P.)	33,65,74,800.00	26-Jan-2017 Extended for another one year upto 26-Jan-2018. Extended into post obligatory period for a further period of four months upto 26-05-2018. Fresh Tender floated on 14.11.2017 and opened on 14-12-2017. Financial bid opened on 31.01.2018. LOI ISSUED ON 21-02-2018 AND THE WORK IS YET TO COMMENCE DURING 2ND WEEK OF APR18	27.01.2013	Work in Progress	Not Applicable
No. CON/SCR/EP/ NPL/Elec. AMC/2015/763, Dated 05-06-2015	M/s. Karunakar Enterprises - Services pertaining to Maintenance of Substation and Electrical Installations at DCT / Nagulapalli	7,35,998,40ps	04-06-2017- Extended for another year upto 04-06-2018	05.06.2015	Work in Progress	Not Applicable
CON/SCR/CM/ HHT/SNF/I/2014-2015/OT/03/ 198, Dated 06-02-2015	M/s. Metcalfe & Hodgkinson Insurance Surveyors & Loss Assessors (Pvt.) Ltd., - Contract for Hiring of Professional Services for Container Inventory Management through Hand Held Terminals (HHTs) at ICD/DCT-Sanathnagar (Telangana) - SC Region	1,13,58,000.00 (2+1 Yr)	10-Feb-2017 Extended upto 10-02-2018. Invoked post obligatory period of four months upto 09-06-2018 of finalisation of contract. Fresh Tender floated on 12-12-2017 and opened on 10.01.2018	11-Feb-2015	Work completed on 31-03-2018	Not Applicable
CON/SCR/CM /HHT/CFCV// 2014-2015/OT/ 04/171, Dated 30-01-2015	M/s. Metcalfe & Hodgkinson Insurance Surveyors & Loss Assessors (P) Limited., - Contract for Hiring of Professional Services for Container Inventory Management through Hand Held Terminals (HHTs) at Container Freight Station (CFS) / Visakhapatnam (CFCV) Terminal in SC Region	45,03,600.00 (2+1Yr)	15-Feb-2017 Extended upto 15-02-2018. Post obligatory period invoked for another four months upto 14-06-2018 or finalisation of contract. Fresh tender floated on 12-12-2017 and opened on 10.01.2018	16.02.2015	Work completed on 31-03-2018	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No. CON/SCR/ RO/HR/ CFCV & MMLP Security/ 2016/435, Dt. 30-03-2016	M/s. Girish Gogia Security Agency - Rep. Brig. Girish Gogia (Retd.) - Providing Security Servicesat 1) CONCOR's Container Freight Station (CFS) - Visakhapatnam, 2) Multimodal Logistics Park (MMLPV) Visakhapatnam (A.P.)	1,87,00,000.00 for 02 Years	31st Mar 2018. Proposal for fresh tender has been submitted to CO for approval. Sponsorship from DGR is awaited. Contract extended for period of three months or till finalization whichever is earlier	01.04.2016	Work in Progress	Not Applicable
No. CON/SCR/ RO/HR/DCT-NPL & SCRO-Security/2016/ 403, Dated 21.3.2016	M/s. Girish Gogia Security Agency - Rep. Brig. Girish Gogia (Retd.) - Providing Security Services at 1) CONCOR's Domestic Container Terminal (DCT) - Nagalapalle - Vellimala (Village) R.c. Puram (Mandal) - Medak Dist. (T.S.) 2) CONCOR - Regional Office-SCR, Secunderabad	59,36,296.73ps for 02 Years	31st Mar 2018. Proposal for fresh tender has been submitted to CO for approval. Sponsorship from DGR is awaited. Contract extended for period of three months or till finalization whichever is earlier	01.04.2016	Work in Progress	Not Applicable
CON/SCR/CM/WB/SNF/OT/2012-13/13/3208, Dated 03-06-2013	M/s. Madanapalle Construction Co., (Pvt.) Ltd - Contract for Operation & Maintenance of CONCOR owned Electronic Weighbridge (80MT) at Inland/Domestic Container Depot at Sanathnagar, Hyderabad, Telangana	28,08,000.00 (5+1 Y)	30.06.2018	01.07.2013	Work in Progress	Not Applicable
CON/SCR/CM/STPT/SNF/I/2012-13/OT/11	M/s Durga Crane Services - Contract for Short Lead Transportation of EXIM / Domestic Containers at Sanathnagar, Hyderabad	7,89,11,220.00	06-Mar-2017 Extended for another one year upto 06-Mar-2018. Extended into post obligatory period for another four months upto 06-07-2018 or finalisation of tender. Fresh tender floated on 18-01-2018 and opened on 12-02-2018, wherein no bids were received and the tender was discharged. floating of fresh tender is under process	07.03.2013	Work in Progress	Not Applicable
CON/SCR/RO/HR Vehicle Hire-MMLP/VZP/01/ 1108, Dt. 17-07-2015	M/s.IM Trade Co., - Contract for Providing Two vehicles Tata Indica (Non-Ac) - Diesel Driven or Equivalent Vehicles with Drivers on monthly hire basis to CONCOR, Visakhapatnam	23,40,000.00	16-07-2017-Extended for another year upto 16-07-2018	17.07.2015	Work in Progress	Not Applicable
No. CON/SCR/CM/OT/2014-15/01/1428, Dated 25-3-15	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub Station and Electrical Installations at ICD/DCT/SNF	17,82,479.00	28-Mar-2017 extended for another one year upto 28-Mar-2018. Extended into post obligatory period for another 4 months or finalization whichever is earlier	29.03.2015	Work in Progress	Not Applicable
CON/SCR/RO/HR /17/I/2016/1190 to 1195, Dated 18-08-2016	Empanelment of Advertising Agencies in CONCOR SCR for releasing of advertisement notification in newspapers - 1) M/s. Alaknanda Advertising (P) Ltd., 2) M/s. Associated Advertising Pvt., Ltd., 3) M/s. FMC Advertising 4) M/s. Sreshta Advertising 5) M/s. Surya Adsystems Pvt., Ltd., 6) M/s. Ventures Advertising Pvt., Ltd.,	31,50,000.00 (24 Months)	21.08.2018	22.08.2016	Work in Progress	Not Applicable
CON/SCR/RO/HR/36/I/2013, Dated 30-09-2013	M/s. S.S. Xerox - Contract for Providing & Operating Telephone facility with STD/ISD/PCO/FAX/Photocopy/Computer & Printer with Internet and Stationery Items at CONCOR, ICD/Sanathnagar	11,39,940.00 (Revenue)	30-Sep-2016 ; Extended for another 02 years period upto 30-09-2018	01.10.2013	Work in Progress	Not Applicable
CON/SCR/RO/HR/Security-SNF/I/2017, Dated 01-02-2017	Col. Shishir Kumar Dass (Retd) - Contract for Providing Security & Incidental Services at Combined Container Terminal, Sanathnagar, Hyderabad	3,47,28,279.00 (2 Years)	10.02.2019	11.02.2017	Work in Progress	Not Applicable
Tender No.CON/SCR/CRS/2017/9 dtd.19.12.2017	M/S.CONTAINER CARE SERVICES Establishment of Container Repair Facility on the leased out space to carry out major and minor repair of damaged ISO/Domestic Containers as per IICL Specifications at ICD/DCT_Sanathnagar, DCT_Nagalapalle(NPL) of T.S and CNGT/GNT, CFS/VSKP & MMLP/VSKP of (AP) and ICD/Desur and Adhoc locations of South Central Region.	1,23,00,000.00ORES (1+1) YRS	28.02.2019	01.03.2018	work in progress	not applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/EP/ICD/SNF/EXTENSION OF SICK SPUR/2017/323 DTD 27-02-2018	M/S.RAKSY INFRASTRUCTURE PVT LTD. - EXTENSION OF SICK SPUR AT ICD-SANATHNAGAR	5,30,00,000.00 (1 YR)		WORK IS SCHEDULE TO COMMENCE FROM 13-03-2018		
CON/SCR/CM/OTLs/I/2017-18/OT/01, Dated 07-04-2017	M/s. Tetra Tekseal Pvt., Limited Supply Contract for One Time Lock (OTLs) with Anti Spin Lock & Laser Marking of Seal Numbers and Plastic Strip Seals required at Various Container Terminals of South Central Region.	15,91,800.00 (2+1 Yrs)	31.05.2019	01.06.2017	Work in Progress	Not Applicable
CON/SCR/CM/SNF/Survey/ 2017/03, Dated 12-04-2017	M/S.SAM SURVEYORS & ADJUSTERS Providing Professional Services for Survey of Containers and Cargo at ICD/DCT at Sanathnagar, Hyderabad and DCT/Nagalapalle.	3,09,00,000.00(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/CFCV/ Survey/2017/04, Dated 12-04-2017	M/S.SAM SURVEYORS AND ADJUSTERS Providing of Professional Services for Survey of Containers and Cargo at CFS/CFCV and MMLP, Visakhapatnam.	2,19,00,000.00(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/ Guntur/2/2017-18/OT/02, Dated 19-04-2017	M/S.HIGHWAY ROADLINES PVT LTD. Tender for Handling & Internal of containers and Cargo at CONCOR's Terminal at Guntur - through e-tender cum Reverse Auction mode.	4,79,00,000.00 (2+1 yrs)	10.08.2019	11.08.2017	Work in Progress	Not Applicable
CON/SCR/SNF/WP/2015/OT/01/618, DTD.10.09.2015	M/s. Medhansh Enterprises - Contractor for Provision of un-interrupted water supply through RO Water Plant at ICD/SNF.	13,20,000.00	07.09.2019	08.09.2015	Work in Progress	Not Applicable
No.CON/SCR/CM/SNF/RDT/2015-16/OT/01/I/1422, Dated.14.09.2015	M/s. Nautical Lines (P) Ltd., - Road Transportation (Long Lead) of EXIM & Domestic Containers / Closed Body Trucks (CBTs) between Inland Container Depot, Sanathnagar, Hyderabad (Telangana State) and Ports / Container Terminals in Mumbai area, Chennai area, Krishnapatnam Port and other destinations	17,73,64,395.00 (2+2+1 Yr)	30-09-2017. Extended for a further period of two years upto 30.09.2019	01.10.2015	Work in Progress	Not Applicable
No. CON/SCR/RO /HR/30/I/2016/1582, Dated 28-10-2016	M/s. RJVS Enterprises - Contract for Catering Services at ICD / Sanathnagar, South Central Region (SCR)	5,86,845.00 (3+2 Yrs-Renueue)	31.10.2019	01.11.2016	Work in Progress	Not Applicable
CON/SCR/CM/H&T /CFCV & MMLPV/ 2015-16/OT/02/ 1646, Dt.29-10-15	M/s. Prem Chand & Company - Composite Contract work for Container & Cargo Handling and Transportation at Combined Container Terminal (CFCV) and Container Freight Station, Multi Modal Logistics Park (MMLPV), Visakhapatnam (A.P)	49,69,16,575.00 (4+1 Yr.)	30.11.2019	01.12.2015	Work in Progress	Not Applicable
NO.CON/SCR/HR/CFCV&MMLPV/TENDER/2017/2532 DTD 27-12-2017	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR, Visakhapatnam (A.P.)	1,64,00,000.00 (2+1 Yrs)	31.12.2019	01.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/SECURITY/GUNTUR	M/S.THATIPATHRI MOHAN REDDY SECURITY AGENCY	36,09,000.00 - 2 YEARS	14.01.2020	15.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/SECURITY/DESUR/2018/167 DTD 25-01-2018	3807-WG.CDR.ANIL KUMAR SING BISHNOI-Contract for providing security and incidental services at ICD-Desur	36,86,000.00 - 2 yrs	31.01.2020	01.02.2018	Work in Progress	Not Applicable
CON/SCR/CFCV/EP/AMC/5/6/2018 DTD 07-02-2018	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub-Station and Electrical Installations at CFS, Visakhapatnam	11,32,000.00 (2YRS)	09.02.2020	09.02.2018	Work in Progress	Not Applicable
No. CON/SCR/CM/ CMCN/2015-16/ OT-e/03, Dt. 19-4-2016	M/s. Medhansh Enterprises - Contract for Providing Uninterrupted Purified Drinking Water at CONCOR's Domestic Container Terminal at Nagalapalle, Velimala Village, R.C. Puram Mandal, Nagapalappe (Medak Dist) - Telangana State.	11,15,400.00 (4+1 Yr)	08.05.2020	09.05.2016	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/CM/H&T/CMCN/I/2017-18 DTD 27-09-2017	M/s.Highway Roadlines Pvt.Ltd. Contract for Handling & Transportation (Short Lead) of Containers/Cargo at Domestic Container Terminal (DCT), Nagalapalle (CMCN)	11,89,00,000.00(4+1 YEARS)	20.01.2022	21.01.2018	Work in Progress	Not Applicable
CON/SCR/CM/MOA /Desur/I/2016-17/304, Dated 16-02-2017	M/s.. ATC Global Logistics Pvt., Ltd., - Contract for Marketing and Operation Associate at CONCORs Terminal at Desur, (ICDR) - Belgavi (Karnataka)	49,20,000.00 (5+5 Years) (Revenue)	31.03.2022	01.04.2017	Work in Progress	Not Applicable
CON/SCR/CM/WB/MMLP/I/2014-15/OT/02/1795, Dated 28-08-2014	M/s. Ratha Services - Contract for Supply, Installation & Operations of One Number of Pitless Electronic Weigh Bridge (100MT) for weighment at Multi-Modal Logistics Park at Visakhapatnam on Built, Operate and Transfer Scheme (BOT)	78,00,000.00 (10 Years) (Revenue)	01.03.2025	02.03.2015	Work in Progress	Not Applicable
No. CON/SR/TNPM/WB/ OM/0113/17 dtd 05.04.2013	M/s OHM Sakthi Weigh Bridge Contract for Leasing of space with 100MT fully Electronic Pit-less surface mounted weighbridge for O&M at ICD/TNPM (3+2) years	15,84,000.00 PA	15.07.2018	16.07.2013	In progress कार्यप्रगती पर है।	Extended for two years w.e.f.16.07.2016 as per terms and conditions of the contract
No. CON/SR/SURVEY/HOM/MVN/TUP/IGU /VPDP/0413/03 dtd 09.07.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers /Cargo at HOM/MVN/ TUP/IGU Terminals (4+1)	23,91,000.00 per annum	07.07.2018	08.07.2013	In progress कार्यप्रगती पर है।	Extended for one year w.e.f. 08.07.2017 as per terms and conditions of the contract
No. CON/SR/TNPM/SURVEY /0113/16/13-14 dtd 19.06.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers/Cargo and Inventory Management at ICD/TNPM (2+2+1)	73,36,000.00 PA	30.06.2018	01.07.2013	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.07.17 as per terms and conditions of the contract
CON/SR/TNPM/HND/Cargo/0713/04/13 -14 dtd 25.10.2013	M/s PSTS Heavy Lift & Shift Ltd. Handling of Cargo at ICD/TNPM (2+2+1) years	5,39,00,000.00 per annum	06.03.2018	07.11.2013	Concluded संपन्न हुआ	-
CON/SR/WB/MVN/1213/20/13-14 Date 05.02.2014	M/s OHM Sakthi Weigh Bridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station, Milavittan, Tuticorin on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	10.04.2024	11.04.2014	In progress कार्यप्रगती पर है।	-
CON/SR/WB/IGU/1213/19/13-14 Date 05.02.2014	M/s OHM Sakthi Weighbridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Inland Container depot, Irugur, Coimbatore on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	19.06.2024	20.06.2014	In progress कार्यप्रगती पर है।	-
Agreement No.CON/Sr/IGU/HND_TPT/1114/12/14- 15 dated:17.04.2015 □	M/s T.N.Singh Handling of Containers/Cargo & Terminal Transportation and Road Transportation of Containers & CBT at ICD/IGU (Coimbatore) (2+2+1)	3,61,00,000.00approxPA	10.03.2019	11.03.2015	In progress कार्यप्रगती पर है।	Extended further Two years w.e.f.11.03.17 as per terms and conditions of the contract
Agreement No/CON/WFD/Elec.Maint/2015 dtd 13.05.2015	M/s Sri Vinayaka Electricals Services pertaining to AMC of Sub-station and electrical installations at ICD/WFD (2+1)	7,18,000.00approxPA	30.04.2018	01.05.2015	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.05.17 as per terms and conditions of the contract

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/TNPM/CRS/0215/16/ 15-16 Dated 19.06.15	M/s Opal Asia India (Pvt.) Ltd Container Repair Facility to Carry all Major and Minor Repairs of Damaged (DSO) containers as per IICL specifications at ICD/TNPM, Chennai (2+2) years	18,64,000.00approx	31.05.2019	01.06.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.06.17 as per terms and conditions of the contract
No.CON/SR/TNPM/ELECT/OT/0315/18	M/s Ashok Power Planning Services pertaining to maintenance of sub-station and Electrical Installations at Inland Container Depot /Tondiarpet (ICD/TNPM) (2+1) years	29,52,000.00 aprox,	31.05.2018	01.06.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.01.06.2017 as per terms and conditions of the contract
CON/SR/TUP/THC/0615/03/15-16 dated 14.09.2015	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo & Handling of Cargo (2+1) years	1,78,00,000.00approx PA (excluding s.tax)	10.09.2018	11.09.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.11.09.2017 as per terms and conditions of the contract
CON/SR/MVN/H&T/0615/05/15-16 dated:29-09-15	M/s Jehovah Jireh Freight Systems Handling and Transportation of Container/Cargo for (2+2+1) years	72,64,000.00approx PA (excluding s.tax)	30.09.2019	01.10.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.10.17 as per terms and conditions of the contract
CON/SR/OTL/0515/01/15-16 dated 14-09-15	M/s Warner Industries, Supply of OTLs (with anti spin lock and laser marking of seal number) & Pad Locks Seals for (2+1) years	6,65,000.00approx PA (including taxes)	20.09.2018	21.09.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.21.09.2017 as per terms and conditions of the contract
CON/SR/TNPM/EXIM/TPT/0715/06/15-16 dated 27.10.2015	M/s Sri Thirumala Transport Road Transportation of EXIM (EXPORT-IMPORT) containers between Chennai /Kattupalli/Krishnaptnam Ports and ICD/TNPM at ICD/TNPM for (2+2+1) years	2,96,00,000.00approx PA (Excluding s.tax)	10.11.2019	11.11.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.11.10.17 as per terms and conditions of the contract
CON/SR/TNPM/DSO/TPT/1115/ 14/15-16 dated 26.02.2016	M/s Sri Thirumala Transport DSO Road Transportation at TNPM and Intercarting of Trailers at ICD/TNPM & HOM for (2+2+1) years	1,38,00,000.00approx PA (Excluding s.tax)	28.02.2020	01.03.2016	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.03.18 as per terms and conditions of the contract
No.CON/SR/DGR/LT21/Security/IGU/MVN/TUP/KON/15-16 dated 16.03.2016	M/s Kishore Thampi U.C. Security Agency Providing Security & Incidental Services (2 years)	42,80,000.00approx PA (Excluding s.tax)	16.09.2018	17.03.2016	In progress कार्यप्रगती पर है।	Extended on adhoc basis for six months or finalization of regular contract whichever is earlier
CON/SR/DGR/LT20/Security/TNPM/HOM/SRO/SPD/16-17 dated 04.04.2016	M/s Umesh Kumar Security Agency Providing Security & Incidental Services (2 years)	4,19,00,000.00approx PA (Excluding s.tax)	30.04.2018	01.05.2016	In progress कार्यप्रगती पर है।	-
No.CON/SR/IGU-CHTS /TPT/1215/16	M/s Sajimon Transports Road Transportation of Containers between ICD/IGU and RCT/CHTS/VPDP Ports at ICD/IGU, Coimbatore (1+1) years	62,34,000.00 PAapprox	20.07.2018	21.03.2016	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular contract whichever is earlier w.e.f.21.03.2018
No.CON/SR/WFD/TPT/OT/LOA/0416/02/16-17 dated 21.06.2016	M/s Shekar Logistics Pvt. Ltd Road Transportation Containers & Cargo at ICD/WFD, Bengaluru, (2+2+1) years	2,27,00,000.00 PAapprox (Excluding s.tax)	10.07.2018	11.07.2016	In progress कार्यप्रगती पर है।	-
CON/SR/T/TNPM_HOM/O&M/0416/01/6-17 Dated. 29.07.2016	M/s TIL Ltd Operation and Maintenance of CONCOR Owned RSTs at TNPM & HOM (3+1) years	2,26,00,000.00 per annumapprox including S, Tax	31.07.2019	01.08.2016	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/P&A/AA/EOI/LOE/2015-16 Dt,15.03.2016	1. M/s Goldmine Advertising Limited, 2. M/s MCS Communications Pvt. Ltd, 3. M/s Pamm Advertising & Marketing, 4. M/s Sreshta Communications, 5. M/s Associated Advertising Pvt. Ltd, 6. M/s Yakshi Communications, 7. M/s Surya Adsystems Pvt. Ltd, 8. M/s Alaknanda Advertising (P) Ltd Empanelment of advertising agencies at Southern Region for 3+1 years	30,Lakhs per annumapprox	14.03.2019	15.03.2016	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/DGR/Seurity/LT08/16-17 Dt.15.02.2017	M/s Nand Jee Upadhyay Security Agency Providing security and incidental services (2 years)	3,45,00,000.00approx PA (Excluding s.tax)	14.02.2019	15.02.2017	In progress कार्यप्रगती पर है।	-
CON/SR/IGU&TUP/2016-17	M/s SindhuPriya Enterprises Housekeeping and Conservancy Services (2+1) years	7,32,000.00 PAapprox (excl,s.tax)	28.02.2019	01.02.2017	Concluded संपन्न हुआ	Contract terminated in Feb 28.02.2019
CON/SR/VPDM/WB/BOT/0416/04/16-17 Dated 26.07.2016	M/s SLINTEC Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station,Vallarpadam, Cochin on BOT basis for a period of 07 (Seven) years	33000.00 as lease charges PA Excl,Taxes	19.12.2023	20.12.2016	In progress कार्यप्रगती पर है।	-
CON/SR/CFS/MVN/HK/LT07/16-17 Dated 10.03.2017	M/s Jehovah Jireh Freight Systems Housekeeping & Conservancy Services for (2+1) years	3,60,000.00 PAapprox (excl,s.tax)	18.03.2019	19.03.2017	In progress कार्यप्रगती पर है।	-
CON/SR/HOM/Award of contract/ODC/16-17 Dated:27/02/17	M/s Kalaivani Transport Movement of Over Dimensional Cargo (ODC) Containers by Road between Port side Container Terminal, Harbour of Chennai (PSCT/HOM) (Chennai Port) and ICD/WFD & ICD/SNF(2+1) years	14,84,000.00 PAapprox	28.02.2019	01.03.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/CFS/VPDM/HK/LT10/16-17	M/s Incare Housekeeping Pvt. Ltd Housekeeping & Conservancy services at CFS/VPDM, Vallarpadam (2+1) years	19,31,000.00 PAapprox exclu,,s.tax	21.03.2019	22.03.2017	In progress कार्यप्रगती पर है।	-
No.CON/EP/SR/WFD/AMC/0217/15	M/s A.D.Constructions Annual Maintenance Contract for Civil Works in ICD/WFD, Bengaluru	1,53,53,000.00approx for twleve months	24.04.2018	23.04.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/VPDM/Hiring/Vehicle/LT02/17-18	M/s Evalynn Hiring of two Vehicles on monthly basis for customs & vehicles on Need basis as per requirement at CONCOR, CFS/VPDM, Kochi	8,13,000.00 per annumapprox Excluding s.tax (1+1) years	24.05.2018	25.05.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/VPDM/Handling of containers/LT01/17-18	M/s Laxmi Cranes & Trailers Pvt. LTd Handling of Containers & Cargo at CFS/VPDM, Cochin	42,63,000.00approx for Nine months (6+3)	10.05.2018	21.06.2017	In progress कार्यप्रगती पर है।	Extended upto 10.05.2018 or finalization of tender whichever is earlier. Regular contract finalized LOA issued on 16.03.18, yet to commence the contract.
No.CON/SR/ VPDM/TPT/ 0417/04	M/s Opal Asia (India) Pvt. Ltd Short & Long Lead Road Transportion of Containers at CFS/VPDM, Cochin	21,91,000.00 Per annumapprox (2+2+1) years exclud, GST	27.06.2019	28.06.2017	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/VPDM/SURVEY/0417/03	M/s Sam Surveyors and Adjusters Providing Professional services for Survey of Containers & Cargo & inventory management including EDI services at CFS/VPDM, Vallarpadam, Cochin.	10,18,000.00 per annum approx for 4+1 years	27.06.2021	28.06.2017	In progress कार्यप्रगती पर है।	-
No.CON/EP/SR/TNPM/AMC-Civil/0417/02	M/s A.D.Constructions Annual maintenance contract for civil works at ICD-TNPM , Chennai.	1,60,11,757.00 approx for 12 months	11.07.2018	12.07.2017	In progress कार्यप्रगती पर है।	-
CON/SR/MVN/Hiring of Vehicle/LT03/17-18 dt.10.07.17	M/s Kanga Durka Travels Hiring of One Vehicle on monthly basis at CFS/MVN for customs	4,78,560.00 Per Annum approx Plus taxes (2+1) years	31.07.2019	01.08.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/HK/0517/07 Dt.30.08.17	M/s Green Environment Facility Management Services Housekeeping & Conservancy Services at ICD/WFD	32,40,000.00 per annum approx (2+1 years)	31.08.2019	01.09.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/Hiring of Vehicles/0717/10	M/s Guru Tours & Travels Hiring Of Vehicles 04 Nos on monthly basis for CONCOR , ICD, Whitefield, Bengaluru	24,23,000.00 per annum approx contract awarded for 1+1 years	31.10.2018	01.11.2017	In progress कार्यप्रगती पर है।	-
CON/P&A/SRO/Vehicles/ 0717/11/17-18 dt.03.11.2017	M/s Sri Kaligambal Travels Hiring of vehicles five (05) nos. on monthly basis for CONCOR, ICD/TNPM at Chennai □	22,14,000.00 per annum approx contract awarded for 1+1 years	31.10.2018	01.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/CRS/LOA/0617/08/17-18 dt.13.10.2017	M/s INJ Container Repair and Services Establishing Container Repair Facility at ICD/WFD, Bengaluru.	22,77,000.00 approx for 4 years (2+2) exclusive of GST	19.10.2019	20.10.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/HK&C/0817/12/17-18 dt.13.11.2017	M/s A.Ganesan & Co. Housekeeping and Conservancy Services (2+1) years	48,59,784.00 per annum approx excluding GST,	14.11.2019	15.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/ASP/0617/09/SR_SCR/17-18 dated 15.11.2017	M/s Neelami Hiring of Application Service Provider (ASP) for Conducting Internet Auction cum tender at Container Corporation of India Ltd., Southern Region & South Central Region Terminals	6,58,092.00 approx for three years (i.e,2+1) before GST,	15.11.2019	16.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/RS/TYRE/1017/14 dt. 08.12.2017	M/s MRF Ltd Procurement of TYRE for Reach Stackers Cranes at ICD/TNPM. Chennai (36 Nos.)	33,55,000.00 approx including GST	07.12.2018	08.12.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TECH/FIRE SYSTEM/0517/06/17-18 Dtd. 28.12.2017	M/s A.D.N. Fire Safety Pvt. Ltd Supply, Installation, Commissioning of Intelligent fire alarm, High sensitivity smoke detection & intelligent Gas based fire suppression system for Server Rooms at various terminals of Southern Region of CONCOR and Maintenance during Warranty Period and AMC for three years after the expiry of Warranty period	42,88,725.00 plus GST as applicable (Four months completion period)	04.04.2018	05.12.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/HNLD/0817/13 dt. 30.01.2018	M/s Prem Chand and Company Handling of containers & cargo including terminal Transportation WFD	13,68,00,000.00 per annum approx excluding GST (4+1) years	31.01.2022	01.02.2018	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
.CON/SR/DGR/Security/VPDM/17-18	M/s Cletus MA Security Agency Providing Security & Incidental Services at CFS/VPDM, Cochin	36,04,697,28.00 per annum approx for 2 years	28.02.2020	01.03.2018	In progress कार्यप्रगती पर है।	-
CON/SR/RO/Hiring of Vehicles/1117/15/17-18 Dt.17.02.2018	M/s EM Rasja Travels Hiring of vehicles on monthly basis for CONCOR, SRO, Chennai	12,60,192.00 per annum approx excluding GST(1+1) years	11.02.2019	12.02.2018	In progress कार्यप्रगती पर है।	-
CON/SR/Survey/WFD/1117/17	M/s Pinnacle Marine Services Pvt. Ltd Providing Professional services for Survey of Containers & Cargo & inventory management services at ICD/WFD, Bengaluru,	1,08,50,991.00 per annum approx excluding GST (4+1 years)	28.02.2022	01.03.2018	In progress कार्यप्रगती पर है।	-
CON/EP/SR/NMPT/1217/18	M/s V. Santhosh Babu Renovation of railway siding at New Mangalore Port Trust	56,72,621.00 excluding GST (02 months)	07.05.2018	08.03.2018	In progress कार्यप्रगती पर है।	-
CON/EP/MMLP/Naya Raipur / P.Way /T-II/2013 dtd. 24.6.14	M/s Shivakriti International Ltd.	11,88,54,677.72	05.09.2017	03.07.2014	Work in progress	-
CON/EP/MMLP/Naya Raipur/WH/T-III/2014 dtd. 16.9.2014	M/s D. Thakkar Construction Pvt Ltd.	9,80,75,723.85	30.09.2017	26.09.2014	Work in progress	-
CON/EP/MMLP/MIHAN/Admin. Bldg./T-VI/2014 dtd. 19.11.2014	M/s Sudhir Constructions	7,14,75,581.18	31.03.2018	29.11.2014	Work in progress	-
CON/EP/MMLP/Naya Raipur/ M-50/T-VII/ 2014 dtd. 17.3.2015	M/s JPW Infratech Pvt Ltd	5,63,87,016.35	31.05.2018	27.03.2015	Work in progress	-
CON/EP/MMLP/MIHAN/M-10/T-III/2014 dtd. 13.3.2015	M/s Sudhir Constructions	37,81,86,240.08	15.03.2018	23.03.2015	Work in progress	-
CON/EP/MMLP/Naya Raipur/TP&AR/T-VI/2014 dtd. 19.3.2015	M/s Sewa Singh Oberoi & Co.	14,17,45,735.62	23.03.2018	2.04.2015	Work in progress	-
CON/EP/MMLP/MIHAN/M-50/T-V /R-I/2014 dated 20.10.2015	M/s. JPR Balaji Pavers Pvt. Ltd.	12,85,57,887.50	15.04.2018	04.11.2015	Work in progress	-
CON/EP/MMLP/MIHAN/WH /T-I/2017	M/s K.N.RAI	12,16,81,195.92	28.11.2018	30.11.2017	Work in progress	-
CON/EP/TNPM/PEB WH/T-III/2015 dt. 30.03.2016	M/s RPP Infra Projects Limited	11,24,47,443.46	30.05.2018	15.04.2016	Work in progress	--
CON/EP/Vallarpadam/Addl. PAV/T-IV /2016 dt. 14.12.2016	M/s ABC Builders	5,73,43,743.51	15.05.2018	29.12.2016	Work in progress	--
CON/EP/KHD/CRCL Bldg./T-I/2014 dt. 03.02.2015	M/s Jalaram Construction	7,77,77,452.17	31.03.2018	03.02.2014	Work in progress	----
CON/EP/Varnama/CC pavement/T-III/2014 dt. 23.02.2015	M/s Apex Tarmac Pvt. Ltd.	43,63,99,958.50	31.03.2018	23.02.2015	Work in progress	----
CON/EP/Varnama/Drain & Box Culvert/T-IV/2014 dt. 10.06.2015	M/s Rachana Construction Co.	22,86,50,192.88	30.06.2018	25.02.2015	Work in progress	----
CON/EP/Varnama/M-50/T-V/2015 dt. 26.10.2015	M/s Maruti Enterprise	11,72,63,055.18	17.05.2018	10.10.2015	Work in progress	----
CON/EP/Varnama/Track Work/T-II/R-II/2016 dt. 12.04.2016	M/s Premco Rail Engineers Ltd.	10,53,99,404.52	15.05.2018	27.04.2016	Work in progress	----
CON/EP/Varnama/Admn Bldg-WH/T-VI/2016 dt. 02.02.2017	M/s SHANTI BUILDWELL (JV)	16,36,88,692.25	17.05.2018	17.02.2017	Work in progress	----
CON/EP/KHD/WH & RTG Workshop/2017 dt. 12.04.2017	M/s Build Well Engineers	7,38,31,904.89	26.07.2018	27.04.2017	Work in progress	----
CON/EP/Swarupganj/Civil & Electrical works/T-II/2017 dtd.02.11.2017	M/s SANWARIYA - SHIVHARE (J.V.)	51,78,87,070.53	16.11.2019	17.11.2017	Work in progress	----
CON/EP/DPR/PAV/481/T-I/2013 dt. 06.12.2013	M/s Ceigall India Ltd.	10,92,22,000.00	29.05.2016	16.12.2013	Work Completed	Final Bill yet to be submit by PMC
CON/EP/TKD/Boundary Wall/T-I/2014 dt. 1/12/2014	M/S Dwivedi associates pvt ltd	9,12,23,000.00	22.06.2018	12.11.2014	Work in progress	--
CON/EP/TKD/R&D/Balance Work/T-2/2014 Dated 6/4/2015	M/S DAPL-NDR-JV	9,64,31,000.00	30.11.2016	20.03.2015	Work has been short closed	Final Bill under process
CON/EP/KHEMLI/P.way /T-2/R-1/2015 dated : June 15, 2015	M/s Dynamic Engineers Infratrack Pvt. Ltd.	7,12,66,000.00	31.12.2016	30.06.2015	Work Completed	Final Bill yet to be submit by PMC

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/KKU/Approach Road & Bdy. Wall/ T-1/2015 dated : June 25, 2015	M/s Rajendra Singh Bhamboo Infra Pvt. Ltd.	2,23,18,000.00	30.04.2017	10.07.2015	Work Completed	Final Bill yet to be submit by PMC
CON/EP/NR/15/III/OPREATIONAL OFFICE/TKD/T-1/2015 Dated 16.09.2015	M/s Tycoon Construction Co.	3,74,16,000.00	10.06.2018	16.09.2015	Work in progress	--
CON/EP/KTS/MMLP/M-50 CC Block /9050/T-XIII/2015 DATED 9/11/2015	SUPER TILES & MARBLES PVT.LTD.	6,67,59,000.00	18.08.2017	24.11.2015	Work Completed	Final Bill under process
CON/EP/MB/New Admin Bldg./T-1/2015 dated 29.01.2016	M/s Teen Murti Construction Pvt. Ltd	3,24,97,000.00	28.12.2017	13.02.2016	Work in progress	Final Bill yet to be submit by PMC
CON/EP/KTS/MMLP/PAVEMENT/9050/T-XIV/2015 dated 04.02.2016	Ms Ranjeet Singh Choudhary	17,02,55,000.00	18.08.2017	19.02.2016	Work Completed	Final Bill under submission
CON/EP/MMLP/QRP/Admin Bldg /T-5/2015 dated 01.04.2016	M/s Bhullar Constructions	25,90,60,000.00	26.04.2018	16.04.2016	Work in progress	-
CON/EP/MMLP/Barhi/Track Work/T-2/2016 dated 23.05.2016	M/s S. C. AGARWAL	22,97,91,000.00	31.05.2018	07.06.2016	Work in progress	-
No. CON/EP/MMLP/Barhi/Pavement & Bldgs./T-1/2016 Dated: 13.06.2016	M/s Backbone Construction Pvt. Ltd.	37,14,71,000.00	24.06.2018	28.06.2016	Work in progress	-
No. CON/EP/Tilak Bridge/Type-V/2016 Dated: 07.06.2016	M/s Ishvakoo India Private Limited	13,01,87,000.00	31.03.2018	22.06.2016	Work in progress	-
CON/EP/KHEMLI/S&T/T-1/2016 dated 06.02.2017	M/s Shivakriti International Ltd.	6,92,89,000.00	31.03.2018	21.02.2017	Work in progress	-
CON/EP/DCT/OKHLA/DRAINAGE/T-1/2016 dated 31.03.2017	M/S Dwivedi associates pvt ltd	5,82,54,000.00	14.04.2018	15.04.2017	Work in progress	-
CON/EP/KTS/MMLP/Pavement/9050/T-XV/2017 dt 24.10.2017	M/s. Atlas Constructions Pvt. Ltd.	24,40,98,441.23	07.11.2018	08.11.2017	Work in progress	-
CON/EP/ PCC Raja Talab/ PCC /T-1/2017 dtd.10.04.2017	M/s Arctic Refrigeration Private Limited	4,22,48,833.73	15.03.2018	25.04.2017	Work in progress	-
CON/EP/KTS/MMLP/Warehouse/90/50/T-XVI/2017	M/s LNA Infraprojects Pvt. Ltd.	22,81,45,000.00	23.05.2019	24.02.2018	Just awarded	-
CON/EP/TIHI/EW & CC Pav./T-II/2016 dtd. 01.07.2016	M/s. Sanjeev Kumar Goyal Contractor	38,65,20,710.42	15.04.2018	15.07.2016	Work in progress	-
CON/EP/TIHI/M-50 CC Block/T-III/2016 dtd.21.09.2016	M/s Super Tiles & Marble Pvt. Ltd	2,47,77,576.32	14.04.2018	05.10.2016	Work in progress	-
CON/EP/Balli/EW & CC Pav./T-1/2016 dtd.09.01.2017	M/s. Earth Pavers (Hyderabad) Private Limited,	30,87,86,736.36	22.04.2018	23.01.2017	Work in progress	-
CON/EP/MMLP-TIHI/M-50 CC Pav/T-I/2017 dt. 08.02.2018	M/s LNA INFRAPROJECTS PRIVATE LTD	17,03,90,121.96	23.08.2019	23.02.2018	Work in progress	-
CON/EP/AGT/WH&AB /T-II/R-I/2014 dtd. 05.02.2015	M/s Shibu Saha	6,66,84,317.03	15.04.2018	20.02.2015	Work in progress	-
CON/EP/MJT/1550/PEWH/T-1/2015 dtd. 12.11.2015	M/s J9 Associates	2,16,03,946.55	31.03.2018	27.11.12015	Work in progress	-
CON/EP/MMLP/JHG/PEWH & AB/T-VII/R-II/2015 dtd. 28.12.2015	M/s P.N Nayak	4,60,00,868.47	30.04.2018	12.01.2016	Work in progress	-
CON/EP/AMJ/Repair & Addl. Works/2015 dtd. 25.01.2016	M/s North East Engineering & Construction	10,87,48,031.01	31.03.2018	08.02.2016	Work in progress	-
CON/EP/DGP/CC Pav. & Drain/Bal. work/2017 dtd. 27.10.2017	M/s. S. E. Tiles Mfg. Co. Pvt. Ltd.,	9,25,78,312.61	10.09.2018	11.11.2017	Work in progress	-
CON/EP/AGT/CC Pav. & Drain/Bal. work/2017	M/s. Shibu Saha	3,62,43,061.39	06.10.2018	07.02.2018	Work in progress	-
NOA no. CON/T/ WB-10/2015 Dtd: 18.02.2016	M/s Digital Weighing system (P) Ltd. Bilaspur.	2,34,85,000.00		D+730 "D" is the date of NOA i.e 18/02/2016	-	-
NOA no. CON/T/ BLC/SDB-1240/2016/1188 Dated:05.05.2017	M/s Centuorion IntergradeDMCC Dubai,UAE	USD 5,76,600		D+730 "D" is the date of NOA i.e 05.05.2017	--	--
NOA. CON/T/DCONT10,000/20FT/HC/SA/2017/2034 dt: 08/12/17(Type-I)	M/s. Zhang Jiagang City Maristar Container Manufacturing Co Ltd. for (Type – I)	USD 7777000		D + 495) D' is the date of NOA i.e. 08.12.2017 (Type – I) □	--	--

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
NOA. CON/T/DCONT10,000/20FT/HC/EO/2017/2035 dt: 08/12/17 (Type-II& III) <input type="checkbox"/>	M/s. Nantong CIMC – Special Transport Equipment Manufacture Co. Ltd. For (Type – II & Type-III)	USD 28500000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type - II) (D + 690) D' is the date of NOA i.e. 08.12.2017 (Type - III) <input type="checkbox"/>	TypeII 18.02.2018 Type-III 19.02.2018	--	--
CON/S&P/warehousing/2017-18.02.02.2018	Price Waterhouse coopers Private Ltd.	79,00,000.00	Study is under process	02.02.2018	--	-
CON/IM/403-11/16 dated 25.11.2016	M/s BSCIC Certifications Pvt. Ltd	13,46,000.00	24.11.2019	25.11.2016	NA	NA
CON/IM/228/17 dated 31.01.2018	M/s Manoria Associates	19,97,000.00	31.07.2018	31.01.2018	NA	NA
CON/CML/insurance/2018-19 dated 23.03.2018	M/s New India Assurance	2,58,247.00	01.04.2018	30.03.2019	NA	NA
CON/NCR/OCM/DER/CARGO/15 dated 16.02.17	M/s Priya Cargo Movers	24,42,000.00 p.a	02.02.2021	03.02.2017	NA	NA
CON/DER/Survey/2013 dated 13.05.2014	M/s Sam Surveyors & Adjusters	1,21,00,000.00 p.a	15.05.2018	16.05.2014	NA	NA
CON/NCR/P&A/ Secu/DER/2017 dated 05.12.2017	M/s Soran Singh Security Agency. 2. M/s Mohan Das C Security Agency.	5,38,00,000.00	20.01.2020	21.01.2018	NA	NA
CON/NCR/OCM/DER/Vehicle/2016	M/s Arya Tour & Travels	44,12,000.00 p.a	20.06.2019	21.06.2017	NA	N/A
CON/NCR/OCM/TT/DER/2016 dated 14.07.16	M/s Pinkcity Logistics Ltd.	4,14,00,000.00 p.a	14.09.2020	15.09.2016	NA	NA
CON/NCR/OCM/XVII/14/07 dated 07.08.10	M/s Prem Chand & Co.	1,72,00,000.00 p.a	11.02.2018	12.02.2013	NA	Tender has been floated on 18.12.2017 (under obligatory period till 12.06.2018)
CON/NCR/OCM/Kota/Vehicle/2016	M/s Shree Gosai Enterprises	11,60,000.00 p.a	30.09.2017	01.10.2016	NA	Proposal sent to CO for extrn of Taxi Services at JCD Kota
CON/NCR/OCM/H&C/Kota/15	M/s Shree Gosai Enterprises	13,64,000.00 (3Yrs)	30.11.2018	01.12.15	NA	extended upto 30.11.2018
CON/NCR/OCM/XVI/SEC/KOTA/2015 dated 01.01.2016	M/s Sumer Singh Yadav security Agency	35,15,000.00 p.a	31.01.2018	01.02.2016	NA	NA
CON/NCR/OCM/XIV/20/10 dated 8.10.	M/s Prem Chand & Co.	1,77,00,000.00 p.a	30.04.2020	01.05.2016	NA	NA
CON/NCR/OCM/TAXI/AGR/2016	M/s Golden Travels	12,44,000.00	02.01.2018	03.01.2017	NA	Case for floating of tender is under process
CON/NCR/OCM/H&C/Agra/2017 dt. 13.04.2017	M/s Shree Gosai Enterprises	16,93,000.00 (3Yrs)	31.08.2019	01.09.2017	N/A	
CON/NCR/P&A/SECU/AGRA/2017/15.12.2017	M/s Sumit Ghosh Security Agency	97,48,000.00 p.a	15.12.2019	16.12.2017	N/A	
CON/NCR/OCM/CH&TT/CPC/2016	M/s Highway Roadlines	49,56,000.00 p.a	29.12.2020	30.12.2016	NA	NA
CON/NCR/OCM/H&C/CPC/2016 dt. 07.10.2016	M/s Shrikrishna Horticulturist	43,04,000.00 (3 Yrs)	31.01.2019	01.02.2017	NA	NA
CON/NCR/P&A/SECU/Kanpur/2017/20.12.2017	M/s Raj Kumar Security Agency	1,73,00,000.00 p.a	19.12.2019	20.12.2017	N/A	
CON/NCR/OCM/VII/06/08/359 dated 28.01.10	M/s Prem Chand & Co.	79,54,000.00 p.a	11.11.2019	12.11.2015	NA	NA
CON/NCR/OCM/VII/07/08 dated 03.03.2015	M/s Kataria Carriers	1,36,00,000.00 p.a	27.12.2019	29.12.2015	NA	NA
CON/NCR/OCM/H&C/MBS/2015 dated 11.11.15	M/s Helpline Facility Management Pvt. Ltd.	12,10,000.00	31.03.2018	01.04.2016	NA	NA
CON/NCR/OCM/SEC/MBS/2017	M/s Swarn Singh Agency	58,07,000.00	30.04.2019	01.05.2017	NA	NA
CON/NCR/OCM/XVII/20/12 dated 24.10.13	M/s Pinnacle Marine Services Pvt. Ltd.	33,60,000.00 p.a	31.10.2018	01.11.2013	NA	
CON/NCR/OCM/P&A/Taxi/2014	M/s Indraprastha Services	28,62,000.00 p.a	21.08.2017	22.08.2014	NA	Ongoing contract is under obligatory period of 04 months. Fresh tender has been opened and presently it is under TOC
CON/NCR/P&A/Admin/2016	M/s V. K. Enterprises	39,52,000.00	31.05.2019	01.06.2017	N/A	
CON/NCR/P&A/SEC/NCRO/17 dated 23.06.2017	M/s Mak security Services	10,32,638 p.a	30.06.2019	01.07.2017	NA	NA
CON/NCR/OCM/H&T/MLAR/2016 dated 23.05.2016	M/s Prem Chand & Co.	2,49,00,000.00 p.a	15.7.2020	16.07.2016	NA	NA
CON/NCR/OCM/MLAR/VEH/2016	M/s Shree Gosai Enterprises	15,98,000.00 p.a	08.12.2018	09.12.2016	NA	

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/OCM/H&C/MLAR/14	M/s Shrikrishna Horticulturist	10,51,000.00 (3Yrs)	02.03.2017	03.03.2015	Extended upto 02.03.2018	open E-tender floated on 07.03.2018 and opened on 30.03.2018
CON/NCR/OCM/SEC/MLAR/2016 dated 16.07.2016	M/s Priya Ranjan Sinha Security Agency	37,32,000.00 p.a	15.7.2018	16.07.2016	NA	NA
CON/NCR/OCM/SCICL/H&T/2017 DATED 16.08.2017	M/s Prem Chand & Co.	4,03,00,000.00 per annum	31.10.2021	01.11.2017	NA	NA
—	M/s Suresh Kumar Rana Security Agency	1,10,00,000.00 p.a	09.12.2019	10.12.2017	09.12.2019	
—	M/s Pinnacle Marine Services Pvt. Ltd.	16,60,224 p.a	29.02.2020	01.03.16	NA	NA
CON/IT/1227/17/52 dated 27/11/2017	M/s. Sunic Technologies Ltd.	17,21,43,834.05	24.08.2018	27.11.2017	Work in Progress	--
CON/EP/VIZAG/MMLP/NHACCESS^SER VICE ROAD/T-II/2016 dated 03.06.2016	M/S PJR Project Constructions (P)Ltd.	18,88,00,000.00	17.05.2018	18.06.2016	Work in progress	----
CON/EP/VIZAG/MMLP/M50 CC Blocks/T-III/2016 dt 20.9.2016	M/S JPR Balaji Pavers Pvt Ltd.New Delhi..	9,99,00,000.00	03.04.2018	05.10.2016	Work in progress	----
CON/EP/VIZAG/MMLP/Admin Bldg&Warehouse/T-IV/2016 dt 11.01.2017	M/S PJR Project Constructions (P)Ltd.	21,97,00,000.00	25.07.2018	16.01.2017	Work in progress	----
CON/EP/Elect./MMLP/Vizag/T-1/2016 dt 22.11.2016	M/s Modern Electricals	4,75,00,000.00	31.05.2018	06.12.2016	Work in progress	----
CON/EP/MMLP/KPT /Phase-I/T-1/2017 dated 30.10.2017	M/S RSC Infratech developersLLP, Ajmeer	22,19,00,000.00	14.05.2019	15.11.2017	Work in progress	----
CON/EP/GUNTUR/UPGRADATION/T-1/2016 dated 11.5.2016	M/S Earth pavers, Hyderabad	12,02,00,000.00	31.03.2018	16.05.2016	Work in progress	----
CON/EP/ICD/SNF/M50CC Blocks&Roof sheeting/2017/854 dated 21.10.2017	M/S Earth pavers, Hyderabad	2,04,00,000.00	05.05.2018	05.11.2017	Work in progress	----
CON/SCR/EP/ICD/SNF/Extension of sick spur/2017 dated c27.02.2018	M/S Raksy Infrastructure Pvt Led,Hyderabad	5,29,00,000.00	14.03.2019	14.03.2018	Work in progress	----
Secy/vehi-tender/DRT/18 seater Minibus/Tender-2014/corres/177 dtd. 21.01.2015	M/s Vardaini Travels	7,99,000.00 per annum	10.02.2017 (Extended for 1 year w.e.f. 11.02.2017 to 10.02.2018).Extended for an obligatory period of 4 months w.e.f. 11/02/2018 to 10/06/2018 or till finalisation of new contract, whichever is earlier.	21-02.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CFS-NM/ Container H&T/ Tender2012/LOI/72 Dated 08/01/2013	M/s Highway Roadlines Pvt. Ltd.	4,95,00,000.00 Per Annum approx,	07.02.2017 (Extended for a further period of 1 (one) year w.e.f.08/02/2017 to 07/02/2018 on same rates, terms and conditions. Ref.C.O.Letter No.CON/IM/WR/33-A-5/TPT/15/10273 Dated 30/11/2016). Extended for an obligatory period of 4 months w.e.f. 08/02/2018 to 07/06/2018 or till finalisation of new contract, whichever is earlier.	08.02.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/Transportation/Tender 2012/LOI/1411 Dated 17/07/2013	M/s Apana Logistics Pvt.Ltd.	17,42,39,552.00 p.a	16.07.2015 (further extended for 2 years w.e.f. 17/07/2015 Ref. C.O.Letter No.CON/IM/WR/335-D/12 Dt.14/07/15). Further extended for another 1 year w.e.f. 17/07/2017 (Ref.C.O.Letter No.CON/IM/WR/335-D/15 Dated 28/07/2017).	17.07.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/CCH/H&T 2014/LOI/528 Dated 16/09/2014	M/s Premchand & Company	1,14,07,035.00p.a	30.10.2017 (Extended for an obligatory period of 4 months wef 31/10/2017 or till finalisation of new contract, whichever is earlier.) Extended for a period of 45 days w.e.f. 01/03/2018 or till finalisation of new contract, whichever is earlier, as per DOP for emergent arrangement under Regional Powers.	31.10.2014	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
Secy/cfs_nm/E-auction/Tender-2014/Corres/1313 dtd. 08.12.2014	M/s Ashwin & Co.	1,95,162.00 per annum	01.01.2017(Extended for a further period of 1 (one) year w.e.f. 02/01/2017 to 01/01/2018 on the same rates, terms and conditions). Further Extended on obligatory period w.e.f. 02/01/2018 for a period of 4 months or till the finalisation of fresh contract, whichever is earlier.	02.01.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Civil1/Pithampur/Weighbridge/LOI/323 Dtd 04.2.2013	M/s Lift & Shift Services	Rs 50,79,000.00 appx for 05 yea	20.05.2018	21.05.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Mulund/2015/LOI Dated.29-01-2016	M/s.Bhanushali & Co	86,04,507.00 for 3 year	04.02.2019	05.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/Hskpng MRO/2017/LOI/1543 dated.04-07-2017	M/s Kushang Securities & protection services	32,61,303.00 for 2 years	19.07.2019	20.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Turbhe/2015/LOI/191 Dated.27-01-2016	M/s.Bhanushali & Co	12,34,318.00 for 3 years	31.01.2019	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI. CON/ civil 2/Est Mnt/Hskpng JNPT/2016/LOI dt.22-04-2016	M/s Blue Star Security & Facility Services	19,88,105,73.00 for 3 years	30.04.2019	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/CCH & MRJ/2017/LOI/1671 dated.19-07-2017	M/s Accurate Enterprises	14,89,720.00 for 3 years	31.07.2020	01.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est. Mnt./Hskpng Goa/2016/ LOI/395 dt.13-06-2016	M/s.Target Hospitality P Ltd	19,530.00 per month for period of 2 years	30.06.2018	01.07.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/Ratlam/2017/LOI/1788 dated.01-08-2017	M/s V K Enterprises	17,16,342.00 for 2 years	15.08.2019	16.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/PTM/2017/LOI/1862 dated.14-08-2017	M/s Million Minds Management services	26,01,996.00 for 2 years	31.08.2019	01.09.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/ADMIN/VEH/29/14	(i) M/s Shradha Travels	8,84,000.00 approx per annum	31.05.2017 resp. (Extended for a further period of one more year w.e.f. 01/06/2017 till 31.05.2018 on the same rates, terms and conditions)	01.06.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ WR/ ADMIN/VEH/01/15(Two tata Sumo vehicles at JNPT) Secy(vehitender)\JNPT\Tender-2015\LOI\1177 dtd. 17.04.2015	M/s Vardaini Travels	12,99,000.00 per annum	31.05.2017 (Extended for a further period of one more year w.e.f. 01/06/2017 till 31.05.2018 on the same rates, terms and conditions)	01.06.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Civil1/MRO/ZonalElectcont/LOI/15/2022 Dtd 14-07-2015	M/s Ankush Enterprises.	80,97,196.00 (for 03 Years)	14.07.2018	15.07.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Con/Wr/Civil2/Est mnt/DRT/2016/LOI/2663 dt.30-11-2016	M/s Oriental Facility	37,75,465,24.00 (for one year),	30-11-2017 (Extended for 4 months w.e.f. 01-12-2017 under obligatory period or till finalization of new tender whichever is earlier)	01.12.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
JNPT/SURVEY/LOI/2176 Dated 01/09/2015	M/s The General Surveyors of India	75,28,563.00 p.a	31.08.2019	01.09.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi_tender/CGM-GGM/Tender-2015/LOI dtd. 30.09.2015	M/s Sumangal Tours & Travels	11,14,000.00 p.a approx,	31.10.2017(Extended for a further period of one more year w.e.f. 01/11/2017 till 31.10.2018 on the same rates, terms and conditions)	01.11.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/admn/Courier/Tender-2015/LOI/4190 dtd. 31.12.2015	M/s Nayan Jyoti Logistics	3,16,000.00 per year approx	31.12.2017(Extended for a further period of one more year w.e.f. 01/01/2018 till 31.12.2018 on the same rates, terms and conditions)	01.01.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/wr/mro/DSO Container Repair/ 2015-16/LOI/133 dated 18.01.2016	M/s. Sricon Logistics Pvt. Ltd.	92,42,523.00 for 3 (2+1) years	31.01.2018 (under obligatory period of 4 months wef 01/02/2018)	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/ADMIN/ VALUATION/28/15	M/s M.C.Jain & Associates	77,761.00 approx per year	07.03.2018 Further Extended on obligatory period w.e.f. 08/03/2018 for a period of 4 months or till the finalisation of fresh contract, whichever is earlier.	08.03.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
DRT/SURVEY/LOI/863 Dated 13/04/2016	M/s SAM Surveyors and Adjusters	26,04,297.00 p.a	30.04.2020	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-tender/NGSM/AC_Imports/Tender2016/LOI/799 dtd. 04.04.2016	M/s Sumangal Tours & Travels	4,52,000.00 approx per year	30.04.2018	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Admin/Empanelment of Advertising Agencies-2015/ corres DTD. 19.05.2016	i) M/s. Apex Advertising Goldmine Advertising Ltd. Advertising P.Ltd. iv) M/s Square Communications Ltd v) M/s Sai Advertisers vi) M/s Pressman Advertising	19,35,000.00 per year approx	23.05.2017(Extended for one more year w.e.f. 24.05.2017 till 23.05.2018)	24.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/DRT/Tata Indica/Tender-2016/LOI/1717 dtd. 18.07.2016	M/s Praveen Tours & Travels	5,67,000.00 approx per year	31.07.2018	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Admin/Canteen/Re-Tender-2016/LOI/1553 dtd. 30.06.2016	M/s. Shree Siddhi Vinayak Caterers	1,65,000.00 approx per year	30.06.2018	01.07.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/ Vehi-tender/NGSM/AC-Exports/Tender-2016//LOI/1778 dtd. 25.07.2016	M/s Sumangal Tours & Travels	4,72,000.00 approx per year	31.07.2018	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/PTM-RTM/Tata Sumo-Ratlam-2015/1777 dtd. 25.07.2016	M/s Shree Shanti Roadways	3,74,000.00 approx per year	31.08.2018	01.09.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CONTAINER REPAIRS/LOI/2233 Dated 29/09/2016 issued	M/s Container Care Services	59,47,000.00 for 3(2+1) years	02.10.2018	03.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA No.CON/WR/MUL/O&M/RST/20016/2408 dt.24-10-2016	M/s. Excellent Engineering and Allied Services Private Ltd	2,10,89,160.00 for 3 years	31.10.2019	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/DRT/Comm_Centre/Tender-2016/Corres/ 2452 dtd.27.10.2016	M/s Sudin Enterprises	1,48,000.00 approx per year	30.10.2018	31.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/CARGO HANDLING/LOI/2808 Dated 19/01/2017	M/s Venkatesh Enterprises	8,11,00,000.00 p.a (exclusive of service tax)	01.01.2021	02.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/TATA Sumo/tender-2016/LOI/2500 dtd.03.11.2016	M/S Praveen Tours & Travels	8,64,000.00 approx per year	15.11.2018	16.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/As and when required/tender/2016/corresi/2850 dtd.22.12.2016	M/s Mastakar Travellers	2,42,000.00 approx per year	31.12.2018	01.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/TURBHE/WAREHOUSE LEASE/LOI/ 2353 dtd. 14.10.2016	M/s National Bulk Handling Corporation P.Ltd.	83,62,000.00 approx for a period of 3 years	14.10.2019	15.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/Miraj/Ware House Lease/LOI/193 dtd. 23.01.2017	M/s ASB Enterprises	7,80 lac p.a for a period of One Year	31.01.2018	01.02.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. DRT/CONTAINER HANDLING/LOI/509 dtd. 03.03.2017	M/s Apana Logistics Pvt.Ltd.	7,06,36,992.00 per annum including taxes	31.03.2021	01.04.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/chinchwad/Tender-2016/LOI/452 dtd. 27.02.2017	M/s Sumangal Tours & Travels	15,87,000.00 approx for a period of 2+1 years	30.04.2019	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Ratlam Security Tender-2017/Tec-Minutes/2090 dtd. 22.09.2017	M/s Vijay Shankar Tiwari Security Agency	1,22,00,000.00 approx for a period of 2 years	30.09.2019	01.10.2017	कार्य समाप्त हो गया है Work is Completed.	लागू नहीं Not Applicable
LOI No.CON/survey2017/CORRES/LOI/719 Dt 31/03/2017	M/s The General Surveyors of India	2,42,71,950.00 inclusive of taxes for 5(4+1) years	30.04.2021	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-Tender/JNPT/GGM-JNPT/Tender-2017/LOI dtd. 26.04.2017	M/s Tannu Transport & Travels	22,36,000.00 approx for a period of 2+1 years	31.05.2019	01.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/OTL_SEALS/LOI/1341 Dated 13/06/2017	M/s Warner Industries	39,36,800 for 4(2+2) years	15.06.2019	16.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. RTM/H&T/LOI/843 Dated 19/04/2017	M/s Highway Roadlines Pvt. Ltd.	2,32,00,000.00 per annum exclusive of taxes	16.06.2021	17.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA.CON/WR/Civil-1/Zonal/DRT_JNPT_Turbhe/2016/loa/1117 dated.18-05-2017	M/s. Shree Krishna Construction	77,87,500.00 excluding service tax for period of 1 year,	26.05.2018	27.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy/vehi-tender/NGSM/Customs Staff/Tender-2017/LOI/1568 dtd. 07.07.2017	M/s Sarita Travels	14,18,000.00 approx for a period of 2+1 years	16.07.2019	17.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. TURBHE/CONTAINER HANDLING/LOI/1707 Dated 24/07/2017	M/s Highway Roadlines Pvt. Ltd.	1,45,00,000.00 approx per annum including taxes	17.08.2021	18.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/CM-DRT/Tender-2017/LOI/1870 dtd. 18.08.2017	M/s Sumangal Tours & Travels	14,70,000.00 approx for a period of 2+1 years	20.08.2019	21.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. PTM/SURVEY/LOI/2025 Dated 12/09/2017	M/s Aquarius Marine Services	31,40,000.00 per annum exclusive of taxes	30.09.2021	01.10.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONCOR/WR/MIS/HW/02/2204 dtd. 10/10/2017	(i) M/s. Airtech Solutions (India) Pvt. Ltd.	7,59,000.00 including GST	31.10.2022	10.10.2017	कार्य पूरा हुआ	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/CM-PTM//Tender-2017/LOI/2302 dtd. 26.10.2017	M/s Vindheshwari Travels	14,14,000.00 (approx) for 3(2+1) years incl, GST,	15.11.2019	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/Ratlam AC-Customs/Tender-2017/LOI/2341 dtd. 31.10.2017	M/s Shree Shanti Roadway	12,06 ,000.00 approx for a period of 2+1 years	31.10.2019	01.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/NGSM/Warehouse Lease /LOI/2380 dtd. 06.11.2017	M/ sTotal Sealand Logistics P.Ltd.	19,99,000.00 (approx) for 1 years Excl, GST,	13.12.2018	14.12.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.CON/WR/Civil-1/Zonal/PTM_RTM/2018/LOA/205 dt.31-01-2018	M/s Neha Builders	25,53,000.00 excluding GST for 1 year	08.02.2019	09.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.PTM/TRANSPORTATION/LOI/177 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	11,74,00,000.00 per annum excluding taxes	13.02.2020	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/ HANDLING / LOI/178 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	4,26,00,000.00 per annum excluding taxes	13.02.2022	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Vehi-Tender-/PTM-RTM/13SeaterMinibus/Tender-2017/LOI/2640 dtd. 13.12.2017	M/s Vindheshwari Travels	49,90,000.00 (approx) for 3(2+1) years incl, GST,	11.01.2020	12.01.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.TURBHE/TPTN/LOI/385 Dated 20/02/2018	M/s Highway Roadlines Pvt. Ltd.	4,35,00,000.00 per annum excluding taxes	19.03.2020	20.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable