

Progress of the contract during the month of May 2019

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/CR/RPR/WEIGHBRIDGE-BOT/2010 DTD 16.08.2010	Shri. Satvinder sing Sandhu, Supply, installation and operation of one pitless weighbridge at ICD Raipur	Monthly licence fees payable to CONCOR 17555.00	31.10.2020	01.11.2010	Contract under Progress	Not applicable
CON/NGP/RO/836/2018/969 dated 31.10.2018	M/s. Highway Roadlines Pvt. Ltd.- Handling of Containers and Cargo at Raipur Container Terminal as well as MMLP, Naya Raipur	19,51,00,000.00 for 4+1 Yea	01.02.2023	02.02.2019 at Raipur Container Terminal & Equipments deployed at MMLP, Naya Raipur on 17.12.18, but Operation yet to start.	Contract under Progress at Raipur Container Terminal.	Yet to start physical work under Handling of Containers & Cargo at MMLP, Naya Raipur
CONCOR/NGP/RO/836/2013/575 dated 28.06.2013	M/s T. N. Singh, Handling and Transportaion of Containers and Cargo at Raipur Container Terminal	11,14,00,000.00 per annum	11.07.2017,11.07.2018 , 11.11.2018,Extension of Handling Contract for three month from 12.11.2018 or till commencement of work by new contractor whichever is earlier & transportation contract extended for six month from 12.11.2018 upto 11.05.2019 or till finalization of panel of transporter by Corporate Office whichever is earlier.	12.07.2013, 12.07.2017, 12.07.2018, 12.11.2018	Contract under Progress	Not applicable
CONCOR/NGP/RO/863/2019/1357 28.01.2019	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Nagpur Container Terminal and MMLP, Mihan.	5,00,00,000.00	27.01.2023	28.01.2019	Contract under Progress.	Not applicable
CONCOR/NGP/RO/864/2019/1511 dated 26.02.2019	M/s M/s. Aquarius Marine Services, Ahemdabad - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Aurangabad, Bhusawal, Raipur and Mandideep Container Terminals & MMLP at Naya Raipur.	4,26,00,000.00,	28.12.2023	01.03.2019	Contract under Progress	Not applicable
CON/NGP/RO/2015/5413 dated 14.01.2015	M/s Prem Chand & Company, Jind -Haryana- Handling of Cargo at Nagpur Container Terminal.	2,62,65,120.00 per annum	08.01.2020-One Year Extension.	09.01.2019	One year extension under post contract period.	Not applicable
CON/CR/RCT/VEH/2018 09.11.2018	Hiring of Vehicle on Monthly Basis at ICD Raipur - M/s. Satvinder Singh Sandhu, Raipur	16,70,760.00	15.12.2020	16.12.2018	Contract under Progress.	Not applicable
CON/CR/MCT/VEH/2018/ dated	Hiring of Vehicles on Monthly and need basis at ICD Mandideep - M/s. Sigma Infotech	28,84,000.00	12.01.2021- extendable by one more year	13.01.2019	Contract under progress	Not applicable
CONCOR/CR/NGP/HK/Raipur dated 01.02.2019	M/s Eximius Management Pvt. Ltd - Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipu & MMLP, Naya Raipur.	23,63,000.00	21.01.2021- extendable by one more year.	22.01.2019	Contract under progress	Not applicable
CON/CR/NGP/VEH-Hiring/AWB/2241 dated 28.11.2016	M/s.Shri Swami Samarth Travels, Auragnabad- Contract for hiring of vehicle on monthly basis at Aurangabad Container Terminal.	14,36,868.00	07.11.2018 further extendable by one more year upto 07.11.2019.	08.11.2016	Contract under Progress.	Not applicable
CONCOR/CR/NGP/875/2017/807 dated 09.08.2017	M/s Prem Chand & Company, Jind- Contract for Short Lead and Long Lead Transportation of Containers and Cargo at Nagpur Container Terminal.	5,79,58,650.00 per annum	04.08.2021 extendable by one more year	05.08.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/837/2017/1109 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Mandideep Container Terminal.	6,69,91,770.00 per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/832/2017/1110 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract forHandling and Transportation Transportation of Containers and Cargo at Bhusawal Container Terminal.	3,17,74,950.00 per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CONCOR/NGP/RO/ 2018/1107 dated 01.12.2018	M/sSricon Logistics Pvt Ltd. - Contract for Leasing of space for repair of ISO/DSO Containers (20 FT, 22 ft 40 ft & 45 FT) in Inland Container Depots at Nagpur, Aurangabad, Bhusawal, Raipur and Mandideep including Empty Park at Mihan and CRTs.	67,80,000.00 for a period of Six months (Adhoc Contract)	31.05.2019 or till finalization of fresh tender whichever is earlier.	01.12.2018	ADHOC contract is under progress	New Contract has been awarded to M/s. Aries Container Terminal w.e.f.01.06.2019 vide LOI No. CONCOR/NGP/RO/880/2019/164 Dated 20.05.2019
CON/NGP/RO/801/ 1788 dated 31.01.2018	M/s Lift & Shift Services, Kolkata - Contract for Handling of Containers at Nagpur Container Terminal including Empty Park at Mihan	15,00,80,000.00 for a period of 5(4+1) yea,	15.01.2022 extendable by one more year.- Currently 2 Forklifts of 10MT each under contract for Empty Container handling at ICD Nagpur and MIHAN.	16.01.2018	Contract under Progress for 02 Forklift. As Til Make 05- new RSTs of CONCOR has been arrived at ICD Nagpur, 02- RSTs of M/s. Lift & Shift Services on hired basis has been off-hired w.e.f. 12.04.19 as per 60 days advanced notice dtd.12.02.19. M/s.Lift & Shift Services has filed an application vide MCA-283/2019 in Hon'ble District Court and the court has passed the order to maintain "Staus quo".	Not applicable
CON/NGP/RO/O&M RST/2019/29 dated 10-04-2019	M/s. TIL Limited - Adhoc Contract for Providing Professional Services for Operation and Maintenance of CONCOR 05 Nos. CONCOR Owned TIL make Loaded Reach Starkers at Nagpur Container Terminal	84,81,840.00 for a period of 6(3+3) months	on 23.10.2019 or till the finalization of regular tender at Corporate Office by NCRO whichever is earlier.	24.04.2019	Contract under progress	Not applicable
CON/CR/MCT/837-A /2018/156 dtd: 27.04.2018-	M/s Prem Chand and Company - Contract for Hiring of Equipments for Handling of Empty Containers at Mandideep Container Terminal	1,89,80,000.00 for a period of 5(4+1)	10.05.2022 extendable by one more year	11.05.2018	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK/RO/2018/1993 dated 03.03.2018	M/s Manav Seva Bahuuddeshiy Berojgar Sahakari Sanstha - Contract for Housekeeping and Clearing Services at CONCOR's Regional Office, Civil Lines Nagpur	18,39,240.00 for a period of 2(1+1) yea	28.02.2019- Extended for one year w.e.f. 01.03.2019.	01.03.2018	Contract under Progress.	Not applicable
CONCOR/CR/HK/ICD/NGP/2018 dated 27.03.2018	M/s United Industrial Security Services - Contract for Estate Maintenance, Clearing and Housekeeping Services at CONCOR's Inland Container Depot, Nagpur	1,62,41,073.00 for a period of 3(2+1) yea	31.03.2020 extendable by one more year	01.04.2018	Contract under Progress.	Not applicable
CON/NGP/RO/849/2018/298 dated 28.05.2018	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation Transportation of Containers and Cargo at Aurangabad Container Terminal.	6,89,86,545.00 per annum	30.05.2022 extendable by one more year.	31.05.2018	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK/BSL/2018/422 dated 29.06.2018	M/s Praveer Multiservices, Aurangabad - Contract for Housekeeping and Cleaning Services Inland Container Depot at ICD Bhusawal	11,11,212.00 for a period of 2+1 yea	30.04.2020 extendable by one more year	01.05.2018	Contract under Progress.	Not applicable
CON/CR/VEH/NCT/1258 DATED 02.11.2018	Contract for Hiring of Vehicles on Monthly & need basis at CONCOR, Nagpur- M/s. V.R. Travels	22,70,000.00 for a period of 2+1 yea	05.01.2021- extendable by one more year	06.01.2019	Contract under Progress.	Not applicable
CONCOR/CR/VEH/BSL/1586 Dated 18-03-2019.	Adhoc Contract for Hiring of Vehicles on Monthly & need basis at CONCOR, Bhusawal- M/s. Bhusawal Agencies.	1,03,848.00 for a period of 03 months	23.06.2019	24.03.2019	Contract under Progress.	Regular tender is under progress.
CON/ER/RO/WB-CFS-CTKR/2012 DT.24.4.12	M/S Digiweigh Private Limited	1,88,00,000.00	30.08.2022	31.08.2012	work in progress	Not applicable
CON/KOL/ER/BLS/H&T/2014, Dated 30.01.15	M/s Apana Logistics P Ltd	3,05,00,000.00 p.a	29.02.2020	01.03.2015	work in progress	not applicable
CON/KOL/ER/CTKR/2015/275 Dated 15.05.15	M/S T N SINGH	92,28,000.00 p.a	15.05.2020	16.05.2015	work in progress	not applicable
CON/ER/MIS/CCTV/2015/485 Dated 12.11.15	M/s G S Computel Pvt. Ltd.	Supply+Installation 5588132 + AMC 644071 p.a	28.03.2021	29.03.2017	work in progress	not applicable
CON/KOL/ER/CTDI/H&T/2015 DT.30.10.2015	M/S HIGHWAY ROADLINES PVT LTD	36,71,000.00 p.a	15.11.2019	16.11.2015	Work in progress	Not applicable
CON/KOL/ER/GUNNY-H&T/2016/347, Dt. 18.04.16	M/S T N SINGH - JV	4,84,00,000.00 p.a	15.05.2020	16.05.2016	Work in progress	Not applicable
CON/KOL/ER/SHM-H&T/2016/371, Dt. 21.04.16	M/S LIFT & SHIFT SERVICES	1,48,00,000.00 p.a	20.05.2020	21.05.2016	Work in progress	Not applicable
CON/KOL/ER/AMJ/HDL/2016/156 dt 31.05.16	M/S T.N. SINGH	2,72,00,000.00 p.a	01.06.2020	02.06.2016	Work in progress	Not applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/KOL/ER/TATA-H&T/2016/323 DT.18.06.16	M/s Suman Forwarding Agency Pvt. Ltd.	1,09,00,000.00 p.a	18.07.2020	19.07.2016	Work in progress	Not applicable
CON/ER/WB/ICD-BALASORE/2016/18 DT. 21.07.16	M/s Utkal Weighbridge and Calibration Centre	32,04,670.00 p.a	31.10.2026	01.11.2016	Work in progress	Not applicable
CON/KOL/ER/CTKR/KONE/RST/O&M/2016-17/23, Dt.27.12.16	M/s TIL Limited	1,44,90,000.00	31.12.2019	01.01.2017	Work in progress	Not applicable
CON/ER/WB/MMLP/JHARSUGUDA/2017/67 DT. 05.01.2017	M/s Silicon Weighing Technologies Pvt. Ltd.	45,45,220.00 p.a	29.05.2027	30.05.2017	Work in progress	Not applicable
CON/ER/AMJ/TPT/2017/387, Dt.20.02.17	M/S Lift & Shift Services	1,30,92,018.00 per annum	21.02.2021	22.02.2017	Work in progress	Not applicable
CON/ER/GFCJ/H&T/2017/444, Dt.17.03.2017	M/s Prem Chand & Company	38,37,000.00 per annum	15.04.2021	16.04.2017	Work in progress	Deployment of Equipment
CON/ER/ROU/H&T/2017/08, Dt.12.04.17	M/s Prem Chand & Company	48,53,040.00 Per annum,	10.05.2021	11.05.2017	Work in progress	Deployment of Equipment
CON/ER/HLZ/H&T/2017/435, DT. 01.05.17	M/s Highway Roadlines Pvt. Ltd.	51,91,066.00 Per annum,	30.05.2021	31.05.2017	Work in progress	Deployment of Equipment
CON/ER/CTKR/TPT/2017/385, Dt. 20.04.2017	M/s T N Singh	1,85,86,250.00 Per annum,	19.05.2021	20.05.2017	Work in progress	Not applicable
CON/ER/CAR/OT/2017/157, Dated 25.05.2017	M/s Kirti Tour & Travels	33,96,834.00 Per annum,	31.05.2020	01.06.2017	Work in progress	Not applicable
CON/KOL/ER/Cont Rep/2017-18/404, dt. 19.06.2017	M/s Anchor Container Services Pvt. Ltd.	99,8,000.00 per annum (approx,)	30.06.2021	01.07.2017	Work in progress	Not applicable
CON/KOL/ER/AC/2017-18/95, Dt. 10.07.2017	M/s Lift & Shift Services	7,92,000.00 per annum,	16.07.2021	17.07.2017	Work in progress	Not applicable
CON/ER/FUT/SP/2017/193, Dt. 24.07.17	M/s Niharika Logistics Private Limited	2,27,80,800.00 per annum	31.08.2023	01.09.2017	Work in progress	Not applicable
CON/ER/WB/ICD/AMINGAON/2017-18/535 Dt. 23.08.2017	M/s Kumar System	10,78,000.00 per annum,	21.02.2028	22.02.2018	Work in progress	Delay in installation
CON/ER/KoPT/TP/2018/17, Dt.18.01.18	M/s Balmer Lawrie & Co. Ltd.	2,97,22,375.00 (for 4+1 Yea)	15.02.2022	16.02.2018	Work in progress	Not applicable
CON/ER/SHM/HOUSE KEEPING/ 2018/238, Dt. 13.02.18	M/s Rakshak Securitas Private Limited	1,37,14,224.00 (For 2+2 Yea)	29.02.2020	01.03.2018	Work in progress	Not applicable
CON/ER/CFS/CTKR/CHA/2018/75, Dt. 4.5.18	M/s ULTRA COMMERCIAL & CO	44,29,395.00 for 4+1 Yea	23.05.2022	24.05.2018	Work in progress	Not applicable
CON/Elect/Repair & Maintenance/ER/2018/214, Dt. 22.05.2018	M/s Chakraborty Enterprise	21,39,507,20 Contract period 3 months with maintenance of 12 months	07.06.2019	29.05.2018	Work in progress	Not applicable
CON/ER/HASIMARA/TPT/2018/184, Dt. 4.6.18	M/s Rapid Roadlines of India	67,20,000.00 per annum,	18.06.2019	19.06.2018	Work in progress	Not applicable
CON/ER/CFS-CTKR/Cargo Handling/2018/557 dated 21.07.18	M/S Highway Roadlines Pvt Limited	23,97,240.00 per annum,	31.07.2022	01.08.2018	work in progress	Not applicable
CON/ER/TATA/Weighbridge/2018/612, Dt. 27.07.2018	M/s Lokesh Kakkar	6,22,020.00 per annum		Installation in progress.		
CON/ER/CTDI/WB/SRL/2018/14, Dt. 20.08.2018	M/s Sunrise Logistics	14,15,320.00 per annum	12.02.2029	13.02.2019	work in progress	Not applicable
CON/ER/CTKR/FLT/2018/697 dated 14.08.18	M/s T. N. Singh	14,16,000.00 per annum	10.09.2022	11.09.2018	work in progress	Not applicable
CON/ER/EDI SERVICE CENTRE-ICD AMJ/406, Dt. 16.10.18	M/s E-Solutions	2,80,035.00 per annum,	15.10.2022	16.10.2018	work in progress	Not applicable
CON/ER/SHM/CTKR/CFS-CTKR/SURVEY/2018/379 DT 15.10.18.	M/s Bengal Shipping Services	46,07,071.00 per annum	16.11.2022	17.11.2018	work in progress	not applicable
CON/ER/BTH/H&T/2018/522 dt 7.12.18	M/s KGN Global Forwarding P Ltd	3,41,22,786.00 p.a	31.12.2020	01.01.2019	work in progress	not applicable
CON/KOL/ER/Zonal AMC/Civil/2018 dt 20.12.18.	M/S.G.C.ENTERPRISE	47,55,400.00 p.a	27.12.2019.	28.12.2018	work in progress	not applicable
CON/ER/H KEEPING/LOI/CTKR/BDC/2019/271 DT 10.1.19	M/s. B.D. Construction Co.	34,40,544.00 p.a	31.01.2021.	01.02.2019	work will commence wef 1.2.19.	not applicable
CON/ER/MIS/AMC/2019/401 dt 8.2.19	M/s. Bharat IT Services Limited	8,98,800.00 p.a	10.02.2020	11.02.2019	work in progress	not applicable
CON/ER/CAR/BLS/2019/459 dt 20.2.19	M/s Shree Hanuman Logistics	4,02,000.00 p.a	28.02.2021	01.03.2019	to commence wef 1.3.19	not applicable
CON/ER/CIVIL/FCON/Bitumious approach Road/2019/332 dt 8.4.19.	M/s K S Construction & Co	13804354,78	21.06.2019	23.4.19	work in progress	not applicable
CON/ER/Civil/Haldia/WMM&CL Fencing/2019/101 dated 11.4.19.	M/s K&K Minerals P Ltd	1,11,41,686.00	24.06.2019	26.4.19	work in progress	not applicable
CON/NCR/OCM/DER/CARGO/15 dated 16.02.17	M/s Priya Cargo Movers	24,42,000.00 p.a	03.02.2017	02.02.2021	NA	NA
CON/NCR/OCM/H&T/DER/Reefer Park/2018/1695 Dated 30.07.2018	M/s Priya Cargo Movers	1,23,00,000.00 p.a	01.08.2018	31.07.2019	NA	NA

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/DER/Survey/2013 dated 13.05.2014	M/s Sam Surveyors & Adjusters	1,21,00,000.00 p.a	16.05.2014	15.05.2019	Extended for 01 Year from 16.05.2018 to 15.05.2019	NA
CON/NCR/P&A/ Secu/DER/2017 dated 05.12.2017	M/s Soran Singh Security Agency. 2. M/s Mohan Das C Security Agency.	5,38,00,000.00 p.a	21.01.2018	20.01.2020	NA	NA
CON/NCR/OCM/DER/Vehicle/2016	M/s Arya Tour & Travels	44,12,000.00 p.a	21.06.2017	20.06.2019	NA	NA
CON/NCR/OCM/TT/DER/2016 dated 14.07.16	M/s Pinkcity Logistics Ltd.	4,14,00,000.00 p.a	15.09.2016	14.09.2020	NA	NA
CON/NCR/OCM/RTO/DER/2016/802 dated 21.03.2017	M/s Pinkcity Logistics Ltd.	6,28,00,000.00 p.a	07.11.2017	06.11.2019	NA	NA
CON/NCR/OCM/DER/Parking/2018 Dt. 10.08.2018	M/s Rami Construction & Co.	98,12,000.00 for two yea	16.08.2018	15.08.2019	NA	NA
CON/NCR/OCM/ H&T/ Kota/2018 dated 27.07.2018	M/s Om Laxmi Roadways	36,55,000.00 p.a	12.08.2018	11.08.2022	NA	NA
CON/NCR/OCM/Kota/Vehicle/2016	M/s Shree Gosai Enterprises	11,60,000.00 p.a	01.10.2016	30.09.2017	NA	Proposal sent to CO for provision of Taxi for TM and CONCOR staff on 12.04.2018 for ICD Kota
CON/NCR/OCM/H&C/Kota/15	M/s Shree Gosai Enterprises	13,64,000.00 (3Y)	01.12.2015	31.11.2018	NA	under obligatory period fresh tender is under evaluation
CON/NCR/OCM/XVI/SEC/KOTA/2017 dated 24.01.2018	M/s Reachout security Services	69,12,000.00 p.a	01.03.2018	29.02.2020	NA	NA
CON/NCR/OCM/XIV/20/10 dated 8.10.	M/s Prem Chand & Co.	1,77,00,000.00 p.a	01.05.2016	30.04.2020	NA	NA
CON/NCR/OCM/TAXI/AGR/2018 dt. 10.08.2018	M/s Golden Travels	3,79,000.00 per annum	15.10.2018	14.10.2019	NA	NA
CON/NCR/OCM/H&C/Agra/2017 dt. 13.04.2017	M/s Shree Gosai Enterprises	16,93,000.00 (3Y)	01.09.2017	31.08.2019	N/A	NA
CON/NCR/P&A/SECUI/AGRA/2017/15.12.2017	M/s Sumit Ghosh Security Agency	97,48,000.00 p.a	16.12.2017	15.12.2019	N/A	NA
CON/NCR/OCM/CH&TT/CPC/2016	M/s Highway Roadlines	49,56,000.00 p.a	30.12.2016	29.12.2020	NA	NA
CON/NCR/OCM/RTO/CPC/2015 dated 15.03.2016	M/s Kataria Carriers	11,21,00,000.00 p.a	15.04.2016	14.04.2020	Extended for 02 Years from 15.04.2018 to 14.04.2020	NA
CON/NCR/OCM/H&C/CPC/2016 dt. 07.10.2016	M/s Shrikrishna Horticulturist	43,04,000.00 (3 Y)	01.02.2017	31.01.2019	Extended for 01 Years from 31.01.2019 to 31.01.2020	NA
CON/NCR/P&A/TAXI QT/CPC/2018/1218 dated 04.06.2018	M/s Shri Hari Travels	4,16,000.00 (6 months)	01.08.2018	31.01.2019	open tendre dischrsged. Fresh Quotations have been invited. Opening on 09.05.2019	
CON/NCR/P&A/SECUI/Kanpur/2017/20.12.2017	M/s Raj Kumar Security Agency	1,73,00,000.00 p.a	20.12.2017	19.12.2019	N/A	NA
CON/NCR/OCM/VII/06/08/359 dated 28.01.10	M/s Prem Chand & Co.	79,54,000.00 p.a	13.11.2015	12.11.2019	NA	NA
CON/NCR/OCM/VII/07/08 dated 03.03.2015	M/s Kataria Carriers	1,36,00,000.00 p.a	29.12.2015	28.12.2019	Extended for 02 Years from 29.12.2017 to 28.12.2019	NA
CON/NCR/OCM/H&C/MBS/2015 dated 11.11.15	M/s Helpline Facility Management Pvt. Ltd.	12,10,000.00	01.04.2016	31.03.2019	Extended upto 31.03.2019	under obligatory period fresh tender is under evaluation (TEC)
CON/NCR/OCM/SEC/MBS/2017	M/s Swarn Singh Agency	58,07,000.00	01.05.2017	30.04.2019	30.04.2019	NA
CON/NCR/OCM/Survey/Combined/2018 Dated:12.02.2019	M/s Pinnacle Marine Services Pvt. Ltd.	90,51,000.00 p.a	01.03.2019	28.02.2023	NA	NA
CON/NCR/OCM/P&A/Taxi/2018 dt. 01.01.2019	M/s Avtar Travels	9,54,000.00 (06 months)	01.01.2019	30.06.2019	NA	Awarded for 06 months
CON/NCR/P&A/Admin/2016	M/s V. K. Enterprises	39,52,000.00	01.06.2017	31.05.2019	NA	NA
CON/NCR/P&A/SEC/NCRO/17 dated 23.06.2017	M/s Mak security Services	10,32,638.00 p.a	01.07.2017	30.06.2019	NA	NA
CON/NCR/OCM/COMM/OTLs/2018/dated 10.04.2019	M/s Warner Industries	6,72,530.00 for 02 yea	07.05.2019	06.05.2021	NA	NA
CON/NCR/OCM/H&T/MLAR/2016 dated 23.05.2016	M/s Prem Chand & Co.	2,49,00,000.00 p.a	23.07.2016	22.7.2020	NA	NA
CON/NCR/OCM/MLAR/VEH/2016	M/s Shree Gosai Enterprises	15,98,000.00 p.a	09.12.2016	07.12.2019	NA	Extended upto 07.12.2019

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/P&A/H&C/MLAR/2018 dt. 03.09.2018	M/s City Hawks Manpower Services & Consultancy	17,18,000.00 (2Y)	17.09.2018	16.9.2019	NA	NA
CON/NCR/OCM/SEC/MLAR/2018	M/s 4440/Lokesh Bahadur Singh Rawal, Security Agency	54,71,000.00 p.a	01.12.2018	31.11.2020	NA	NA
CON/NCR/OCM/SCICL/H&T/2017 DATED 16.08.2017	M/s Prem Chand & Co.	4,03,00,000.00 per annum	01.11.2017	31.10.2021	NA	NA
-	M/s Suresh Kumar Rana Security Agency	1,10,00,000.00, p.a	10.12.2017	09.12.2019	NA	NA
-	M/s Pinnacle Marine Services Pvt. Ltd.	16,60,224.00 p.a	01.03.16	29.02.2020	NA	NA
CON/NR/TC/H&T/BGKT/122/2010	M/s. Kandla Cargo Handlers	3,40,00,000.00	10.09.2019	11.05.2015	Work in progress	NIL
CON/NR/TC/TTO/DCT/Okhla	M/s. Prem Chand & Company	1,51,00,000.00	30.06.2019	01.07.2015	Work in progress	NIL
CON/NR/TC/canteen/KKU/2019	M/s Ram Gilol Saini	67,200.00	06.05.2022	07.05.2019	Work in progress	NIL
CON/NR/TC/DCT Okhla/Canteen/2018-19	M/s Har Singh Traders	26,460.00	Yet to commence work			
CON/NR/TC/Kanakpura/Consv/2019	M/s. Prince Facility Management Pvt. Ltd.	15,18,000.00	31.05.2021	01.06.2019	Work in progress	NIL
CON/NR/TC/DDL/C&H/2015	M/s. Shri Krishna Horticulturist	21,50,000.00	31.07.2019	01.04.2016	Work in progress	NIL
CON/NR/TC/TKD/TTO/2015	M/s S.B. Transport Co.	10,74,00,000.00	05.11.2019	06.11.2015	Work in progress	NIL
CON/NR/TKD/C&A/Taxi/2015	M/s. Avtar Travels	98,66,000.00	31.09.2019	1.12.2015	Work in progress	NIL
CON/NR/TKD/C&A/Ambulance/2013	M/s M.P. Ambulance Sevices Pvt. Ltd.	7,20,000.00	31.05.2020	01.06.2019	Work in progress	NIL
Handling & Terminal Transportation of Container/Cargo at ICD/Panipat & Baddi	M/s Premchand & Co.	1,26,00,000.00	01.03.2020	02.03.2016	Work in progress	NIL
CON/NR/TKD/C&A/Parking/2015	M/s Ramsundar Prasad	69,88,000.00	28.03.2020	29.03.2019	Work in progress	NIL
CON/NR/Taxi at Baddi/2018-19	M/s Mandeep Tours & Travels	11,16,000.00	29.01.2020	30.01.2019	Work in progress	NIL
CON/NR/TC/RTO at PHR/2016	M/s. D.D.Khosla	2,06,00,000.00	27.07.2019	28.07.2018	Work in progress	NIL
CON/NR/TC/Advert./2016 (Empanelment of six media agencies)	1.)M/s. Chiranjn Advertising 2.)M/s. Pamm Advertising & Marekting 3.)M/s. Lakshya Media Private Limited 4.)Critique Communication Pvt. Ltd, 5.) Venture Advertising Private Limited 6.)M/s. Chared Advertising Pvt. Ltd.	81,43,000.00	14.11.2019	15.11.2016	Work in progress	NIL
CON/NR/TC/H&T at PHR/2016	M/s. Highway Roadlines	99,93,000.00	15.12.2020	16.12.2016	Work in progress	NIL
CON/NR/TC/TUGHLAKABAD/C&H/2016	M/s. Prince facility Management System	1,07,00,000.00	17.01.2020	18.01.2019	Work in progress	NIL
CON/NR/TC/TKD/horti/2016	M/s.Trimurti Enterprises	8,89,000.00	31.01.2020	01.02.2019	Work in progress	NIL
CON/NR/TC/H&T/KKU/2016	M/s.Ekta Enterprises	4,32,00,000.00	15.02.2021	16.02.2017	Work in progress	NIL
CON/NR/TC/BGKT/C&H/2016	M/s. Shrikrishna Horticulturist	6,47,000.00	31.01.2020	01.02.2019	Work in progress	NIL
CON/NR/TC/Taxi at MBD/2019	M/s. Golden Travels	9,84,000.00	05.05.2021	06.05.2019	Work in progress	NIL
CON/NR/TKD/C&A/Conservancy/ 2017	M/s. Rakshak Securitas Pvt. Ltd.	39,77,000.00	30.08.2019	01.05.2017	Work in progress	NIL
CON/NR/TKD/C&A/Ambul/2017	M/s. M.P. Ambulance Services Pvt. Ltd.	2,16,000.00	31.05.2020	01.06.2019	Work in progress	NIL
CON/NR/TC/H&T at Dhappar/2017	M/s. Punjab Container Services	69,54,000.00	31.07.2021	01.08.2017	Work in progress	NIL
CON/NR/TKD/H&T/Empty Yard/2017	M/s. SB Transport Company	6,38,00,000.00	28.08.2021	29.08.2017	Work in progress	NIL
CON/NR/TKD/C&A/Bus/2017	M/s. Shiva Travels	7,80,000.00	22.08.2019	23.08.2017	Work in progress	NIL
CON/NR/TKD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	3,53,00,000.00	17.09.2021	18.09.2017	Work in progress	NIL
CON/NR/TKD/STATIONERY/2015-17	M/s Radex Stationery India Pvt. Ltd.	15,99,000.00	24.04.2020	25.04.2019	Work in progress	NIL
CON/NR/MBD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	57,69,000.00	15.09.2021	16.09.2017	Work in progress	NIL
CON/NR/TC/MBD/C&H/2017	M/s. Trimurti Enterprises	7,36,000.00	01.10.2019	02.10.2017	Work in progress	NIL
CON/NR/TC/H&T at DDL/2017	M/s. Apana Logistics Pvt. Ltd.	1,02,00,000.00	20.11.2021	21.11.2017	Work in progress	NIL
CON/NR/TC/Cargo Handling at DDL /2017	M/s. Apana Logistics Pvt. Ltd.	98,98,000.00	13.11.2021	14.11.2017	Work in progress	NIL
CON/NR/TC/Rewari/Consv/2015	M/s Shrikrishna Horticulturist	3,98,000.00	04.02.2020	05.02.2019	Work in progress	NIL
CON/NR/TC/DCTOKHLA/RTO/2017	M/s. S.B. Transport Company	5,80,00,000.00	27.11.2019	28.11.2017	Work in progress	NIL
Conservancy, Housekeeping &	M/s. Narendra & Co.	3,84,000.00	07.12.2019	08.12.2017	Work in progress	NIL
CON/NR/TC/H&T at Khemli/2017	M/s Ekta Enterprises	1,74,00,000.00	07.03.2022	08.03.2018	Work in progress	NIL
CON/NR/TC/RTO at CMLK/2017	M/s Ekta Enterprises	2,00,000.00	22.02.2020	23.02.2019	Work in progress	NIL
CON/NR/TC/RTO/DHPR/2017	M/s Punjab Container Services	1,54,00,000.00	26.02.2020	27.02.2018	Work in progress	NIL
CON/NR/TC/Okhla/C&H/2017	M/s Prominent Housekeeping	24,30,000.00	07.02.2021	08.02.2018	Work in progress	NIL
CON/NR/TKD/C&A/Pest Control/2017	M/s Rakshak Securitas Pvt. Ltd.	11,26,000.00	06.03.2020	07.03.2018	Work in progress	NIL
CON/NR/TC/H&T at MB/2017/I	M/s Randhawa Logistics	53,34,000.00	10.02.2022	11.02.2018	Work in progress	NIL
CON/NR/TC/Khatuwas/C&H/2018	M/s Prince facility Management Services P. Ltd.	94,08,000.00	26.03.2021	26.03.2018	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TC/Cargo Handling at CMLK/2017	M/s Ekta Enterprises	41,67,000.00	31.03.2022	01.04.2018	Work in progress	NIL
CON/NR/TC/H&T- RTO/BVH/2018	M/s Shri Durga Crane Company	1,29,00,000.00	25.04.2023	26.04.2019	Work in progress	NIL
CON/NR/TC/Survey at TKD/2017	M/s Sam Surveyors	3,92,00,000.00	31.05.2023	01.06.2018	Work in progress	NIL
CON/NR/TC/survey/DDL/2018	M/s Aquarius Marine Services	93,08,000.00	31.05.2023	01.06.2018	Work in progress	NIL
CON/NR/TC/RTO MB/2018	M/s Ekta Enterprises	8,88,00,000.00	02.06.2020	01.06.2018	Work in progress	NIL
CON/NR/TC/ Cargo Handling at Baddi/2018	M/s Punjab Container Services	15,36,000.00	22.06.2019	21.06.2018	Work in progress	NIL
CON/NR/TC/MB-PNP/Survey/2018	M/s Sam Surveyors	69,63,000.00	31.07.2020	01.08.2018	Work in progress	NIL
CON/NR/TC/PNP/RTO/2018	M/s Ekta Enterprises	8,10,00,000.00	14.10.2020	15.10.2018	Work in progress	NIL
CON/NR/Taxi at CMLK-RE/2018	M/s Guru taxi Service	27,48,000.00	30.09.2020	01.10.2018	Work in progress	NIL
CON/NR/TC/Taxi at KGU-BGKT/ 2017	M/s Dezert land Tours & Travels	12,37,000.00	10.10.2020	11.10.2018	Work in progress	NIL
CON/NR/TC/Survey/CMLK&RE/2018	M/s Sam Surveyors & Adjusters	1,32,00,000.00	14.10.2020	15.10.2018	Work in progress	NIL
CON/NR/TC/RST at MB/2018	M/s Highway Roadlines Pvt. Ltd.	1,09,00,000.00	16.10.2022	17.10.2018	Work in progress	NIL
CON/NR/Tech/ O&M of hyster at ICD/TKD	M/s. TIL Ltd.	3,89,00,000.00	30.11.2020	01.12.2017	Work in progress	NIL
CON/NR /H&T at RE/2012	M/s Premchand & Co.	1,96,00,000.00	13.07.2022	14.08.2018	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TC/SURVEY/KKU-BGKT /2018	M/s Sam Surveyors & Adjusters	1,20,00,000.00	14.11.2020	15.11.2018	Work in progress	NIL
CON/NR/TC/Tarpaulin/2018-19	M/s Dagar Plastic	8,64,000.00	10.03.2020	11.03.2019	Work in progress	NIL
CON/NR/TC/LT/IWB/2018	M/s Nagpur Business Forms Pvt. Ltd.	6,49,000.00	LOI issued on 15.01.2019		Work in progress	NIL
CON/NR/TC/SURVEY/DCT OKHLA/2018	M/s Sam Surveyors & Adjusters	92,44,000.00	09.04.2021	10.04.2019	Work in progress	NIL
CON/TECH/TKD/HYSTER/RST/OT/2017-18/36.14.11.17	M/s. TIL Ltd.	3,87,00,000.00	15.11.2020	16.11.2017	Work in progress	NIL
CON/TKD/T/NEW RST/O&M/2016	M/s. TIL Ltd.	7,52,00,000.00	22.05.2019	23.05.2016	Work in progress	Extension under process
Con/t/bc/friction wedges-14400/2018	M/s web tec taxmaco rail private ltd.	2,47,00,000.00	31.03.2019	23.05.2018	Work in progress	Materials not received in full
CON/NR/TECH/CONTAINER REPAIR/CLUSTER 1A & 1B/2018	M/S.OPAL ASIA CLUSTER-A & M/S.SHREE CON LOGISTICS, CLUSTER-B	3,47,00,000.00	01.08.2020	02.08.2018	Work in progress	NIL
CON/NR/TECH/RTG-RELOCATION /DDL/2018	M/s Cargotec India Pvt. Ltd.	2,80,00,000.00	20.04.2019	19.12.2018	Work in progress	NIL
CON/TECH/TKD/HYSTER/RST/OT/2017-18	M/s Sadguru Krupa	5,92,00,000.00	31.07.19	01/02.06.17	Work in progress	NIL
CON/TECH/DCT/KONE/RST/OT/2017-18	M/s Sadguru Krupa	3,41,00,000.00	31.07.19	01.06.2017	Work in progress	NIL
CON/TECH/MBD/KONE/HYSTER/RST/OT /2016-17	M/s Excellent Engineering	2,08,00,000.00	31.03.2020	01.04.2017	Work in progress	NIL
CON/TECH/DDI/KONE/RST/OT/2016-17	M/s Excellent Engineering	2,85,00,000.00	11.02.2020	12.02.2017	Work in progress	NIL
CON/NR/Engg/Track/2018	M/s Durga Track Linker	4,07,00,000.00	31.12.2021	01.01.2019	Work in progress	NIL
CON/NR/Engg/TKD/Zone-1/2017	M/s Om Prakash Gangwal	1,77,00,000.00			Yet to commence work	
CON/NWR/Tenders-II(a)/Printing/229/2015	M/s Total Solutions	4,51,000.00	17.06.2019	18.02.2016	Work in progress. Fresh tender finalized. LOI to be issued.	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - KHDB/02/2016	M/s Metro Tours & Travels	20,64,000.00	31.08.2019	01.07.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - AKV/19/2016	M/s Metro Tours & Travels	6,48,000.00	14.12.2019	13.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/HK-SBI/250/2016	M/s Radiant Services	10,2,000.00	28.02.2020	01.03.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-JNPT/121/2015	M/s Ankit Container Carrier	4,22,00,000.00	30.06.2019	01.07.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/KHDB/238/2016	M/s. Aquarius Marine Services	92,70,000.00	30.11.2019	01.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/DCT-SBI/248/2016	M/s Aquarius Marine Services	12,87,000.00	14.05.2020	15.05.2017	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWR/Tenders-II(a)/Cargo Handling-KHDB/255/2016	M/s Shri Durga Crane Company	2,27,00,000.00	19.05.2020	20.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/DSO Container repair/249/2016	M/s Container Care Services	35,92,000.00	31.05.2020	01.06.2017	Work in progress	N.A.
CON/NWR/MIS/OT/PRN/TONNER/69/2017/01	M/s Cartridge Care Services Pvt. Ltd.	3,42,000.00	30.06.2019	01.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T-VCC/235/2016	M/s OM Laxmi Roadways	14,42,000.00	20.08.2020	21.08.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T - GIM/232/2016	M/s OM Laxmi Roadways	26700000	07.10.2020	08.10.2016	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/VCC/245/2016	M/s The General Surveyors of India	13,40,000.00	30.04.2021	01.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II (a)/KHDB - H&T/243/2016	M/s.Prem Chand & Company	4,72,00,000.00	03.07.2019	04.05.2017	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/GIM/247/2016	M/s SAM Surveyors and Adjustors	12,58,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/AKV/246/2016	M/s SAM Surveyors and Adjustors	21,05,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - KHDB/20/2017	M/s Shree Sai Corporation	31,73,000.00	16.05.2020	17.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/MDPT-PIP-HK/258/2017	M/s Radiant Services	5,62,000.00	01.06.2020	02.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/AKV-HK/259/2017	M/s Radiant Services	9,02,000.00	12.06.2019	13.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(b)/AMC-WB/SBI-KHDB-AKV/80/2017	M/s.R.D.Scale Services	1,87,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/O&M-NWR-RST/253/2016	M/s Excellent engineering and Allied Services Private Limited	2,06,00,000.00	15.07.2020	16.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RO-HK/252/2016	M/s Safal Hospitality & Maintenance Services	22,66,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Zonal AMC - Elec./242/2017	M/s Shivram Electricals	35,08,000.00	30.09.2019	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/VCC-HK/261/2017	M/s Radiant Services	11,50,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/GIM-HK/260/2017	M/s Radiant Services	9,18,000.00	19.07.2019	20.07.2017	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/PPSP/256/2017	M/s Aquarius Marine Services	38,51,000.00	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/MDCC/257/2017	M/s SAM Surveyors and Adjustors	52,53,000.00	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/H&T-AKV/251/2017	M/s Highway Roadlines Pvt. Ltd.	4,29,00,000.00	30.09.2020	01.10.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - RO/21/2017	M/s Shri Sai Corporation	12,28,000.00	30.09.2019	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-III(b)/Valuation/85/2017	M/s. Accurate Appraisal Services	95,900.00	15.10.2019	16.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-PPSP/267/2017	M/s Ankit Container Carrier	6,06,00,000.00	31.01.2020	01.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RSC/DCT-SBI/265/2017	M/s Apana Logistics Pvt. Ltd.	18,52,000.00	10.02.2021	11.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-MDPT/266/2017	M/s Apana Logistics Pvt. Ltd.	5,92,00,000.00	31.03.2020	01.04.2018	Work in progress	N.A.
CON/NWR/Vehilce Hive-AKV/Additional/22/2017	M/s Ishwarbhai S. Chaudhary	5,88,000.00	14.02.2020	15.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Canteen-KHDB/270/2017	M/s. Roopali Chavana and Sweet Mart	5,85,000.00	09.02.2020	10.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/273/ICD-KHDB/2017	M/s Patel Telecom & Xerox	4,40,000.00	31.03.2020	01.04.2018	Work in progress	N.A.
CON/NWR/Vehicle Hire-GIM-MDPT/25/2018	M/s Bhagwanbhai L Chaudhari	16,97,000.00	31.05.2020	01.06.2018	Work in progress	N.A.
CON/NWR/Vehicle Hire-BRC/ 24/2018	M/s Metro Tours & Travels	4,49,000.00	15.07.2020	16.07.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ AKV-Long Lead/277/2018	M/s OM Laxmi Roadways	37,97,000.00	31.07.2020	01.08.2018	Work in progress	N.A.
CON/NWR/CIVIL-VIII/ZONAL ANNUAL CIVIL CONTRACT/18/2018	M/s Jha Enterprises	1,37,00,000.00	17.10.2019	18.10.2018	Work in progress	N.A.
CON/NWR/EOI-II(a)/Empanelment Ad Agencies/279/2018	Empanelled 04 Agencies for Advertising :- 1. M/s Tiger Advertising	36,07,000.00	19.10.2020	20.10.2018	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
	2. M/s Ventures Advertising P. Ltd.					
	3. M/s Navnital & Co.					
	4. M/s Apex Advertising					
CON/NWR/Tenders-II(a)/KHDB-HK/280/2018	M/s Safal Hospitality & Maintenance Services	60,97,000.00	30.11.2020	01.12.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/CWCNSL/283/2018	M/s Aquarius Marine Services	26,98,000.00	30.11.2020	01.12.2018	Work in progress	N.A.
CON/NWR/Eng-VIII/Track Main. Work for NWR/27/2018	M/s A. R. Maity Engineers	34,90,000.00	10.01.2021	11.01.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/OTL-Plastic Strip Seals/286/2018	M/s Warner Industries	5,84,000.00	28.02.2021	01.03.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/SUKHPUR/287/2018	M/s Aquarius Marine Services	16,85,000.00	28.02.2021	01.03.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Vehicle Hire-PPBR//26/2018	M/s Rambhai S. Vagh	3,65,000.00	23.03.2021	24.03.2019	Work in progress	N.A.
CON/SCR/RO/SECURITY/DESUR/2018/167 DTD 25-01-2018	3737- Col.Rajesh Kumar Dwivedi Security Agency-Contract for providing security and incidental services at ICD-Desur	32,42,000.00 - 2 y	15.10.2020	16.10.2018	Work in Progress	Not Applicable
No. CON/SCR/SNF/ELE AMC Tendaer/T-1/2018-19 dtd.10-01-2019	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub Station and Electrical Installations at ICD/DCT/SNF	21,72,000.00 2 y	16-01-2021	17.01.2019	Work in Progress	Not Applicable
No. CON/SCR/ RO/HR/ CFCV & MMLP Security/ 2016/435, Dt. 30-03-2016	M/s.Aries Arun Sharma Security Agency - Providing Security Servicesat 1) CONCOR's Container Freight Station (CFS) - Visakhapatnam, 2) Multimodal Logistics Park (MMLPV) Visakhapatnam (A.P.)	4,11,00,000.00 for 02 Yea	04.01.2021	05.01.2019	Work in Progress	Not Applicable
No. CON/SCR/SNF/Elec. AMC/ tech/T-1/2018-19/04/401 dtd.30/3/2019	M/s. Karunakar Enterprises - Services pertaining to Maintenance of Substation and Electrical Installations at DCT / Nagulapalli	10,32,000.00 for 2 yea	04.04.2021	05.04.2019	Work in Progress	Not Applicable
No.CON/SCR/Security/DCT/NPL & RO/SCR//2018/1885 dtd.23.11.2018	M/s. -M/s.Motuku Indrakantha Reddy Security Agency-Providing Security Services at 1) CONCOR's Domestic Container Terminal (DCT) - Nagalapalle - Velimala (Village) R.c. Puram (Mandal) - Medak Dist. (T.S.) 2) CONCOR - Regional Office-SCR, Secunderabad	1,01,19,598 for 02 Yea	30.11.2020	01.12.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/36//2013, Dated 30-09-2013	M/s. S.S. Xerox - Contract for Providing & Operating Telephone facility with STD/ISD/PCO/FAX/Photocopy/Computer & Printer with Internet and Stationery Items at CONCOR, ICD/Sanathnagar	11,45,340.00 (Revenue) for 5 yea	31.01.2024	01.02.2019	Work in Progress	Not Applicable
CON/SCR/Security-SNF//2019, Dated 25-03-2019	M/s. -M/s.Motuku Indrakantha Reddy Security Agency-Providing Security Services at combined container terminal, Sanathnagar, Hyderabad	5,33,87,585.00 (2 Yea)	31.03.2021	01.04.2019	Work in Progress	Not Applicable
Tender No.CON/SCR/CRS/2017/9 dtd.19.12.2017	M/S.CONTAINER CARE SERVICES Establishment of Container Repair Facility on the leased out	1,23,00,000.00 (1+1) Y	Extended for one more year till 28/02/2020	01.03.2018	work in progress	Not Applicable
CON/SCR/EP/ICD/SNF/EXTENSION OF SICK SPUR/2017/323 DTD 27-02-2018	M/S.RAKSY INFRASTRUCTURE PVT LTD. - EXTENSION OF SICK SPUR AT ICD-SANATHNAGAR	5,30,00,000.00 (1 YR)	Extension of time granted till12-06-2019	12.06.2019	Work in Progress	Not Applicable
CON/SCR/CM/OTLs//2017-18/OT/01, Dated 07-04-2017	M/s. Tetra Tekseal Pvt., Limited Supply Contract for One Time Lock (OTLs) with Anti Spin Lock & Laser Marking of Seal Numbers and Plastic Strip Seals required at Various Container Terminals of South Central Region.	15,91,800.00 (2+1 Y)	Extended for another one year till 31-05-2020	01.06.2017	Work in Progress	Not Applicable
CON/SCR/CM/WB/SNF/OT/2012-13/13/3208, Dated 03-06-2013	M/s. Madanapalle Construction Co., (Pvt.) Ltd - Contract for Operation & Maintenance of CONCOR owned Electronic Weighbridge (80MT) at Inland/Domestic Container Depot at Sanathnagar, Hyderabad, Telangana	28,08,000.00 (5+1 Y)	Extended for another year upto 30-06-2019	01.07.2013	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/CM/SNF/Survey/ 2017/03, Dated 12-04-2017	M/S.SAM SURVEYORS & ADJUSTERS Providing Professional Services for Survey of Containers and Cargo at ICD/DCT at Sanathagnar, Hyderabad and DCT/Nagalapalle.	3,09,00,000.00(2+2+1 y)	16.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/CFCV/ Survey/2017/04, Dated 12-04-2017	M/S.SAM SURVEYORS AND ADJUSTERS Providing of Professional Services for Survey of Containers and Cargo at CFS/CFCV and MMLP, Visakhapatnam.	2,19,00,000.00,(2+2+1 y)	16.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/ Guntur/2/2017-18/OT/02, Dated 19-04-2017	M/S.HIGHWAY ROADLINES PVT LTD. Tender for Handling & Internal of containers and Cargo at CONCOR's Terminal at Guntur - through e-tender cum Reverse Auction mode.	4,79,00,000.00 (2+1 y)	10.08.2019	11.08.2017	Work in Progress	Not Applicable
CON/SCR/RO/HR /17/2016/1190 to 1195, Dated 18-08-2016	Empanelment of Advertising Agencies in CONCOR SCR for releasing of advertisement notification in newspapers - 1) M/s. Alaknanda Advertising (P) Ltd., 2) M/s. Associated Advertising Pvt., Ltd., 3) M/s. FMC Advertising 4) M/s.	31,50,000.00 (24 Months)	Extended for a further period of one year upto 21-08-2019	22.08.2016	Work in Progress	Not Applicable
CON/SCR/SNF/WP/2015/OT/01/618, DTD.10.09.2015	M/s. Medhansh Enterprises - Contractor for Provision of uninterrupted water supply through RO Water Plant at ICD/SNF.	13,20,000.00	07.09.2019	08.09.2015	Work in Progress	Not Applicable
No.CON/SCR/CM/SNF/RDT/2015-16/OT/01/1422, Dated.14.09.2015	M/s. Nautical Lines (P) Ltd., - Road Transportation (Long Lead) of EXIM & Domestic Containers / Closed Body Trucks (CBTs) between Inland Container Depot, Sanathangar, Hyderabad (Telangana State) and Ports / Container Terminals in Mumbai area, Chennai area, Krishnapatnam Port and other destinations	17,73,64,395.00 (2+2+1 Yr)	Extended for a further period of two years upto 30.09.2019	01.10.2015	Work in Progress	Not Applicable
No. CON/SCR/RO /HR/30/2016/ 1582, Dated 28-10-2016	M/s. RJVS Enterprises - Contract for Catering Services at ICD / Sanathnagar, South Central Region (SCR)	5,86,845.00 (3+2 Y-Renue)	31-10-2019	01.11.2016	Work in Progress	Not Applicable
CON/SCR/CM/H&T /CFCV & MMLPV/ 2015-16/OT/02/ 1646, Dt.29-10-15	M/s. Prem Chand & Company - Composite Contract work for Container & Cargo Handling and Transportation at Combined Container Terminal (CFCV) and Container Freight Station, Multi Modal Logistics Park (MMLPV), Visakhapatnam (A.P)	49,69,16,575 (4+1 Yr.)	30-11-2019	01.12.2015	Work in Progress	Not Applicable
NO.CON/SCR/HR/CFCV&MMLPV/TEN DER/2017/2532 DTD 27-12-2017	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR, Visakhapatnam (A.P.)	1,64,00,000.00 (2+1 Y)	31-12-2019	01.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/SECURITY/GUNTUR	M/S.THATIPATHRI MOHAN REDDY SECURITY AGENCY. Security Services at Guntur	36,09,000.00 - 2 YEA	14-01-2020	15.01.2018	Work in Progress	Not Applicable
CON/SCR/CFCV/EP/AMC/5/6/2018 DTD 07-02-2018	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub-Station and Electrical Installations at CFS, Visakhapatnam	11,32,000.00 (2Y)	09-02-2020	09.02.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/2017-18/OT/12 Dated 21-02-2018	M/s.Balmer Lawrie and Co.Ltd. Appointment of Agency for Preparation of Seal Cover for Processed Transshipment Permit, arrange Seal Check by Customs, Container Landing Endorsement by Customs and Cancellation of Continuity Bond for movement of containers from Visakhapatnam to ICD/Birgunj (Nepal) via Land Customs Station	46,67,400 (2+1) YEA	31-03-2020	01.04.2018	Work in Progress	Not Applicable
CON/SCR/VEH HIRE-CFCV&MMLPV 2018	Vaishnavi Tours and Travels. Contract for Providing Two Vehicles i.e. Tata Indica (Non-AC) or Equivalent Vehicle (Diesel Driven) with drivers on monthly hire basis at CONCOR, Container Freight Station (CFS), Visakhapatnam.	6264000 2+1 yea	31-03-2020	01.04.2018	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No. CON/SCR/HHT/2017/08 dtd.06-03-2018	M/s.Aquarius Marine Services"Hiring of Professional Services for container inventory management through hand held terminals(HHTs) at ICD/DCT_Sanathnagar and DCT_Nagalapalle(NPL), Telangana State and CFS/Visakhapatnam & MMLP, Visakhapatnam of AndhraPradesh in SCR) HAND HELD TERMINALS	3,21 cores (2+1 yea)	31-03-2020	01.04.2018	Work in Progress	Not Applicable
No. CON/SCR/CM/CMCN/2015-16/OT-e/03, Dt. 19-4-2016	M/s. Medhansh Enterprises - Contract for Providing Uninterrupted Purified Drinking Water at CONCOR's Domestic Container Terminal at Nagalapalle, Velimala Village, R.C. Puram Mandal, Nagalalappe (Medak Dist) - Telangana State.	11,15,400.00 (4+1 Yr)	08-05-2020	09.05.2016	Work in Progress	Not Applicable
CON/SCR/HK/NPL DATED 02-04-2018	M/s. Leo Security and allied services - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	41,52,917 (2+1 y)	31-05-2020	01.06.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/I/2017-18/OT/12 Dated 21-02-2018	M/s.Seaport Cargo and Logistics Pvt.Ltd. contract for SHORT LEAD TRANSPORTATION OF EXIM / DOMESTIC CONTAINERS AT CONCOR, South Central Region's GUNTUR TERMINAL, Andhra Pradesh	5,35,52,174.00 (2+1 yea)	31-05-2020	01.06.2018	Work in Progress	Not Applicable
CON/SCR/HK/SNF&RO/2018 dtd 13.06.18	M/s. Sai Laxmi Conservance - Contract for Conservancy & Housekeeping at CONCOR-ICD, Sanathngar, Hyderabad & Regional Office at Secunderabad	1,74,55,966,56 (2+1 y)	30-06-2020	01.07.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/SNF/I/2017-18/OT/11/966 dtd 02-07-18	M/s.Lalita Logistics and Agencies Pvt.Ltd., Shortlead Transporation of EXIM/DSO containers at ICD/SNF and providing other ancillary works for M/s.Food Corporation of India (FCI) only through e-tender cum reverse auction mode (in two bid mode).	14,82,90,282 (2+1 yea)	05-08-2020	06.08.2018	Work in Progress	Not Applicable
CON./SCR/RO/Security/Desur/1/2018/ dtd 10.10.2018	Col.Rakesh Kumar Dwivedi Security Agency - Contract for porviding security and incidental services at ICD-Desur	32,42,144 1+1 yea	15-10-2020	16.10.2018	Work in Progress	Not Applicable
CON/SCR/CM/H&T/CMCN/I/2017-18 DTD 27-09-2017	M/s.Highway Roadlines Pvt.Ltd. Contract for Handling & Transportation (Short Lead) of Containers/Cargo at Domestic Container Terminal (DCT), Nagalapalle (CMCN)	11,89,00,000.00 (4+1 YEA)	20-01-2022	21.01.2018	Work in Progress	Not Applicable
CON/SCR/CM/MOA /Desur/I/2016-17/304, Dated 16-02-2017	M/s.. ATC Global Logistics Pvt., Ltd., - Contract for Marketing and Operation Associate at CONCORs Terminal at Desur, (ICDR) - Belgavi (Karnataka)	49,20,000.00 (5+5 Yea) (Revenue)	31-03-2022	01.04.2017	Work in Progress	Not Applicable
No. CON/SCR/CM/H&T/SNF/2017-18/OT/07/286 21-02-2018	M/s.Highway Roadlines Pvt.Ltd HANDLING & INTERNAL TRANSPORTATION OF CONTAINERS, CARGO AND EXIM / DOMESTIC WAREHOUSES MANAGEMENT AT INLAND / DOMESTIC CONTAINER DEPOT AT SANATHNAGAR, HYDERABAD	38,49,00,000.00, (4+1 Y),	17-04-2022	18.04.2018	Work in Progress	Not Applicable
CON/SCR/CM/WB/MMLP/I/2014-15/OT/02/1795, Dated 28-08-2014	M/s. Ratha Services - Contract for Supply, Installation & Operations of One Number of Pitless Electronic Weigh Bridge (100MT) for weighment at Multi-Modal Logistics Park at Visakhapatnam on Built, Operate and Transfer Scheme (BOT)	78,00,000.00 (10 Yea) (Revenue)	01-03-2025	02.03.2015	Work in Progress	Not Applicable
CON/SCR/WB/CNGT/2018/766 DT 23-05-2018	M/s.MET WEIGH INDIA Supply, Installation and Operation of one number pitless electronic weigh bridge (80MT) for weighment at GUNTUR Terminal on built operate and transfer basis (BOT) in single bid mode	6,000.00 (10 Yea under BOT)	30-09-2028	01.10.2018	Work in Progress	Not Applicable
CON/SCR/WB/DESUR/767 DTD 23/5/18	M/s.MET WEIGH INDIA Supply, Installation and Operation of one number pitless electronic weigh bridge (80MT) for weighment at DESUR, Karnataka Terminal on built operate and transfer basis (BOT) in single bid mode	6,000.00 (10 Yea under BOT)	30-09-2028	01.10.2018	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/CFCV/MMLP-V/PWAY/Maintenance/2018-19/1	M/.J.Satyammaidau Execution of maintenance of Railway siding and allied works at MMLPVSKP	1,24,00,000.00(02 yea)	26-11-2020	03-12-2018	Work in Progress	Not Applicable
LOI No.CON/CFCV/MMLPV/civil zonal/2018-19/117 dtd.25-01-2019	M/s.Lalitha Constructions Annual Maintenance Contract of civil works at MMLP Visakhapatnam for one year extendable to one more year	94,10,000.00 (1+1 yea)	24-01-2020	25.01.2019	Work in Progress	Not Applicable
CON/SCR/MIS/CCTV/2018/1 dtd.02/04/2019	M/s.Envision Technologies Pvt Ltd., Supply, Installation, Commissioning and Maintenance of IP based surveillance system at MMLP-Vizag(phase-II)	9,24,000.00 (01 month)	01-05-2019	02.04.2019	Work in Progress	Delay in supply from Contractors end
CON/SCR/RO/HR/Vehicle Hire/RO/SNF/NPL/1/2019 dtd.20-03-2019	M/s.IM Trade & Co. Hiring of LMVs on monthly hire basis with driver for use at v.RO/SCR_NPL_SNF.	61,81,000.00 (2+1 Yea)	31.03.2021	01.04.2019	Work in Progress	Not Applicable
CON/SR/WB/MVN/1213/20/13-14 Date 05.02.2014	M/s OHM Sakthi Weigh Bridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station, Milavittan, Tuticorin on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	10.04.2024	11.04.2014	In progress कार्यप्रगती पर है।	
CON/SR/WB/IGU/1213/19/13-14 Date 05.02.2014	M/s OHM Sakthi Weighbridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Inland Container depot, Irugur, Coimbatore on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	19.06.2024	20.06.2014	In progress कार्यप्रगती पर है।	
Agreement No.CON/Sr/IGU/HND_TPT/1114/12/14-15 dated:17.04.2015	M/s T.N.Singh Handling of Containers/Cargo & Terminal Transportation and Road Transportation of Containers & CBT at ICD/IGU (Coimbatore) (2+2+1)	3,61,00,000.00 approx,PA	10.07.2019	11.03.2015	In progress कार्यप्रगती पर है।	Invoked obligatory period for four months w.e.f.11.03.2019 to 10.07.2019 or finalization of regular tender whichever is earlier
CON/SR/MVN/H&T/0615/05/15-16 dated:29-09-15	M/s Jehovah Jireh Freight Systems Handling and Transportation of Container/Cargo for (2+2+1) years	72,64,000.00 Approx, PA (excluding S,Tax)	30.09.2019	01.10.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.10.17 as per terms and conditions of the contract
CON/SR/TNPM/EXIM/TPT/0715/06/15-16 dated 27.10.2015	M/s Sri Thirumala Transport Road Transportation of EXIM (EXPORT-IMPORT) containers between Chennai /Kattupalli/Krishnaptnam Ports and ICD/TNPM at ICD/TNPM for (2+2+1) years)	2,96,00,000.00 approx, PA (Excluding S,Tax)	10.11.2019	11.11.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.11.10.17 as per terms and conditions of the contract
CON/SR/TNPM/DSO/TPT/1115/ 14/15-16 dated 26.02.2016	M/s Sri Thirumala Transport DSO Road Transportation at TNPM and Interacting of Trailers at ICD/TNPM & HOM for (2+2+1) years)	1,38,00,000.00 approx, PA (Excluding S,Tax)	29.02.2020	01.03.2016	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.03.18 as per terms and conditions of the contract
CON/SR/T/TNPM_HOM/O&M/0416/01/6-17 Dated. 29.07.2016	M/s TIL Ltd Operation and Maintenance of CONCOR Owned RSTs at TNPM & HOM (3+1) years	2,26,00,000.00 PA approx, including S, Tax	31.07.2019	01.08.2016	In progress कार्यप्रगती पर है।	
CON/SR/P&A/AA/EOI/LOE/2015-16 Dt,15.03.2016	1. M/s Goldmine Advertising Limited, 2. M/s MCS Communications Pvt. Ltd, 3. M/s Pamam Advertising & Marketing, 4. M/s Sreshta Communications, 5. M/s Associated Advertising Pvt. Ltd, 6. M/s Yakshi Communications, 7. M/s Surya Adsystems Pvt. Ltd, 8. M/s Alaknanda Advertising (P) Ltd Empanelment of advertising agencies at Southern Region for 3+1 years	30,00,000.00 PA approx,	14.03.2020	15.03.2016	In progress कार्यप्रगती पर है।	Extended further One year w.e.f.15.03.19 as per terms and conditions of EOI

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/WFD/DGR/Security/LT08/16-17 Dt.15.02.2017	M/s Nand Jee Upadhyay Security Agency Providing security and incidental services (2 years)	3,45,00,000.00 approx, PA (Excluding S,Tax)	14.06.2019	15.02.2017	In progress कार्यप्रगती पर है।	Extended for two more months on adhoc basis or till finalization of regular contract whichever is earlier
CON/SR/VPDM/WB/BOT/0416/04/16-17 Dated 26.07.2016	M/s SLINTEC Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station,Vallarpadam, Cochin on BOT basis for a period of 07 (Seven) years	33000.00 as lease charges PA Excl,Taxes	19.12.2023	20.12.2016	In progress कार्यप्रगती पर है।	
CON/SR/CFS/MVN/HK/LT07/16-17 Dated 10.03.2017	M/s Jehovah Jireh Freight Systems Housekeeping & Conservancy Services for (2+1) years	3,60,000.00 PA approx, (excl,S,Tax)	18.03.2020	19.03.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.19.03.19 as per terms and conditions of the contract
CON/SR/HOM/Award of contract/ODC/16-17 Dated:27/02/17	M/s Kalaivani Transport Movement of Over Dimensional Cargo (ODC) Containers by Road between Port side Container Terminal, Harbour of Chennai (PSCT/HOM) (Chennai Port) and ICD/WFD & ICD/SNF(2+1)	14,84,000.00 PA approx,	28.02.2020	01.03.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.03.19 as per terms and conditions of the contract
No.CON/SR/CFS/VPDM/HK/LT10/16-17	M/s Incare Housekeeping Pvt. Ltd Housekeeping & Conservancy services at CFS/VPDM, Vallarpadam (2+1) years	19,31,000.00 for three yea approx, exclu,,G,tax	21.07.2019	22.03.2017	In progress कार्यप्रगती पर है।	
No.CON/SR/VPDM/Hiring/Vehicle/LT02/17-18	M/s Evalynn Hiring of two Vehicles on monthly basis for customs & vehicles on Need basis as per requirement at CONCOR, CFS/VPDM, Kochi	8,13,000.00 PA approx, Excluding S,tax (1+1) yea	24.09.2019	25.05.2017	In progress कार्यप्रगती पर है।	Invoked obligatory period for four months w.e.f.25.05.2019 to 24.09.2019 or finalization of regular tender whichever is earlier
CON/SR/VPDM/SURVEY/0417/03	M/s Sam Surveyors and Adjusters Providing Professional services for Survey of Containers & Cargo & inventory management including EDI services at CFS/VPDM, Vallarpadam, Cochin.	10,18,000.00 PA approx, for 4+1 yea	27.06.2021	28.06.2017	In progress कार्यप्रगती पर है।	
CON/SR/MVN/Hiring of Vehicle/LT03/17-18 dt.10.07.17	M/s Kanga Durka Travels Hiring of One Vehicle on monthly basis at CFS/MVN for customs	4,78,560.00 PA approx, Plus taxes (2+1) yea	31.07.2019	01.08.2017	In progress कार्यप्रगती पर है।	
CON/SR/WFD/HK/0517/07 Dt.30.08.17	M/s Green Environment Facility Management Services Housekeeping & Conservancy Services at ICD/WFD	32,40,000.00 PA approx, (2+1 yea)	31.08.2019	01.09.2017	In progress कार्यप्रगती पर है।	
CON/SR/WFD/Hiring of Vehicles/0717/10	M/s Guru Tours & Travels Hiring Of Vehicles 04 Nos on monthly basis for CONCOR , ICD, Whitefield, Bengaluru	24,23,000.00 PA approx, contract awarded for 1+1 yea	31.10.2019	01.11.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 01.11.2018 as per terms and conditions of the contract
CON/P&A/SRO/Vehicles/ 0717/11/17-18 dt.03.11.2017	M/s Sri Kaligambal Travels Hiring of vehicles on monthly basis for CONCOR, ICD/TNPM at Chennai	22,14,000.00 PA approx, contract awarded for 1+1 yea	31.10.2019	01.11.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 01.11.2018 as per terms and conditions of the contract
CON/SR/WFD/CRS/LOA/0617/08/17-18 dt.13.10.2017	M/s INJ Container Repair and Services Establishing Container Repair Facility at ICD/WFD,	22,77,000.00 approx, for 4 yea (2+2) exclusive of GST	19.10.2019	20.10.2017	In progress कार्यप्रगती पर है।	
CON/SR/TNPM/HK&C/0817/12/17-18 dt.13.11.2017	M/s A.Ganesan & Co. Housekeeping and Conservancy Services (2+1) years	48,59,784.00 PA approx, excluding GST,	14.11.2019	15.11.2017	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/ASP/0617/09/SR_SCR/17-18 dated 15.11.2017	M/s Neelami Hiring of Application Service Provider (ASP) for Conducting Internet Auction cum tender at Container Corporation of India Ltd., Southern Region & South Central Region Terminals	6,58,092.00 approx, for three yea (i.e,2+1) before GST,	15.11.2019	16.11.2017	In progress कार्यप्रगती पर है।	
CON/SR/WFD/HNLD/0817/13 dt. 30.01.2018	M/s Prem Chand and Company Handling of containers & cargo including terminal Transportation WFD	13,68,00,000.00 PA approx, excluding GST (4+1) yea	31.01.2022	01.02.2018	In progress कार्यप्रगती पर है।	
.CON/SR/DGR/Security/VPDM/17-18	M/s Cletus MA Security Agency Providing Security & Incidental Servicess at CFS/VPDM, Cochin	36,04,697,28.00 PA approx, for 2 yea	28.02.2020	01.03.2018	In progress कार्यप्रगती पर है।	
CON/SR/RO/Hiring of Vehicles/1117/15/17-18 Dt.17.02.2018	M/s EM Rasja Travels Hiring of vehicles on monthly basis for CONCOR, SRO, Chennai	12,60,192.00 PA approx, excluding GST(1+1) yea	11.02.2020	12.02.2018	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 12.02.2019 as per terms and conditions of the contract
CON/SR/Survey/WFD/1117/17	M/s Pinnacle Marine Services Pvt. Ltd Providing Professional services for Survey of Containers &	1,08,50,991.00 PA approx, excluding GST (4+1 yea)	28.02.2022	01.03.2018	In progress कार्यप्रगती पर है।	
CON/SR/VPDM/HNLD/1217/18-19 dt.02.05.2018	M/s Highway Roadlines Pvt. Ltd Handling of containers & cargo	98,04,000.00 PA excluding GST (2+1+1) yea	07.05.2020	08.05.2018	In progress कार्यप्रगती पर है।	
CON/SR/TNPM/HND/Cargo/ 0318/20/18-19 Dt.07.06.2018	M/s B.L.Transport Pvt. Ltd Handling of Cargo at ICD/TPM	2,86,00,000.00 approx, per annum excluding GST for 2+2 yea	17.06.2020	18.06.2018	In progress कार्यप्रगती पर है।	
CON/EP/SR/WFD/AMC/ Agreement/0318/22 dt.28.05.2018	M/s A.D.Constructions Annual Maintenance contract for Civil Works at ICD/WFD	193,19,000.00 approx, for one year including GST	07.06.2019	08.06.2018	In progress कार्यप्रगती पर है।	
CON/SR/IGU-VPDM/EXIM/TPT/0518/02/18-19 dt.27.07.18	M/s Sajimon Transports Road Transportation of Containers between ICD/IGU and VPDP Ports at ICD/IGU, Coimbatore	2,56,00,000.00 approx, per annum contract for 2+2+1 yea	31.07.2020	01.08.2018	In progress कार्यप्रगती पर है।	
CON/SR/NMPT/HNLD/LT01/ /18-19	M/s Raftaar Logistics India Private Limited Handling and Inter-carting of containers at NMPT terminal	36,31,000.00 approx, for Nine Months contract for 6+3 months	31.05.2019	01.09.2018	Concluded संपन्न हुआ	
CON/SR/WFD/ELECT/AMC/0518/04	M/s Sri Vinayaka Electricals Services Pertaining to Maintenance of Sub-Station and Electrical Installations at ICD/WFD	23,68,000.00 approx, for three yea contract i,e, 2+1 yea	31.08.2020	01.09.2018	In progress कार्यप्रगती पर है।	
CON/SR/AAI/Handling/0618/06	M/s Sam Surveyors and Adjusters Handling of International Air Courier Operations Services at Container Corporation of India Ltd, C/o Airport Authority of India, Chennai Airport, Chennai.	1,27,00,000.00 approx, per annum contract for 1+1 yea	31.08.2019	01.09.2018	In progress कार्यप्रगती पर है।	
CON/SR/IGU&TUP/HK/2018-19	M/s CIS Bureaus Facility Services Pvt. Ltd Housekeeping & Conservancy Services at ICD/IGU & ICD/TUP	7,41,000.00 per anuum approx, excluding GST for 1 year	31.08.2019	01.09.2018	In progress कार्यप्रगती पर है।	
CON/SR/DGR/Security/IGU/MVN/TUP/LT03/0818/18-19 dated 24.09.2018	M/s Anil Kumar Nair Security Agency Providing Security & Incidental Services at CONCOR ICD/IGU, CFS/MVN & ICD/TUP (2 years)	55,35,000.00 approx, PA (Excluding GST)	30.09.2020	01.10.2018	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any	
CON/SR/TNPM/Electrical/LOA/0618/05/18-19 Dated 01.11.2018	M/s Karunakar Enterprises Operation and AMC of Sub-Station and Electrical Installations of ICD/TNPM, Chennai (2 +1 years)	32,38,000.00 approx, for Three yea (2+1)	30.09.2020	01.10.2018	In progress कार्यप्रगती पर है।		
CON/SR/TNPM/WB/BOT/ 0818/10/18-19 Dated 01.11.2018	M/s Sri Sai Weighbridge Leasing out space for supply installation operation & maintenance of 60 MT or above fully electronic surface	3,11,400.00@ monthly licence fee (for seven yea on BOT basis)	12.12.2025	13.12.2018	In progress कार्यप्रगती पर है।		
CON/SR/WFD/TPT/0818/ 11/18-19 Dt.25.10.2018	M/s Surface Logistics Road Transportation of Containers & Cargo at ICD/WFD	2,35,00,000.00 approx, per annum for (2+2+1) yea	08.11.2020	09.11.2018	In progress कार्यप्रगती पर है।		
CON/SR/DGR/LT02/Security/TNPM/HOM/SRO/SPD/ 18-19 dt.06.12.2018	M/s T.Prakash Security Agency Providing Security & Incidental Services (2 years)	4,32,00,000.00 approx, Per Annum (Excluding GST)	30.11.2020	01.12.2018	In progress कार्यप्रगती पर है।		
CON/SR/WFD/P&S/0818/ 12 dated. 05.12.2018	M/s V.V. Printers Printing and Supply of Computer Stationery and other Pre-printed Stationery items etc for ICD/WFD, Bengaluru	9,35,000.00 per annum approx, (for 1+1 yea) (Excluding GST)	30.11.2019	01.12.2018	In progress कार्यप्रगती पर है।		
CON/SR/TUP/H&T/1118/ 15 dated 02/01/2019	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo and Handling of Cargo at CONCOR, ICD/TUP	2,16,00,000.00 per annum approx, Contract for 1+1 year excluding GST	10.01.2020	11.01.2019	In progress कार्यप्रगती पर है।		
CON/SR/Survey/HOM/IGU/MVN/TUP/1018/14 dated 17/12/2018	M/s Sam Surveyors and Adjusters Providing Professional Services For Survey of Containers/Cargo and Inventory Management at HOM, IGU, MVN & TUP	77,66,000.00 per annum approx for 4+1 yea excludig GST	31.12.2022	01.01.2019	In progress कार्यप्रगती पर है।		
CON/SR/SURVEY/TNPM/1118/18/18-19 dated 28.01.2019	M/s Sam Surveyors and Adjusters Hiring of Professional Services for Survey of Containers/ Cargo & Inventory Management at ICD/TNPM terminal	98,49,000.00 per annum approx for 4+1 yea excluding GST	31.01.2023	01.02.2019	In progress कार्यप्रगती पर है।		
CON/EP/SR/TNPM/AMC/1118/17 dt.04.03.2019	M/s K.K.Ragavan Annual Maintenance contract for civil works at ICD/TNPM	97,83,000.00 per annum approx, including GST	23.02.2020	24.02.2019	In progress कार्यप्रगती पर है।		
Con/Civil1/Pithampur/Weighbridge/2018 / LOI/3415 Dtd.15.11.2018	M/s Lift & Shift Services	13,69,000.00 plus GST for 01 years	20.11.2019	21.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
Con/Wr/Civil2/Est mnt/Mulund/2018/LOI/2361 Dated 26-10-2018	M/s. J.S.Patil	65,74,080.00 Plus GST for 2 yearsr	03.11.2020	04.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
CON/ civil 2/Est Mnt/Hskpng MRO/2017/LOI/1543 dated.04-07-2017	M/s Kushang Securities & protection services	32,61,303.00 for 2 years	19.07.2019	20.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
LOI /CON/ civil 2/Est Mnt/Hskpng JNPT/2016/LOI dt.22-04-2016	M/s Blue Star Security & Facility Services	19,88,105,73.00 for 3 years ,	30.04.2019 (Extended under obligatory period of 04 months till 31.08.2019)	01-05-2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
CON/ civil 2/Est Mnt/CCH & MRJ/2017/LOI/1671 dated.19-07-2017	M/s Accurate Enterprises	14,89,720.00 for 3 years	31.07.2020	01.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
Con/Wr/Civil2/Est. Mnt./Hskpng Goa/2016/ LOI/395 dt.13-06-2016	M/s.Target Hospitality P Ltd	19,530.00 per month for period of 2 years		30-06-2020	01-07-2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/Ratlam/2017/LOI/1788 dated.01-08-2017	M/s V K Enterprises	17,16,342.00 for 2 years	15.08.2019	16.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
CON/Civil 2/Est Mnt/PTM/2017/LOI/1862 dated.14-08-2017	M/s Million Minds Management services	26,01,996.00 for 2 years	31.08.2019	01.09.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
LOI-Con/Wr/Civil2/Est mnt/DRT/2018/LOI/648 Dt.23.03.2018	M/s J.S.Patil	64,09,194.00 excluding GST for two years	31.03.2020	01.04.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
JNPT/SURVEY/LOI/2176 Dated 01/09/2015	M/s The General Surveyors of India	75,28,563.00 p.a	43708	42248	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	
DRT/SURVEY/LOI/863 Dated 13/04/2016	M/s SAM Surveyors and Adjusters	26,04,297.00 p.a	30.04.2020	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable	

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
Secy/Vehi-tender/NGSM/AC_Imports/Tender2016/LOI/799 dtd. 04.04.2016	M/s Sumangal Tours & Travels	4,52,000.00 approx per yearsr	30.04.2018 (Extended for a further period of one more year w.e.f. 01/05/2018 till 30.04.2019 on the same rates, terms and conditions. Extended for obligatory period of 4 months w.e.f. 01/05/2019 or till the new contract is finalized, whichever is earlier.)	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/DRT/Tata Indica/Tender-2016/LOI/1717 dtd. 18.07.2016	M/s Praveen Tours & Travels	5,67,000.00 approx per yearsr	31.07.2018 (Extended for one more year w.e.f. 01.08.2018 till 31.07.2019)	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/ Vehi-tender/NGSM/AC-Exports/Tender-2016//LOI/1778 dtd. 25.07.2016	M/s Sumangal Tours & Travels	4,72,000.00 approx per yearsr	31.07.2018(Extended for a further period of one more year w.e.f. 01/08/2018 till 31.07.2019 on the same rates, terms and conditions)	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/PTM-RTM/Tata Sumo-Ratlam-2015/1777 dtd. 25.07.2016	M/s Shree Shanti Roadways	3,74,000.00 approx per yearsr	31.08.2018 (Extended for one more year w.e.f. 01.09.2018 till 31.08.2019)	01.09.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CONTAINER REPAIRS/LOI/2233 Dated 29/09/2016 issued	M/s Container Care Services	59,47,000.00 for 3(2+1) years	02.10.2018 (Extended for a further period of 1 year w.e.f. 03/10/2018 to 02/10/2019 as per tender terms.)	03.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA No.CON/WR/MUL/O&M/RST/20016/2408 dt.24-10-2016	M/s. Excellent Enginnering and Allied Services Private Ltd	2,10,89,160.00 for 3 years	31.10.2019	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/DRT/Comm_Centre/Tender-2016/Corres/ 2452 dtd.27.10.2016	M/s Sudin Enterprises	1,48,000.00 approx per yearsr	31.10.2018 (Extended for a further period of one more year w.e.f. 01/11/2018 till 31.10.2019 on the same rates, terms and conditions)	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/CARGO HANDLING/LOI/2808 Dated 19/01/2017	M/s Venkatesh Enterprises	8,11,00,000.00 p.a (exclusive of service tax)	01.01.2021	02.01.2017	The contract is under termination w.e.f. 19.05.2019	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/TATA Sumo/tender-2016/LOI/2500 dtd.03.11.2016	M/S Praveen Tours & Travels	8,64,000.00 approx per yearsr	15.11.2018 (Extended for a further period of one more year w.e.f. 16/11/2018 till 15.11.2019 on the same rates, terms and conditions)	16.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/As and when required/tender/2016/corresi/2850 dtd.22.12.2016	M/s Mastakar Travellers	2,42,000.00 approx per yearsr	31.12.2018 (Extended for a further period of one more year w.e.f. 01/01/2019 till 31.12.2019 on the same rates, terms and conditions)	01.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/TURBHE/WAREHOUSE LEASE/LOI/ 2353 dtd. 14.10.2016	M/s National Bulk Handling Corporation P.Ltd.	83,62,000.00 approx for a period of 3 years	14.10.2019	15.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. DRT/CONTAINER HANDLING/LOI/509 dtd. 03.03.2017	M/s Apana Logistics Pvt.Ltd.	7,06,36,992.00 per annum including taxes	31.03.2021	01.04.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/chinchwad/Tender-2016/LOI/452 dtd. 27.02.2017	M/s Sumangal Tours & Travels	15,87,000.00 approx for a period of 2+1 years	30.04.2019 (Extended for 1 more year w.e.f. 01/05/2019 on same rates, terms and conditions)	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Ratlam Security Tender-2017/Tec-Minutes/2090 dtd. 22.09.2017	M/s Vijay Shankar Tiwari Security Agency	1,22,00,000.00 approx for a period of 2 years	30.09.2019	01.10.2017	कार्य समाप्त हो गया है Work is Completed.	लागू नहीं Not Applicable
LOI No. CON/WR/Security-2018/PTM &TIHI/865 dtd.25.04.2018	Capt Sudhir Verma	1,97,00,000.00 approx for a period of 2 years	30.04.2020	01.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.CON/survey2017/CORRES/LOI/719 Dt. 31/03/2017	M/s The General Surveyors of India	2,42,71,950.00 inclusive of taxes for 5(4+1) years	30.04.2021	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-Tender/JNPT/GGM-JNPT/Tender-2017/LOI dtd. 26.04.2017	M/s Tannu Transport & Travels	22,36,000.00 approx for a period of 2+1 years	31.05.2019 (Extended for an obligatory period of 4 months w.e.f. 01/06/2019 or till the new contract is finalized, whichever is earlier).	01.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/OTL_SEALS/LOI/1341 Dated 13/06/2017	M/s Warner Industries	39,36,800 for 4(2+2) years	15.06.2019	16.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. RTM/H&T/LOI/843 Dated 19/04/2017	M/s Highway Roadlines Pvt. Ltd.	2,32,00,000.00 per annum exclusive of taxes	16.06.2021	17.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOA.CON/WR/Civil-1/Zonal/DRT_JNPT_Turbhe/2016/loa/1117 dated.18-05-2017	M/s. Shree Krishna Construction	77,87,500.00 excluding service tax for period of 1 yearsr, Extended for 1 yearsr	26.05.2019	27.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/NGSM/Customs Staff/Tender-2017/LOI/1568 dtd. 07.07.2017	M/s Sarita Travels	14,18,000.00 approx for a period of 2+1 years	16.07.2019 (Extended for one more year w.e.f. 17/07/2019 on same rates, terms and conditions as per contract terms)	17.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. TURBHE/CONTAINER HANDLING/LOI/1707 Dated 24/07/2017	M/s Highway Roadlines Pvt. Ltd.	1,45,00,000.00 approx per annum including taxes	17.08.2021	18.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/CM-DRT/Tender-2017/LOI/1870 dtd. 18.08.2017	M/s Sumangal Tours & Travels	14,70,000.00 approx for a period of 2+1 years	20.08.2019	21.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. PTM/SURVEY/LOI/2025 Dated 12/09/2017	M/s Aquarius Marine Services	31,40,000.00 per annum exclusive of taxes	30.09.2021	01.10.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONCOR/WR/MIS/HW/02/2204 dtd. 10/10/2017	M/s. Airtech Solutions (India) Pvt. Ltd.	7,59,000.00 including GST	31.10.2022	10.10.2017	कार्य पूरा हुआ	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/CM-PTM//Tender-2017/LOI/2302 dtd. 26.10.2017	M/s Vindheshwari Travels	14,14,000.00 (approx) for 3(2+1) years incl, GST,	15.11.2019	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/Ratlam AC-Customs/Tender-2017/LOI/2341 dtd. 31.10.2017	M/s Shree Shanti Roadway	12,06,000.00 approx for a period of 2+1 years	15.11.2019	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.CON/WR/Civil-1/Zonal/PTM_RT/2018/LOA/205 dt.31-01-2018	M/s Neha Builders	25,53,000.00 excluding GST for 1 yearsr	08.02.2019 (Extended for further period of 01 year till 08.02.2020)	09.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.PTM/TRANSPORTATION/LOI/177 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	11,74,00,000.00 per annum excluding taxes	13.02.2020	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/ HANDLING / LOI/178 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	4,26,00,000.00 per annum excluding taxes	13.02.2022	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Vehi-Tender-/PTM-RTM/13SeaterMinibus/Tender-2017/LOI/2640 dtd. 13.12.2017	M/s Vindheshwari Travels	49,90,000.00 (approx) for 3(2+1) years incl, GST,	11.01.2020	12.01.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.TURBHE/TPTN/LOI/385 Dated 20/02/2018	M/s Highway Roadlines Pvt. Ltd.	4,35,00,000.00 per annum excluding taxes	19.03.2020	20.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CCH/H&T 2017/LOI/531 Dated 13/03/2018	M/s Premchand & Company	77,91,000.00 per annum excluding taxes	25.03.2020	26.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. WR/MRO/DRT/Domestication/17-18 Dated 27/03/2018	M/s Oriental Air and Ship Services Ltd.	33,75,000.00(Excluding GST)	28.09.2019	29.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/MIRAJWAREHOUSE/LEASE/LOI/395 Dated 30/03/2019 issued	M/s A.S.B. Enterprises	8,52,000.00 approx per annum excluding GST	31.03.2020	01.04.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/Cargo Handling/LOI/976 Dated 08/05/2018	M/s Rahul Roadways	6,47,00,000.00 per annum excluding taxes	23.05.2022	24.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Loi No. Secy/Admn/Printing & Stationery/Tender-2017/corres dtd. 13.03.2018	M/s Yash Enterprises	10,02,000.00 approx per annum excluding taxes	14.03.2019 (Extended for further period of 01 year till 14.03.2020)	15.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-tender/DRT/18 Seater Minibus/Tender-2018/LOI/898 dtd. 30.04.2018	M/s Sumangal Tours & Travels	22,90,000.00 (approx) for 3(2+1) years incl, GST,	10.06.2020	11.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No Con/Civil1/Zonal/mro_mul_flats/2018. dated: 09.05.2018	M/s Kushang security & housekeeping services Pvt Ltd	52,75,000.00 for 2 years excluding GST	17.05.2020	18.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/ WR/JNPT/ Transportation/LOI/ 1636 Dated 15/06/2018 issued	M/s BLR Logistiks (I) Ltd.	79,86,000.00 per annum inclusive of all toll taxes and other levies,	21.06.2020	22.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/ Transportation/LOI/1151 Dated 01/06/2018	M/s Apana Logistics Pvt.Ltd.	3,58,00,000.00 per annum inclusive of toll taxes and other levies	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No: Con/wr/mro/DSO Container Repair Activities/2018-19/LOI Dtd. 11.06.2018	M/s Will Marine Container Service Pvt Ltd	64,14,792.00 excluding taxes for 3(2+1) years	23.07.2020	24.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/PTM-RTM\Two Tata Indica/Tender-2018/corres/1170 dtd. 05.06.2018	M/s Sanwariya Travels	22,90,000.00 including taxes for 3(2+1) years	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/cfs_nm/E-auction/Tender-2018/Corres/1863 dtd. 27.07.2018	M/s MatexNet P.Ltd.	1,24,000.00 (approx) for 2(1+1) years Excl, GST,	09.08.2019	10.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Admin/Empanelment of Advertising Agencies-2018/ corres/1890 dtd. 02.08.2018	i. M/s Sharad Advertising P.Ltd. ii. M/s Apex Advertising. iii. M/s Square Communications Pvt. Ltd. iv. M/s Alaknanda Advertising P.Ltd.. v. M/s Akar Advertising & Marketing P.Ltd. vi. M/s Sai Advertisers	12,00,000.00 approx per annum including GST	06.08.2019	07.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Cfs-nm/Valuation/Tender-2018/LOI/1903 dtd. 04.08.2018	M/s Accurate Appraisal Services	3,47,000.00 (approx) for 3(2+1) years incl, GST,	21.08.2020	22.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy\vehi-tender\DRT\Tata Sumo vehicle Powal\Tender-2018/corres/1924 dtd. 08.08.2018	M/s Sumangal Tours & Travels	21,17,000.00 including taxes for 3(2+1) years	26.08.2020	27.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Cfs-nm/Canteen/Tender-2018/corres/1878 dtd. 31.07.2018	M/s Aarambh catering Services	12,96,000.00 including taxes for 3(2+1) years	15.08.2020	16.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy\vehi-tender\JNPT\Tata Sumo vehicle \Tender-2018/corres/1910 dtd. 04.08.2018	M/s Praveen tours & Travels	20,41,000.00 including taxes for 3(2+1) years	31.08.2020	01.09.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO.DRT/TRANSPORTATION/LOI Dated 17/09/2018	M/s Monarays Marine Services Pvt. Ltd.	9,38,00,000.00 per annum inclusive of toll taxes and other levies,	14.10.2020	15.10.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no. Secy/Vehi_tender/CGM-GGM/Tender-2018/Corres/2266 dtd. 09.10.2018	M/s Sarita Travels	43,27,000.00 for 3 (2+1) years	31.10.2020	01.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/Air-Cargo/Indore-Airport/LOI/3494 dtd. 30.11.2018	M/s SAM Surveyors and Adjusters	37,25,976.00 per annum exclusive of taxes.	30.11.2020	01.12.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI.Con/civil1/DRT/Weighbridge/2018/LOI/2401 dt.09-11-2018	M/s. Adorn Engineering	₹, 24,29,000.00 plus GST for 3 years	09.11.2021	10.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CONCOR/WR/MIS/CCTV/AMC/2018 dtd. 22/11/2018	M/s. Ascent Network Pvt. Ltd.	22,70,000.00 inclusive of taxes,	21.11.2020	22.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI.Con/Wr/Civil1/DRT/STP/LOA/3589 dt.19.12.2018	M/s. Lichens Environment Pvt Ltd	14,77,140.00 plus GST for 3 years	31.12.2021	01.01.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/admn/Courier/Tender-2018/LOI/3609 dtd. 27.12.201	M/s Nayan Jyoti Logistics	11,19,000.00 (Excluding GST/taxesfor 2+1 years)	31.12.2020	01.01.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Con/Civil1/MRO/ZonalElectCont/LOA/19/175 dt.11-02-2019	M/s Shri Datta Sai Enterprises	1,14,00,000.00 plus GST for 3 years	25.02.2022	26.02.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no.Con/Wr/Civil2/Estmnt/Turbhe/2019/LOI/346 dt.20.03.2019	M/s. Oriental Facility	16,48,000.00 plus GST for 3 years	31.03.2022	01.04.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no.Con/Wr/Civil2/Est Mnt/Tihi/2018/LOI/277 dt.04.03.2019	M/s Yogendra Kumar Sankhla	14,50,000.00 plus GST for 1 yearsr,	14.03.2020	15.03.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/IT/1227/17/52 dated 27/11/2017	M/s. Sunic Technologies Pvt. Ltd.	17,21,43,834.05	24.08.2018	27.11.2017	Work in Progress	--
CON/IT/4215/18/80 dated 07-02-2019	M/s. Sunic Technologies Pvt. Ltd.	14,63,22,793.16	07.06.2019	07.02.2019	Work in Progress	--
CON/IT/1247/18/81 dated 12-02-2019	M/s. Orbit Techsol India Pvt. Ltd.	14,93,77,239.58	12.06.2019	12.02.2019	Work in Progress	--
CON/IT/4214 dated 08-11-2018	M/s. Railtel Enterprises Ltd.	5.5% (excluding taxes) of built-up cost of Rs. 87 Crore (excluding taxes)	16.09.2019	08.11.2018	Work in Progress	--
CON/FMLM/2018	1.M/s. Khaitan Transport Company Pvt. Ltd., 2.M/s. TCI CONCOR Multimodal Transport Solutions Ltd., 3.M/s. Prem Chand & Company, 4.M/s. T. N. Singh and 5.M/s. DKS Logistics Pvt. Ltd	28 ,00,00,000.00	14.04.2021	15.04.2019	NA	NA
CON/IM/403-11/16 dated 25.11.2016	M/s BSCIC Certifications Pvt. Ltd	13,46,000.00	24.11.2019	25.11.2016	NA	NA
NOA no. CON/IT/ WB-10/2015 Dtd: 18.02.2016	M/s Digital Weighing system (P) Ltd. Bilaspur.	23485000	D + 730 "D" is the date of NOA i.e 18/02/2016	07.05.2016	-	-
NOA. CON/T/DCONT/10,000/20FT/HC/SA/2017 /2034 dt: 08/12/17(Type-I)	M/s. Zhang Jiagang City Maristar Container Manufacturing Co Ltd. for (Type – I)	USD 7777000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type – I)	21.03.2018	-	-
NOA. CON/T/DCONT/10,000/20FT/HC/EO/2017 /2035 dt: 08/12/17 (Type-II& III)	M/s. Nantong CIMC – Special Transport Equipment Manufacture Co. Ltd. For (Type – II & Type-III)	USD 28500000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type - II) (D + 690) D' is the date of NOA i.e. 08.12.2017 (Type - III)	Type-II 18.02.18 Type-III 19.02.18	Type –II supply has been completed on 08.01.2019	-

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
N.O.A CON/T/RST/SANY-25/2017 DT: 25.7.18	M/s. Hunna Sany Port Machinery CO. LTD. CHINA	USD 9400149.14 + 3,13,19,537.76	D+270 "D" is the date of Notification of Award i.e Dt: 25.07.18	07.03.2019	-	-
N.O.A CON/T/RST/TIL-24/2017 DT: 25.07.18	M/s TIL Ltd Kolkata	609279333.4	D+270 "D" is the date of Notification of Award i.e Dt: 25.07.18	10.03.2019	-	-
NOA CON/T/BLCS/ATL-36200/2018/2113 dated 31.05.2019.	M/s Sanrock Enterprices	18,40,44,420.00	D+615 "D" is the date of Notification of Award i.e Dt:31.05.2019	14.08.2019	-	-
NOA CON/T/BCS/BOGIE-3650/2018/2115/ dated 31.05.2019 for 2716 nos Bogie	M/s Oriental Foundry Pvt.	71,14,67,064.00	D+600 "D" is the date of Notification of Award i.e Dt: 31.05.19	30.07.2019	-	-
NOA CON/T/BCS-CBC-3650/2018/2116 dated 31.05.2019 for 2716 nos CBC	M/s Oriental Foundry Pvt.	18,90,47,180.00	D+600 "D" is the date of Notification of Award i.e Dt: 31.05.19	30.07.2019	-	-
NOA CON/T/BCS/CTRB-14600/2018/2077 dated 17.05.2019 for 18100 nos CTRB	M/s Timken India	42,56,64,940.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	16.07.2019	-	-
NOA CON/T/BCS/CTRB-14600/2018/2077 dated 17.05.2019 for 18100 nos CTR	M/s National Engineering Industries Ltd	42,56,64,940.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	16.07.2019	-	-
NOA CON/T/BCS/HCDG-3650/2018/2070 dated 17.05.2019 for 3620 nos Draft	M/s Frontier Alloy Steel Ltd.	17,86,47,000.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	16.07.2019	-	-
near CON/T/BCS/HCDG-3650/2018/2069 dated 17.05.2019 for 5430 nos Draft	M/S Raneka Industries Ltd.	26,79,70,500.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	16.07.2019	-	-
near CON/EP/MMLP/Kadakola/Civil & Electrical works/2018 dt. 31.07.2018	M/s RSC Infratech Developers LLP	49,18,01,652.41	14.08.2020	15.08.2018	Work in progress	Work hold up by land owners (farmers) for want of job in CONCOR
CON/EP/MMLP-TIHI/M-50 CC Pav/T-I/2017 dt. 08.02.2018	M/s LNA Infraprojects Private Ltd.	17,03,90,121.96	23.02.2018	23.08.2019	Work in progress	--
CON/EP/MMLP/MIHAN/WH/T-I/2017,dated-14/11/2017	M/s K.N.Rai	12,16,81,195.92	29.11.2017	20.06.2019	Work in progress	--
CON/EP/MMLP/MIHAN/Admin.Bldg/T-VI/2014 dated 19.11.2014	M/s Sudhir Constructions Infraspac PVT Ltd.	5,12,99,965.24	29.11.2014	30.06.2019	Work in progress	--
CON/EP/MMLP/MIHAN/M-10/T-III/2014 dated 13.03.2015	M/s Sudhir Constructions Infraspac PVT Ltd ,	29,63,22,129.98	23.3.2015	30.05.2019	Work in progress	--
CON/EP/Varnama/Track Work/T-IVR-II/2016 dt. 12.04.2016	M/s Premco Rail Engineers Ltd.	10,53,99,404.52	17.08.2019	27.04.2016	Work in progress	----
CON/EP/Varnama/Admn Bldg-WH/T-VI/2016 dt. 02.02.2017	M/s SHANTI BUILDWELL (JV)	16,36,88,692.25	30.06.2019	17.02.2017	Work in progress	----
CON/EP/KHD/WH & RTG Workshop/2017 dt. 12.04.2017	M/s Build Well Engineers	7,38,31,904.89	15.05.2019	27.04.2017	Work completed	----
CON/EP/Swarupganj/Civil & Electrical works/T-II/2017 dtd.02.11.2017	M/s SANWARIYA - SHIVHARE (J.V.)	51,78,87,070.53	16.11.2019	17.11.2017	Work in progress	----
CON/EP/MMLP Mundra/CC Pav & WH/T-I/2018 dt.28.05. 2018	M/s. Bhimji Velji Sorathia Construction Private Limited	39,28,73,868.06	11.12.2019	11.06.2018	Work in progress	----
NO.CON/EP/PAHEJ/CIVIL AND ELECTRICAL WORK/T-1/2018 DTD:13.03.2019	M/s. RSC Infratech developers Ltd.	53,72,69,491.42	27.03.2021	28.03.2019	Work in progress	----
CON/EP/NR/15/III/OPREATIONAL OFFICE/TKD/T-1/2015 dt.16.09.2015	M/s Tycoon Construction Co.	3,74,16,048.73	30.04.2019	16.09.2015	Work in progress	--
CON/EP/MMLP/Barhi/Track Work/T-2/2016 dt.23.05.2016	M/s S. C. Agarwal	22,97,91,972.58	30.09.2019	07.06.2016	Work in progress	--
CON/EP/MMLP/Barhi/Pavement & Bldgs./T-1/2016 dt.13.06.2016	M/s Backbone Construction Pvt. Ltd.	37,14,71,486.48	30.04.2019	28.06.2016	Work in progress	--
CON/EP/KHEMLI/S&T/T-1/2016 dt. 06.02.2017	M/s Shivakriti International Ltd.	6,92,89,621.18	31.03.2019	21.02.2017	Work in progress	--

Contract No & Date	Name of Contractor	Value of Contract (in ₹)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/DCT/OKHLA/DRAINAGE/T-1/2016 dt. 31.03.2017	M/S Dwivedi associates pvt ltd	5,82,53,976.35	30.06.2019	15.04.2017	Work in progress	--
CON/EP/KTS/MMLP/Warehouse/90/50/T-XVI/2017 dt.09.02.2018	M/s LNA Infraprojects Pvt. Ltd.	22,81,45,190.22	10.09.2019	24.02.2018	Work in progress	--
CON/EP/MMLP/Paradip/Civil & Electrical works/R-I/2018 dated 26.10.2018	M/s BCC & AVR IPL (JV)	55,99,99,837.58	09.11.2020	10.11.2018	Work in progress	--
CON/EP/MMLP/Jajpur/Civil & Electrical works/2018 dated 01.02.2019	M/s BCC & MONALISA (JV)	28,07,02,142.37	16.08.2020	16.02.2019	Work in progress	--
CON/EP/TKD/Boundary Wall/T-I/2014 dt.1/12/2014	M/s Dwivedi associates pvt ltd	9,12,23,650.66	12.11.2014	01.03.2019	Work completed. PMC has submitted EOT and is under process	--
CON/EP/ VIZAG/MMLPAdmin Bldg & Ware Houses/ T-IV/2016 dated 10.3.2017	M/s PJR Project Constructions (P) Ltd,	22,67,92,870.82	26.01.2017	31.05.2019	Work in progress	--
CON/EP/MMLP/KPT/Phase-I/T-I/2017 dated 26.12.2017	M/s RSC Infratech Developers	27,29,49,270.38	14.11.2017	31.12.2019	Work in progress	--
CON/EP/MMLP/KAKINADA/Phase-I/T-I/R-1/2018 dated 18.6.2018	M/s Devi Engineering and Constructions Private Ltd.	34,43,62,767.00	16.05.2016	16.11.2019	Work in progress	--