

Progress of the contract during the month of September 2017

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/CR/RPR/WEIGHBRIDGE.BOT/2010 DTD 16.08.2010	Shri. Satvinder sing Sandhu, Supply, installation and operation of one pitless weighbridge at ICD Raipur	Monthly licence fees payable to CONCOR 17555.00	31.10.2020	01.11.2010	Contract under Progress	Not applicable
CONCOR/CR/NGP/801@/2012/ 366 dated 21.05.2012	M/s Highway Roadlines Pvt Ltd . Hiring of Loaded Reach Stacker and 10MT Forklift/Empty Container Handler at Nagpur Container Terminal.	1,61,00,000.00 per annum	14.06.2016, 14.06.2017 14.10.2017	15.06.2012, 15.06.2016, 15.06.2017	Contract under Progress	Not applicable
CON/NGP/RO/849/2012/1797 dated 06.12.2012	M/s Prem Chand & Company. Handling and Transportation of Containers and Cargo at Aurangabad Container Terminal	3,37,00,000.00 per annum	20.12.2016, 20.12.2017 extendable by four months under obligatory period.	21.12.2012, 21.12.2016	Contract under Progress	Not applicable
CONCOR/NGP/RO/ 880/2013/155 dated 19.04.2013	M/s Opal Asia Depot (India) Pvt Ltd, Mumbai . Leasing of Space for Repair of ISO/DSO Containers 20', 22', 40' and 45' in Inland conainer Depots at Nagpur, Aurangabad, Bhusawal, Raipur and Mandideep.	1,764,00,000.00 for a period of 2+2 yea	25.04.2015, 25.04.2017, 25.08.2017, 25.10.2017 or till finalization of new tender, whichever is earlier.	26.04.2013, 26.04.2015, 26.04.2017, 26.08.2017	Contract under Progress	Not applicable
CONCOR/NGP/RO/836/2013/575 dated 28.06.2013	M/s T. N. Singh, Handling and Transportaion of Containers and Cargo at Raipur Container Terminal	11,14,00,000.00 per annum	11.07.2017, 11.07.2018 extendable by Four months obligatory period	12.07.2013, 12.07.2017	Contract under Progress	Not applicable
CONCOR/CR/NGP/863/2013/3161 22.10.2013	M/s SAM Surveyor & Adjusters, Chennai . Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Nagpur Container Terminal and Ancillary Facility.	3,81,00,000.00	31.10.2017 extendable by one more year	01.11.2013	Contract under Progress	Not applicable
CONCOR/CR/NGP/864/2013/3247 06.11.2013	M/s SAM Surveyor & Adjusters, Chennai . Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Aurangabad, Bhusawal, Raipur and Mandideep Container Terminals of Central Region.	2,23,00,000.00,	31.10.2017 extendable by one more year	01.11.2013	Contract under Progress	Not applicable
CON/NGP/RO/2015/5317 dated 02.01.2015	M/s Cement Carriers, Nagpur . Hiring of Trailers for Internal Shifting of Contianers at Nagpur Container Terminal.	1,09,92,000.00 . per annum	08.01.2019	09.01.2015	Contract under Progress.	Not applicable
CON/NGP/RO/2015/5413 dated 14.01.2015	M/s Prem Chand & Company, Jind .Haryana. Handling of Cargo at Nagpur Container Terminal.	2,62,65,120.00 per annum	08.01.2019	09.01.2015	Contract under Progress.	Not applicable
CON/CR/RCT/VEH/2015 16.06.2015	Hiring of Vehicle on Monthly Basis at ICD Raipur . M/s Satvinder Singh Sandhu, Raipur	19,05,372.00	15.05.2017, 15.05.2018	16.05.2015, 16.05.2017	Contract under Progress.	Not applicable
CON/CR/MCT/VEH/2015/1068 dated 30.09.2015	M/s Arti Travles. Contract for Hiring of Vehicle on Monthly Basis at ICD Mandideep	25,98,000.00	12.09.2017, 12.09.2018 extendable by four months obligatory period	13.09.2015, 13.09.2017	Contract under Progress.	Not applicable
CON/CR/RCT/HK/979/1067 dated 30.09.2015	M/s Eximius Management Pvt. Ltd, Thane (West). Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipur	37,71,000.00	21.09.2017, 21.09.2018 extendable by four months obligatory period	22.09.2015, 22.09.2017	Contract under Progress.	Not applicable
CONCOR/CR/828/838 dt. 17.08.2015	M/s Warner Industries, Mumbai. Contract for contract for supply of OTL to arious terminals in Central Region	9,71,000.00	28.09.2017 extendable by one more year	29.09.2015	Contract under Progress.	Not applicable
CON/CR/NCT/VEH/2015/1066 29.09.2015	M/s Shivam Travels, Nagpur .Contract for Hiring of Vehicle on Monthly Basis at ICD Nagpur	12,66,000.00	31.08.2017, 31.12.2017 extended under obligatory period.	01.09.2015, 01.09.2017	Contract under Progress.	Not applicable
CON/CR/AWB/HK/2015/1521 dt.14.12.2015	M/s United Industrial Security, Nagpur . Contract for Estate Maintenance Cleaning and Housekeeping Services for ICD Aurangabad	34,64,283	19.12.2017 extendable by one more year.	18.12.2015	Contract under Progress.	Not applicable
CON/CR/BSL/HK/1533 dated 16.12.2015	M/s Pratham National Security, Bhusawal . Contract for Estate Maintenance Cleanig and House Keeping Services for CONCORs Inland Container Depot Bhusawal	22,20,300.00	21.12.2017 extendable by one more year	22.12.2015	Contract under Progress.	Not applicable
CON/CR/NGP/VEH.Hiring/AWB/2241 dated 28.11.2016	M/s. Shri Swami Samarth Travels, Auragnabad. Contract for hiring of vehicle on monthly basis at Aurangabad Container Terminal.	14,36,868.00	07.11.2018 further extendable by one more year	08.11.2016	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK.RO/2312 dated 07.12.2016	M/s United Industrial Security. Contract for House Keeping & Cleaning Services at CONCORs Regional Office Civil Lines, Nagpur	15,66,162.00 including Service Tax	15.12.2017 extendable by one more year	16.12.2016	Contract under Progress.	Not applicable
CONCOR/CR/NGP/875/2017/807 dated 09.08.2017	M/s Prem Chand & Company, Jind. Contract for Short Lead and Long Lead Transportation of Containers and Cargo at Nagpur Container Terminal.	5,79,58,650.00 per annum	04.08.2021 extendable by one more year	05.08.2017	Contract under Progress.	Not applicable
CON/NR/TC/H&T/BGKT/122/2010 Dated 08.11.2010	M/s Kandla Cargo Handlers	3,40,00,000.00	10.05.2019	11.05.2015	Work in progress	NIL
CON/NR/TC/TTO/DCT/Okhla	M/s Prem Chand & Company	1,51,00,000.00	31.06.2019	01.07.2015	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON /NR /H&T/110/MB dated 28.06.2013	M/s Darshan Lifters Pvt Ltd	3,44,00,000.00	10.10.2017 (under obligatory period)	11.06.2013	Work in progress	Open tender discharged. Re-floating of tender is under process
CON/NR /H&T at RE/2012 dated 20.07.2013	M/s Premchand & Co.	1,67,00,000.00	16.05.2018 (Under extension period)	17.05.2013	Work in progress	
CON/NR/RST/Handling at MB/2013 dated 04.05.2013	M/s Shri Durga Crane Co.	1,14,00,000.00	21.04.2018 (under extension period)	22.04.2013	Work in progress	NIL
CON/NR/H&T at Khatuwas/2013 dated 05.08.2014	M/s Lift & Shift Services	2,34,00,000.00	09.06.2018	10.06.2014	Work in progress	NIL
Survey at ICD/RE, ICD/BGKT & ICD/KKU & DCT/Khemli	M/s Metcalfe & Hodgkinson	67,18,000.00	31.05.2018 (Extension period)	01.05.2013	Work in progress	NIL
CON/NR/TC/Survey/MB & PNP/2012/5167	M/s Metcalfe & Hodgkinson	31,23,000.00	30.04.2018 under extension period	01.05.2013	Work in progress	NIL
CON/NR/TC/Survey at DDL/PHR/DHPR/2013	M/s Metcalfe & Hodgkinson	73,85,000.00	06.11.2017	07.11.2013	Work in progress	NIL
CON/NR/TC/Okhla/C&H/2015 dated 12.06.2015	M/s. Helpiline Facility Management System	15,93,000.00	07.11.2017	08.11.2015	Work in progress	Open tender is under process
CON/NR/TC/Consv/Kanakpura/2016	M/s. Prince Facility Management Pvt. Ltd.	13,20,000.00	31.03.2018	01.04.2016	Work in progress	NIL
CON/NR/TC/BVH/C&H/2015 dated 12.06.2015	M/s. Shri Krishna Horticulturist	3,30,000.00	05.11.2017	06.11.2015	Work in progress	NIL
CON/NR/TC/DDL/C&H/2015 dated 27.08.2015	M/s. Shri Krishna Horticulturist	21,50,000.00	31.03.2018	01.04.2016	Work in progress	NIL
CON/NR/TC/Taxi at KKU & BGKT/2014 dtd 12.11.2014	M/s. Dezert Land Tour & Travels	13,89,000.00	14.05.2018(KKU) 06.05.2018 (BGKT) (Under extension period)	15.05.2015 (KKU) 07.05.2015 (BGKT)	Work in progress	NIL
CON/NR/TC/TKD/TTO/2015 DT 12.10.2015	M/s S.B Transport Co.	10,74,00,000.00	05.11.2019	06.11.2015	Work in progress	NIL
CON/NR/TKD/C&A/Taxi/2015 dt.24/09/2015	M/s Avtar Travels	98,66,000.00	30.11.2018	1.12.2015	Work in progress	NIL
CON/NR/TKD/C&A/Ambulance/2013 dt.18/12/2013	M/s M.P. Ambulance Sevices Pvt. Ltd.	7,20,000.00	31.05.2019	01.06.2017	Work in progress	NIL
Road Transportation at ICD/Panipat	M/s Asian Cargo Movers	7,15,00,000.00	16.02.2018	17.02.2016	Work in progress	NIL
Handling & Terminal Transportation of Container/Cargo at ICD/Panipat &	M/s Premchand & Co.	1,26,00,000.00	01.03.2020	02.03.2016	Work in progress	NIL
CON/NR/TKD/C&A/Parking/2015	M/s Ramsundar Prasad	69,88,000.00	28.03.2018	28.03.2016	Work in progress	NIL
CON/TKD/T/NEW RST/O&M/2016/LOA	M/s TIL Limited	2,5,00,000.00	22.05.2019	23.05.2016	Work in progress	NIL
CON/NR/TC/RTO/ at PHR/2016 dtd 29.06.2016	M/s. D.D.Khosla	2,06,00,000.00	27.07.2018	28.07.2016	Work in progress	NIL
CON/NR/TC/Advert./2016 (Empanelment of six media agencies)	1.)M/s. Chiranjn Advertising 2.) M/s. Pamm Advertising & marekting		14.11.2018	15.11.2016	Work in progress	NIL
CON/NR/TC/OTL/2016	M/s. Packseals Industries	20,87,000.00	23.09.2018	24.09.2016	Work in progress	NIL
CON/NR/TC/Taxi at DDL/2016	M/s. Verma Travels	83,73,000.00	24.11.2018	25.11.2016	Work in progress	NIL
CON/NR/TC/H&T at PHR/2016	M/s. Highway Roadlines	99,93,000.00	15.12.2020	16.12.2016	Work in progress	NIL
CON/NR/TC/TUGHLAKABAD/C&H/2016	M/s. Prince facility Management System	1,07,00,000.00	17.01.2019	18.01.2017	Work in progress	NIL
CON/NR/TC/TKD/horti/2016	M/s. Trimurti Enterpises	8,89,000.00	31.01.2019	01.02.2017	Work in progress	NIL
CON/NR/TC/H&T/KKU/2016	M/s.Ekta Enterprises	4,32,00,000.00	15.02.2021	16.02.2017	Work in progress	NIL
CON/TKD/KONE & LINDE/RSTs/O&M/2016 for (DDL only)	M/s. Excellent Engineering	5,68,00,000.00	11.02.2019	12.02.2017	Work in progress	NIL
CON/NR/TC/BGKT/C&H/2016	M/s. Shrikrishna Horticulturist	17,99,000.00	31.01.2019	01.02.2017	Work in progress	NIL
CON/NR/TC/Valuation/2016	M/s. General Surveyor of India	3,51,000.00	30.04.2019	01.05.2017	Work in progress	NIL
CON/NR/TC/Taxi at MBD/2017	M/s. Kamal Singh Taxi Contractor	8,37,000.00	17.04.2019	18.04.2017	Work in progress	NIL
CON/NR/TC/Lock Unlock/2016	M/s. SAM Surveyor & Adjusters	24,00,000.00	30.04.2019	01.05.2017	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TKD/C&A/Conservancy/ 2017	M/s. Rakshak Securitas Pvt. Ltd.	39,77,000.00	30.04.2019	01.05.2017	Work in progress	NIL
CON/NR/TKD/C&A/Ambul /2017	M/s. M.P. Ambulance Services Pvt. Ltd.	2,16,000.00	31.05.2019	01.06.2017	Work in progress	NIL
CON/Tech/DCT/Kone/RST/OT/2017.18/09 dated 04.05.2017 & CON/Tech/TKD/Kone/Linde/RST/OT/2017.18/08 dated 04.05.2017	M/s.Shri Sadguru Kripa Freight Services	9,34,00,000.00	31.05.2019 (for Kone RST) 01.06.2020 (for Linde RST)	01.06.2017 (for Kone RST) 02.06.2017 (for Linde RST)	Work in progress	NIL
CON/NR/TC/ H&T at Dhappar/2017	M/s. Punjab Container Services	69,54,000.00	31.07.2021	01.08.2017	Work in progress	NIL
CON/NR/TKD/H&T/Empty Yard/2017	M/s. SB Transport Company	6,38,00,000.00	28.08.2021	29.08.2017	Work in progress	NIL
CON/NR/TKD/C&A/Bus/2017	M/s. Shiva Travels	7,80,000.00	22.08.2019	23.08.2017	Work in progress	NIL
CON/NR/TKD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	3,53,00,000.00	17.09.2021	18.09.2017	Work in progress	NIL
CON/NR/MBD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	57,69,000.00	15.09.2021	16.09.2017	Work in progress	NIL
CON/NR/TC/MBD/C&H/2017	M/s. Trimurti Enterpises	7,36,000.00	01.10.2019	02.10.2017	Work in progress	NIL
CON/NWR/Tenders.II(a)/ISO Repair.Vadodara/114/2014	M/s Golden Horn Containers Service	3,78,000.00	04.10.2017	05.06.2014	Work in progress. Under obligatory period. E.tender floating under progress.	N.A.
CON/NWR/Vehicle Hire.KHDB and RO/2013.14/01	M/s.Pinks Travels	10,20,000.00	31.10.2017	01.03.2014	Work in progress. under ad.hoc for 03 months. E.tender under TEC.Fin bid.	N.A.
CON/NWR/ Empenalment of Adv agencies/123/2015	Empenalled 05 Agencies for Advertising ..	26,70,000.00	30.06.2018	01.07.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/DCT.SBI.Long Lead TPT/96/2013	M/s.Shri Durga Crane Company	98,59,000.00	15.12.2017	16.08.2013	Work in progress. Under obligatory period. E.tender floating under progress.	N.A.
CON/NWR/Tenders.II(a)/RSC/SBI/73/2011	M/s. Shri Durga Crane Co.	46,32,380.00	27.02.2018	28.04.2012	Work in progress. Under Ad.hoc for six months. E.tender floated.	N.A.
CON/NWR/Tenders.II(a)/Vehicle Hire .GIM & MDPT/05/2015	M/s OM Travels	9,47,000.00	31.10.2017	01.11.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/119/ICD.KHDB /2014	M/s Patel Telecom & Xerox	4,62,000.00	30.11.2017	01.12.2014	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Vehicle Hire.PPBR/06/2015	M/s Rambhai S. Vagh Tours & travels	2,70,000.00	23.12.2017	22.12.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/KHDB.RST.7/106/2013	M/s.Lift & Shift Services	1,29,00,000.00	14.01.2018	15.01.2014	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Printing/229/2015	M/s Total Solutions	4,51,000.00	17.02.2018	18.02.2016	Work in progress	N.A.
CON/NWR/Tenders.II(a)/OTL.NWR/115/2015	M/s Warner Industries	4,33,000.00	28.02.2018	01.03.2016	Work in progress	N.A.
CON/NWR/MIS/AMC/2014/33(B)	M/s Pcnat Infotech Pvt. Ltd.	2,35,000.00	04.03.2018	05.03.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/HK .KHDB/230/2015	M/s Radiant Services	47,04,000.00	15.04.2018	16.04.2016	Work in progress	N.A.
CON/NWR/Vehicle Hire.VCC&AKV/01/2015	M/s Metro Tour and Travel	6,48,000.00	15.04.2018	16.04.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/AKV Long Lead/81/2012	M/s.OM Laxmi Roadways	8,78,00,000.00	15.04.2018	16.04.2013	Work in progress	N.A.
CON/NWR/ Tenders.II(a)/ISO Repair.KHDB/122/2015	M/s. Container Care Services	12,84,000.00	31.05.2018	01.06.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/ Vehicle Hire .KHDB/02/2016	M/s Metro Tours & Travels	20,64,000.00	31.08.2018	01.07.2016	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWR/Tenders.II(a)/ Vehicle Hire .AKV/19/2016	M/s Metro Tours & Travels	6,48,000.00	14.12.2018	13.12.2016	Work in progress	N.A.
CON/NWR/Tenders.II(a)/HK.SBI/250/2016	M/s Radiant Services	10,2,000.00	28.02.2019	01.03.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/KHDB.JNPT/121/2015	M/s Ankit Container Carrier	4,22,00,000.00	30.06.2019	01.07.2015	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/KHDB/238/2016	M/s. Aquarius Marine Services	92,70,000.00	30.11.2019	01.12.2016	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/DCT.SB1/248/2016	M/s Aquarius Marine Services	12,87,000.00	14.05.2020	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Cargo Handling.KHDB/255/2016	M/s Shri Durga Crane Company	2,27,00,000.00	19.05.2020	20.05.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/DSO Container repair/249/2016	M/s Container Care Services	35,92,000.00	31.05.2020	01.06.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/H&T.VCC/235/2016	M/s OM Laxmi Roadways	14,42,000.00	20.08.2020	21.08.2016	Work in progress	N.A.
CON/NWR/Tenders.II(a)/ H&T .GIM/232/2016	M/s OM Laxmi Roadways	2,67,00,000.00	07.10.2020	08.10.2016	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/VCC/245/2016	M/s The General Surveyors of India	13,40,000.00	30.04.2021	01.05.2017	Work in progress	N.A.
CON/NWR/Tenders.II (a)/KHDB .H&T/243/2016	M/s.Prem Chand & Company	4,72,00,000.00	03.05.2021	04.05.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/GIM/247/2016	M/s SAM Surveyors and Adjustors	12,58,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/AKV/246/2016	M/s SAM Surveyors and Adjustors	21,05,000.00	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire . KHDB/20/2017	M/s Shree Sai Corporation	31,73,000.00	16.05.2019	17.05.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/AKV.HK/259/2017	M/s Radiant Services	9,02,000.00	12.06.2019	13.06.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/MDPT.PIP.HK/258/2017	M/s Radiant Services	5,62,000.00	01.06.2019	02.06.2017	Work in progress	N.A.
CON/NWR/Tenders.II(b)/AMC.WB/SBI.KHDB.AKV/80/2017	M/s.R.D.Scale Services	1,87,000.00	31.07.2018	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/O&M.NWR.RS1/253/2016	M/s Excellent engineering and Allied Services Private Limited	2,06,00,000.00	15.07.2020	16.07.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/RO.HK/252/2016	M/s Safal Hospitality & Maintenance Services	22,66,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Zonal AMC . Elec./242/2017	M/s Shivram Electricals	35,08,000.00	30.09.2018	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/VCC.HK/261/2017	M/s Radiant Services	11,50,000.00	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/GIM.HK/260/2017	M/s Radiant Services	9,18,000.00	19.07.2019	20.07.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/PPSP/256/2017	M/s Aquarius Marine Services	38,51,000.00	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders.II(a)/Survey/MDCC/257/2017	M/s SAM Surveyors and Adjustors	52,53,000.00	14.09.2020	15.09.2017	Work in progress	N.A.
CON.CFCV.Electrical.4.1.2015.696, Dated 08.06.2015	M/s. Karunakar Enterprises . Contract for Services pertaining to Sub.Station and Electrical Installations at CFS, Visakhapatnam	9,95,000.00	09.06.2017 . Extended under post obligatory period for four months upto 09.10.2017. Fresh Tender floated and opened on 28.09.2017	10.06.2015	Work in Progress	Not Applicable
CON/SCR/CM/H&T/CMCN/II/2012.13/O1/7	M/s Premchand & Company . Contract for Handling & Transportation (Short Lead) of Containers/Cargo at Domestic Container Terminal (DCT), Nagalapalle (CMCN)	18,45,41,630.00 (4+1 Yrs)	17.Oct.2016 . Extended for another one year upto 17.10.2017. Fresh tender floated on 27.09.2017	18.10.2012	Work in Progress	Not Applicable
CON/EP/Guntur/ UP Gradation/T.1/2016, Dated 11.05.2016	M/s. Earth Pavers (Hyderabad) Private Limited . Construction of CC Pavement, Boundary wall, Chain link fencing, Renovation of Admin building, dismantling / laying of P.Way loop line and other allied work, including electrical works in connection with infrastructure up gradation at CONCOR terminal at Guntur (A.P.)	12,02,00,000.00	25.May.2017 . Extended upto 27.10.2017	11.05.2016	Work in Progress	Not Applicable
CON/SCR/RO /HR/Vehicle Hir.CFS/VZP/2014/02/1702, Dated 31.10.2014	M/s. IMTRADE Co., Contract for Providing Two Vehicles i.e. Tata Indica (Non.AC) or Equivalent Vehicle (Diesel Driven) with drivers on monthly hire basis at CONCOR, Container Freight Station (CFS), Visakhapatnam.	23,40,000.00	31.OCT.2016, extended another one year upto 31.OCT.2017. To be extended into post obligatory period.	01.11.2014	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/EP/ZC . ICDSNF&DCTNPL/2016/1530, Dated 18.10.2016	M/s. A.D. Constructions . Contract for Maintenance of Civil Works of administrative building warehouse CC pavement and other miscellaneous works at ICD . Sanathnagar and DCT, Nagalapalle	48,32,094.06 ps	31.10.2017	01.11.2016	Work in Progress	Not Applicable
No. CON/SCR/RO/HR/HK/CFCV/I/2014.15/1 151, Dated 24.07.2014	M/s. Sai Laxmi Conserveance . Contract for Providing Conservancy & Housekeeping at CONCOR, Visakhapatnam (A.P.)	58,05,792.00 (2+1 Yrs)	27.JUL.2016, Extended for another One year upto 27.JUL.2017.Extended under post obligatory period for four months upto 27.11.2017. Floating of fresh tender is under process	26.05.2014	Work in Progress	Not Applicable
CON/SCR/RO/ HR/27/SNF.HSKPG/2014/ 2063, Dated 24.11.2014	M/s. Sai Laxmi Conserveance . Contract for Conservancy & Housekeeping at CONCOR.ICD, Sanathnagar, Hyderabad & Regional Office at Secunderabad	77,11,200.00	30.Nov.2016 . Extended for another one year upto 30.Nov.2017. Floating of fresh tender is under process	01.12.2014	Work in Progress	Not Applicable
CON/SCR/RO/HR/Desur.Security/2015/2 072, Dated 11.12.2015	M/s. Mohan Deshmukh Security Agency (2793) . Represented by GP Capt. Mohan Deshmukh. No. 702, Above Pascucci, 3rd Floor, 1st Block, 7th Main, HRBR Layout, Kalyan Nagar, Bangalore.560043. (Karnataka)	24,74,846.00 (2 Years)	15.12.2017. Request for sponsorship of security agency has been made to DGR. Reply awaited	16.12.2015	Work in Progress	Not Applicable
No. CON/SCR/CM/VAL/2014.15/OT/01/1318, Dated 25.08.2014	M/s. M.C. Jain & Associates . Contract for Providing Professional Services for Conducting Valuation/Re.valuation of unclaimed/uncleared cargo (ISO/DSO) / Condemnation of damaged (DSO) Containers at ICD/DCT Sanathnagar, Hyderabad, CFS/Visakhapatnam Terminal and proposed Multi Modal Logistics Park at Visakhapatnam, Domestic Terminal at Nagalapalle, and Guntur & Desur (near Belgaum) Terminal over South Central Region.	3,40,200.00 (2+1)	04.Sep.2016. Extended for another year upto 04.09.2017. Extended under post obligatory period for a period of four months upto 04.01.2018	05.09.2014	Work in Progress	Not Applicable
CON/SCR/CM/H&T/SNF/I/2012.13/OT/8	M/s Premchand & Company . Contract for Handling & Internal Transportation of Containers, Cargo & EXIM / Domestic Warehouses Management at Inland / Domestic Container Depot at Sanathnagar, Hyderabad (A.P.)	33,65,74,800.00	26.Jan.2017 Extended for another one year upto 26.Jan.2018	27.01.2013	Work in Progress	Not Applicable
CON/SCR/CM/ HHT/SNF/I/2014.2015/OT/03/ 198, Dated 06.02.2015	M/s. Metcalfe & Hodgkinson Insurance Surveyors & Loss Assessors (Pvt.) Ltd., . Contract for Hiring of Professional Services for Container Inventory Management through Hand Held Terminals (HHTs) at ICD/DCT.Sanathnagar (Telangana) . SC Region	1,13,58,000.00 (2+1 Yr)	10.Feb.2017 Extended upto 10.02.2018	11.Feb.2015	Work in Progress	Not Applicable
CON/SCR/CM /HHT/CFCV/I/ 2014.2015/OT/ 04/171, Dated 30.01.2015	M/s. Metcalfe & Hodgkinson Insurance Surveyors & Loss Assessors (P) Limited., . Contract for Hiring of Professional Services for Container Inventory Management through Hand Held Terminals (HHTs) at Container Freight Station (CFS) / Visakhapatnam (CFCV) Terminal in SC Region	45,03,600.00 (2+1Yr)	15.Feb.2017 Extended upto 15.02.2018	16.02.2015	Work in Progress	Not Applicable
CON/SCR/CM/ CR/OT/2014.15/OT/05/223, Dated 11.02.2015	M/s. Container Care Services . Contract for Establishing of a Container Repair Facility on the leased out space to carry all major and minor repairs of damaged ISO/Domestic Container Terminal (DCT) Sanathnagar, Hyderabad, Domestic Container Terminal (DCT), Sanathnagar, Hyderabad, Domestic Container Depot at Nagalapalle, CFS/Visakhapatnam Terminal, Multi.Modal Logistics Park at Visakhapatnam and adhoc locations including ICD/Desur and Container Terminal at Guntur in South Central Region	1,42 Crores (2+1Yr)	20.Feb.2017 Extended upto 20.Feb.2018	20.02.2015	Work in Progress	Not Applicable
CON/SCR/CM/STPT/SNF/I/2012.13/OT/ 11	M/s Durga Crane Services . Contract for Short Lead Transportation of EXIM / Domestic Containers at Sanathnagar, Hyderabad	7,89,11,220.00	06.Mar.2017 Extended for another one year upto 06.Mar.2018	07.03.2013	Work in Progress	Not Applicable
CON/SCR/CM/OT/2014.15/01/1428, Dated 25.3.15	M/s. Sai Laxmi Conserveance . Contract for Providing Conservancy & Housekeeping at CONCOR's . DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	14,60,040.00	15.Mar.2017 extended for another one year upto 15.Mar.2018	16.03.2015	Work in Progress	Not Applicable
No. CON/SCR/CM/OT/2014.15/01/1428, Dated 25.3.15	M/s. Karunakar Enterprises . Contract for Services pertaining to Sub Station and Electrical Installations at ICD/DCT/SNF	17,82,479.00	28.Mar.2017 extended for another one year upto 28.Mar.2018	29.03.2015	Work in Progress	Not Applicable
No. CON/SCR/ RO/HR/DCT.NPL & SCRO.Security/2016/ 403, Dated 21.3.2016	M/s. Girish Gogia Security Agency . Rep. Brig. Girish Gogia (Retd.) . Providing Security Services at 1) CONCOR's Domestic Container Terminal (DCT) . Nagalapalle . Velimala (Village) R.c. Puram (Mandal) . Medak Dist. (T.S.) 2) CONCOR . Regional Office.SCR.	59,36,296.73 ps for 02 Years	31.03.2018	01.04.2016	Work in Progress	Work in Progress

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No. CON/SCR/ RO/HR/ CFCV & MMLP Security/ 2016/435, Dt. 30.03.2016	M/s. Girish Gogia Security Agency . Rep. Brig. Girish Gogia (Retd.) . Providing Security Servicesat 1) CONCOR's Container Freight Station (CFS) . Visakhapatnam, 2) Multimodal Logistics Park (MMLPV) Visakhapatnam (A.P.)	1,87,00,000.00 for 02 Years	31.03.2018	01.04.2016	Work in Progress	Work in Progress
No. CON/SCR/EP/ NPL/Elec. AMC/2015/763, Dated 05.06.2015	M/s. Karunakar Enterprises . Services pertaining to Maintenance of Substation and Electrical Installations at DCT / Nagulapalli	7,35,998.40 ps	04.06.2017. Extended for another year upto 04.06.2018	05.06.2015	Work in Progress	Not Applicable
CON/SCR/CM/WB/SNF/OT/2012.13/13/3 208, Dated 03.06.2013	M/s. Madanapalle Construction Co., (Pvt.) Ltd . Contract for Operation & Maintenance of CONCOR owned Electronic Weighbridge (80MT) at Inland/Domestic Container Depot at Sanathnagar, Hyderabad, Telangana	28,08,000.00 (5+1 Y)	30.06.2018	01.07.2013	Work in Progress	Not Applicable
CON/SCR/RO/HR Vehicle Hire.MMLP/VZP/01/ 1108, Dt. 17.07.2015	M/s.IM Trade Co., . Contract for Providing Two vehicles Tata Indica (Non.Ac) . Diesel Driven or Equivalent Vehicles with Drivers on monthly hire basis to CONCOR, Visakhapatnam	23,40,000.00	16.07.2017.Extended for another year upto 16.07.2018	17.07.2015	Work in Progress	Not Applicable
CON/SCR/RO/HR /17/I/2016/1190 to 1195, Dated 18.08.2016	Empanelment of Advertising Agencies in CONCOR SCR for releasing of advertisement notification in newspapers . 1) M/s. Alaknanda Advertising (P) Ltd., 2) M/s. Associated Advertising Pvt., Ltd., 3) M/s. FMC Advertising 4) M/s. Sreshtha Advertising 5) M/s. Surya Adsystems Pvt., Ltd., 6) M/s. Ventures Advertising Pvt., Ltd.,	31,50,000.00 (24 Months)	21.08.2018	22.08.2016	Work in Progress	Not Applicable
CON/SCR/RO/HR/36/I/2013, Dated 30.09.2013	M/s. S.S. Xerox . Contract for Providing & Operating Telephone facility with STD/ISD/PCO/FAX/Photocopy/Computer & Printer with Internet and Stationery Items at CONCOR, ICD/Sanathnagar	11,39,940.00 (Revenue)	30.Sep.2016 ; Extended for another 02 years period upto 30.09.2018	01.10.2013	Work in Progress	Not Applicable
CON/SCR/CM/OTLs/I/2017.18/OT/01, Dated 07.04.2017	M/s. Tetra Tekseal Pvt., Limited Supply Contract for One Time Lock (OTLs) with Anti Spin Lock & Laser Marking of Seal Numbers and Plastic Strip Seals required at Various Container Terminals of South Central Region.	15,91,800.00 (2+1 Yrs)	31.05.2019	01.06.2017	Work in Progress	Not Applicable
CON/SCR/CM/SNF/Survey/ 2017/03, Dated 12.04.2017	M/S.SAM SURVEYORS & ADJUSTERS Providing Professional Services for Survey of Containers and Cargo at ICD/DCT at Sanathnagar, Hyderabad and DCT/Nagalapalle.	3,09,00,000.00 (2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/CFCV/ Survey/2017/04, Dated 12.04.2017	M/S.SAM SURVEYORS AND ADJUSTERS Providing of Professional Services for Survey of Containers and Cargo at CFS/CFCV and MMLP, Visakhapatnam.	2,19,00,000.00(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/ Guntur/2/2017.18/OT/02, Dated 19.04.2017	M/S.HIGHWAY ROADLINES PVT LTD. Tender for Handling & Internal of containers and Cargo at CONCOR's Terminal at Guntur . through e.tender cum Reverse Auction mode.	4,79,00,000.00 (2+1 yrs)	10.08.2019	Aug/2017	Work in Progress	Not Applicable
CON/SCR/RO/HR/Security.SNF/I/2017, Dated 01.02.2017	Col. Shishir Kumar Dass (Retd) . Contract for Providing Security & Incidental Services at Combined Container Terminal, Sanathnagar, Hyderabad	3,47,28,279.00 (2 Years)	11.02.2019	10.02.2018	Work in Progress	Not Applicable
CON/SCR/SNF/WP/2015/OT/01/618, DTD.10.09.2015	M/s. Medhansh Enterprises . Contractor for Provision of un.interrupted water supply through RO Water Plant at ICD/SNF.	13,20,000.00	21.09.2019	08.09.2015	Work in Progress	Not Applicable
No.CON/SCR/CM/SNF/RDT/2015.16/OT/ 01/I/1422, Dated.14.09.2015	M/s. Nautical Lines (P) Ltd., . Road Transportation (Long Lead) of EXIM & Domestic Containers / Closed Body Trucks (CBTs) between Inland Container Depot, Sanathnagar, Hyderabad (Telangana State) and Ports / Container Terminals in Mumbai area, Chennai area, Krishnapatnam Port and other destinations	17,73,64,395.00 (2+2+1 Yr)	30.09.2017. Extended for a further period of two years upto 30.09.2019	01.10.2015	Work in Progress	Not Applicable
No. CON/SCR/RO /HR/30/I/2016/ 1582, Dated 28.10.2016	M/s. RJVS Enterprises . Contract for Catering Services at ICD / Sanathnagar, South Central Region (SCR)	5,86,845.00 (3+2 Yrs.Renewue)	31.10.2019	10.02.2018	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/CM/H&T /CFCV & MMLPV/ 2015.16/OT/02/ 1646, Dt.29.10.15	M/s. Prem Chand & Company . Composite Contract work for Container & Cargo Handling and Transportation at Combined Container Terminal (CFCV) and Container Freight Station, Multi Modal Logistics Park (MMLPV), Visakhapatnam (A.P)	49,69,16,575.00 (4+1 Yr,)	30.11.2019	01.12.2015	Work in Progress	Not Applicable
No. CON/SCR/CM/ CMCN/2015.16/ OT.e/03, Dt. 19.4.2016	M/s. Medhansh Enterprises . Contract for Providing Uninterrupted Purified Drinking Water at CONCOR's Domestic Container Terminal at Nagalapalle, Velimala Village, R.C. Puram Mandal, Nagapalappe (Medak Dist) . Telangana State.	11,15,400.00 (4+1 Yr)	08.05.2020	09.05.2016	Work in Progress	Not Applicable
CON/SCR/CM/MOA /Desur/I/2016.17/304, Dated 16.02.2017	M/s.. ATC Global Logistics Pvt., Ltd., . Contract for Marketing and Operation Associate at CONCORs Terminal at Desur, (ICDR) . Belgavi (Karnataka)	49,20,000.00 (10 Years) (Revenue)	31.03.2022	01.04.2017	Work in Progress	Not Applicable
CON/SCR/DD/NPL/WB/2012/714, Dated 19.06.2012	M/s. M.N.R. Electricals . Contract for Supply, Installation & Operation of One Number of Pitless Electronic Weigh Bridge (60MT) for weighment at Domestic Container Terminal, Nagalapalle near Hyderabad (A.P.) on build Operate and Transfer Scheme (BOT)	91,75,000.00 (10 Years) . (Revenue)	13.09.2022	14.09.2012	Work in Progress	Not Applicable
CON/SCR/CM/WB/MMLP/I/2014.15/OT/ 02/1795, Dated 28.08.2014	M/s. Ratha Services . Contract for Supply, Installation & Operations of One Number of Pitless Electronic Weigh Bridge (100MT) for weighment at Multi.Modal Logistics Park at Visakhapatnam on Built, Operate and Transfer Scheme (BOT)	78,00,000.00 (10 Years) (Revenue)	01.03.2025	02.03.2015	Work in Progress	Not Applicable
No. CON/SR/TNPM/WB/ OM/0113/17 dtd 05.04.2013	M/s OHM Sakthi Weigh Bridge Contract for Leasing of space with 100MT fully Electronic Pit-less surface mounted weighbridge for O&M at ICD/TNPM (3+2) years	15,84,000.00 PA	15.07.2018	16.07.2013	In progress कार्यप्रगती पर है।	Extended for two years w.e.f.16.07.2016 as per terms and conditions of the contract
No. CON/SR/SURVEY/HOM/MVN/TUP/IGU/V PDP/0413/03 dtd 09.07.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers /Cargo at HOM/MVN/ TUP/IGU/CHTS&VPDP Terminals (4+1)	23,91,000.00 per annum	07.07.2018	08.07.2013	In progress कार्यप्रगती पर है।	Extended for one year w.e.f. 08.07.2017 as per terms and conditions of the contract
No.CON/SR/WFD/HNLD/0312/18/12-13 dtd 20.07.2012	M/s EKTA Enterprises Handling of Containers/Cargo including terminal Transportation (4+1)	9,87,00,000.00 PA	15.12.2017	16.08.2012	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of tender whichever is earlier
No.CON/SR/WFD/Survey/LOI/ 0542/ 01/12-13 dtd 23.10.2012	M/s Pinnacle Marine Services Pvt. Ltd Survey of Containers/Cargo (2+2+1)	62,72,000.00 PA	31.10.2017	01.11.2012	In progress कार्यप्रगती पर है।	Extended further One year w.e.f.01.11.16 as per terms and conditions of the contract
No. CON/SR/TNPM/SURVEY /0113/16/13-14 dtd 19.06.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers/Cargo and Inventory Management at ICD/TNPM (2+2+1)	73,36,000.00 PA	30.06.2018	01.07.2013	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.07.17 as per terms and conditions of the contract
CON/SR/TNPM/HND/Cargo/0713/04/13-14 dtd 25.10.2013	M/s PSTS Heavy Lift & Shift Ltd. Handling of Cargo at ICD/TNPM (2+2+1) years	5,39,00,000.00 per annum	06.11.2017	07.11.2013	In progress कार्यप्रगती पर है।	Extended further Two years w.e.f.07.11.15 as per terms and conditions of the contract
CON/SR/WB/MVN/1213/20/13-14 Date 05.02.2014	M/s OHM Sakthi Weigh Bridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station, Milavittan, Tuticorin on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	10.04.2024	11.04.2014	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/WB/IGU/1213/19/13-14 Date 05.02.2014	M/s OHM Sakthi Weighbridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Inland Container depot, Irugur, Coimbatore on BOT basis for a period of 10 (TEN) years	62,400.00 as lease charges PA	19.06.2024	20.06.2014	In progress कार्यप्रगती पर है।	
Agreement No.CON/Sr/IGU/HND_TPT/1114/12/14-15 dated:17.04.2015 □	M/s T.N.Singh Handling of Containers/Cargo & Terminal Transportation and Road Transportation of Containers & CBT at ICD/IGU (Coimbatore) (2+2+1)	3,61,00,000.00 approx PA	10.03.2019	11.03.2015	In progress कार्यप्रगती पर है।	Extended further Two years w.e.f.10.03.17 as per terms and conditions of the contract
Agreement No/CON/WFD/Elec.Maint/2015 dtd 13.05.2015	M/s Sri Vinayaka Electricals Services pertaining to AMC of Sub-station and electrical installations at ICD/WFD (2+1)	7,18,000.00 approxPA	30.04.2018	01.05.2015	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.05.17 as per terms and conditions of the contract
CON/TNPM/HK/ 0215/17/15-16 Dated 19.05.2015	M/s Vignesh Engineering Company Housekeeping and Conservancy Services (2+1) years	42,91,000.00 pa aprox,	14.11.2017	15.05.2015	In progress कार्यप्रगती पर है।	Extended on Adhoc for two months
CON/SR/TNPM/CRS/0215/16/ 15-16 Dated19.06.15	M/s Opal Asia India (Pvt.) Ltd Container Repair Facility to Carry all Major and Minor Repairs of Damaged (DSO) containers as per IICL specifications at ICD/TNPM, Chennai (2+2) years	18,64,000.00 approx	31.05.2019	01.06.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.06.17 as per terms and conditions of the contract
No.CON/SR/TNPM/ELECT/OT/0315/18	M/s Ashok Power Planning Services pertaining to maintenance of sub-station and Electrical Installations at Inland Container Depot /Tondiarpet (ICD/TNPM) (2+1) years	29,52,000.00 aprox,	31.05.2018	01.06.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.01.06.2017 as per terms and conditions of the contract
CON/SR/WFD/VEH-HIRE/2015 Dtd 22.06.2015	M/s Guru Tours & Travels Hiring of Vehicles 04 nos on monthly basis for ICD/WFD, Bengaluru (1+1)	26,30,000.00 PA (including S.Tax)	31.10.2017	01.07.2015	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of tender whichever is earlier
CON/SR/TUP/THC/0615/03/15-16 dated 14.09.2015	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo & Handling of Cargo (2+1) years	1,78,00,000.00 approx PA (excluding S.Tax)	10.09.2018	11.09.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.11.09.2017 as per terms and conditions of the contract
CON/SR/MVN/H&T/0615/05/15-16 dated:29-09-15	M/s Jehovah Jireh Freight Systems Handling and Transportation of Container/Cargo for (2+2+1) years	72,64,000.00 approx PA (exluding S.Tax)	30.09.2019	01.10.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.10.17 as per terms and conditions of the contract
CON/SR/OTL/0515/01/15-16 dated14-09-15	M/s Warner Industries, Supply of OTLs (with anti spin lock and laser marking of seal number) & Pad Locks Seals for (2+1) years	6,65,000.00 approx PA (including taxes)	20.09.2018	21.09.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.21.09.2017 as per terms and conditions of the contract
CON/SR/TNPM/EXIM/TPPT/0715/06/15-16 dated 27.10.2015	M/s Sri Thirumala Transport Road Transportation of EXIM (EXPORT-IMPORT) containers between Chennai /Kattupalli/Krishnaptnam Ports and ICD/TNPM at ICD/TNPM for (2+2+1) years)	2,96,00,000.00 approx PA (Excluding S.Tax)	10.11.2017	11.11.2015	In progress कार्यप्रगती पर है।	
CON/P&A/SRO/Hiring of Vehicles/0815/07/15-16 dated 12.11.15	M/s EM Rasja Travels Hiring of Vehicles Four (04) Nos on monthly basis for Southern Regional Office, Chennai for (1+1) years	16,8,000.00 PA approx (Excluding S.Tax)	29.11.2017	30.11.2015	In progress कार्यप्रगती पर है।	Extended for One more year w.e.f.30.11.2016 as per terms and conditions of the contract

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/TNPM/DSO/TPT/1115/ 14/15-16 dated 26.02.2016	M/s Sri Thirumala Transport DSO Road Transportation at TNPM and Intercarting of Trailers at ICD/TNPM & HOM for (2+2+1) years)	1,38,00,000.00 approx PA (Excluding S.Tax)	28.02.2018	01.03.2016	In progress कार्यप्रगती पर है।	
No.CON/SR/DGR/LT21/Security/IGU/MVN/TUP/KON/15-16 dated 16.03.2016	M/s Kishore Thampi U.C. Security Agency Providing Security & Incidental Services (2 years)	42,80,000.00 approx PA (Excluding S.Tax)	16.03.2018	17.03.2016	In progress कार्यप्रगती पर है।	
CON/SR/DGR/LT20/Security/TNPM/HOM/SRO/SPD/16-17 dated 04.04.2016	M/s Umesh Kumar Security Agency Providing Security & Incidental Services (2 years)	4,19,00,000.00 approx PA (Excluding S.Tax)	30.04.2018	01.05.2016	In progress कार्यप्रगती पर है।	
No.CON/SR/ IGU-CHTS /TPT/1215/16	M/s Sajimon Transports Road Transportation of Containers between ICD/IGU and RCT/CHTS/VPDP Ports at ICD/IGU, Coimbatore (1+1)	62,34,000.00 PA approx	20.03.2018	21.03.2016	In progress कार्यप्रगती पर है।	Extended for One more year w.e.f.21.03.2017 as per terms and conditions of the contract
CON/P&A/TNPM/Hiring of vehicles (05)/0111/19 Dt.13.05.16	M/s Raja Travels Hiring of Vehicles 05 Nos. on monthly basis at ICD/TNPM, Chennai. (1+1) years	37,38,000.00 approx for two years including of service tax,	05.11.2017	06.05.2016	In progress कार्यप्रगती पर है।	Extended on Adhoc for two months
No.CON/SR/WFD/TPT/OT/LOA/0416/02/16-17 dated 21.06.2016	M/s Shekar Logistics Pvt. Ltd Road Transportation Containers & Cargo at ICD/WFD, Bengaluru, (2+2+1) years	2,27,00,000.00 PA approx (Excluding S.Tax)	10.07.2018	11.07.2016	In progress कार्यप्रगती पर है।	
CON/SR/T/TNPM_HOM/O&M/0416/01/6-17 Dated. 29.07.2016	M/s TIL Ltd Operation and Maintenance of CONCOR Owned RSTs at TNPM & HOM (3+1) years	2,26,00,000.00 per annum approx including S, Tax	31.07.2019	01.08.2016	In progress कार्यप्रगती पर है।	
CON/SR/P&A/AA/EOI/LOE/2015-16 Dt.15.03.2016	1. M/s Goldmine Advertising Limited, 2. M/s MCS Communications Pvt. Ltd, 3. M/s Pamm Advertising & Marketing, 4. M/s Sreshta Communications, 5. M/s Associated Advertising Pvt. Ltd, 6. M/s Yakshi Communications, 7. M/s Surya Adsystems Pvt. Ltd, 8. M/s Alaknanda Advertising (P) Ltd Empanelment of advertising agencies at Southern Region for 3+1 years	30,00,000.00 per annum approx	14.03.2018	15.03.2015	In progress कार्यप्रगती पर है।	
CON/SR/WFD/DGR/Security/LT08/16-17 Dt.15.02.2017	M/s Nand Jee Upadhyay Security Agency Providing security and incidental services (2 years)	3,45,00,000.00 approx PA (Excluding S.Tax)	14.02.2019	15.02.2017	In progress कार्यप्रगती पर है।	
CON/SR/IGU&TUP/2016-17	M/s SindhuPriya Enterprises Housekeeping and Conservancy Services (2+1) years	7,32,000.00 PA approx (excl.S.Tax)	28.02.2019	01.02.2017	In progress कार्यप्रगती पर है।	
CON/SR/VPDM/WB/BOT/0416/04/16-17 Dated 26.07.2016	M/s SLINTEC Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station,Vallarpadam, Cochin on BOT basis for a period of 07 (Seven) years	33000.00 as lease charges PA Excl,Taxes	19.12.2023	20.12.2016	In progress कार्यप्रगती पर है।	
CON/SR/CFS/MVN/HK/LT07/16-17 Dated 10.03.2017	M/s Jehovah Jireh Freight Systems Housekeeping & Conservancy Services for (2+1) years	3,60,000.00 PA approx (excl.S.Tax)	18.03.2019	19.03.2017	In progress कार्यप्रगती पर है।	
CON/SR/HOM/Award of contract/ODC/16-17 Dated:27/02/17	M/s Kalaivani Transport Movement of Over Dimensional Cargo (ODC) Containers by Road between Port side Container Terminal, Harbour of Chennai (PSCT/HOM) (Chennai Port) and ICD/WFD & ICD/SNF(2+1) years	14,84,000.00 PA approx	28.02.2019	01.03.2017	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No.CON/SR/CFS/VPDM/HK/LT10/16-17	M/s Incare Housekeeping Pvt. Ltd Housekeeping & Conservancy services at CFS/VPDM, Vallarpadam (2+1) years	19,31,000.00 PA approx exclu S.tax	21.03.2019	22.03.2017	In progress कार्यप्रगती पर है।	
No.CON/EP/SR/WFD/AMC/0217/15	M/s A.D.Constructions Annual Maintenance Contract for Civil Works in ICD/WFD, Bengaluru	153,53,000.00 approx for twelve months	24.04.2018	23.04.2017	In progress कार्यप्रगती पर है।	
No.CON/EP/SR/WFD/0117/13	M/s A.D.Constructions Repair of existing pavement of trailer parking area at ICD/WFD	113,42,000.00 approx for four months	10.09.2017	09.05.2017	In progress कार्यप्रगती पर है।	
No.CON/SR/VPDM/Hiring/Vehicle/LT02/17-18	M/s Evalynn Hiring of two Vehicles on monthly basis for customs & vehicles on Need basis as per requirement at CONCOR, CFS/VPDM, Kochi	8,13,000.00 per annum approx Excluding S.Tax (1+1) years	24.05.2018	25.05.2017	In progress कार्यप्रगती पर है।	
No.CON/SR/VPDM/Handling of containers/LT01/17-18	M/s Laxmi Cranes & Trailers Pvt. LTd Handling of Containers & Cargo at CFS/VPDM, Cochin	42,63,000.00 approx for Nine months (6+3)	20.12.2017	21.06.2017	In progress कार्यप्रगती पर है।	
No.CON/SR/VPDM/TPT/0417/04	M/s Opal Asia (India) Pvt. Ltd Short & Long Lead Road Transportation of Containers at CFS/VPDM, Cochin	21,91,000.00 Per annum approx (2+2+1) years exclud, GST	27.06.2019	28.06.2017	In progress कार्यप्रगती पर है।	
CON/SR/VPDM/SURVEY/0417/03	M/s Sam Surveyors and Adjusters Providing Professional services for Survey of Containers & Cargo & inventory management including EDI services at CFS/VPDM, Vallarpadam, Cochin.	10,18,000.00 per annum approx for 4+1 years	27.06.2021	28.06.2017	In progress कार्यप्रगती पर है।	
No.CON/EP/SR/TNPM/AMC-Civil/0417/02	M/s A.D.Constructions Annual maintenance contract for civil works at ICD-TNPM, Chennai.	1,60,11,757.00 approx for 12 months	11.07.2018	12.07.2017	In progress कार्यप्रगती पर है।	
Agreement dt.27.07.2017	M/s Pelorus Technologies Pvt. Ltd Supply, Installation and Commissioning of IP Based CCTV SURVEILLANCE systems for CONCOR Terminal at CFS-Vallarpadm (VPDM), □	18,85,020.00 plus applicalbe taxes (Ninety Days) + 4 years AMC after warranty period	24.10.2017	27.07.2017	In progress कार्यप्रगती पर है।	
CON/SR/MVN/Hiring of Vehicle/LT03/17-18 dt.10.07.17	M/s Kanga Durka Travels Hiring of One Vehicle on monthly basis at CFS/MVN for customs	4,78,560.00 Per Annum approx Plus taxes (2+1) years	31.07.2019	01.08.2017	In progress कार्यप्रगती पर है।	
CON/SR/WFD/HK/0517/07 Dt.30.08.17	M/s Green Environment Facility Management Services Housekeeping & Conservancy Services at ICD/WFD	32,40,000.00 per annum approx (2+1 years)	31.08.2019	01.09.2017	In progress कार्यप्रगती पर है।	
CON/EP/Raipur/P.way/T-II/2013 dtd. 15.4.14	M/s Metcon India Realty and Infrastructure Pvt. Ltd.	2,46,84,367.54	31.05.2017	24.04.2014	Work in progress	
CON/EP/MMLP/Naya Raipur / P.Way /T-II/2013 dtd. 24.6.14	M/s Shivakriti International Ltd.	11,88,54,677.72	05.09.2017	03.07.2014	Work in progress	
CON/EP/MMLP/Naya Raipur/WH/T-III/2014 dtd. 16.9.2014	M/s D. Thakkar Construction Pvt Ltd.	9,80,75,723.85	30.09.2017	26.09.2014	Work in progress	

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/MMLP/MIHAN/Admin. Bldg./T-VI/2014 dtd. 19.11.2014	M/s Sudhir Constructions	7,14,75,581.18	31.03.2017	29.11.2014	Work in progress	
CON/EP/MMLP/Naya Raipur/Admin. Bldg./ T-IV/R-I/2014 dtd. 25.11.2014	M/s Om Associates	5,07,87,619.88	16.08.2017	10.12.2014	Work in progress	
CON/EP/MMLP/Naya Raipur/ M-50/T-VII/ 2014 dtd. 17.3.2015	M/s JPW Infratech Pvt Ltd	5,63,87,016.35	31.12.2016	27.03.2015	Work in progress	
CON/EP/MMLP/MIHAN/M-10/T-III/2014 dtd. 13.3.2015	M/s Sudhir Constructions	37,81,86,240.08	31.07.2017	23.03.2015	Work in progress	
CON/EP/MMLP/Naya Raipur/TP&AR/T-VI/2014 dtd. 19.3.2015	M/s Sewa Singh Oberoi & Co.	14,17,45,735.62	31.12.2017	2.04.2015	Work in progress	
CON/EP/MMLP/MIHAN/M-50/T-V /R-I/2014 dated 20.10.2015	M/s. JPR Balaji Pavers Pvt. Ltd.	12,85,57,887.50	31.10.2017	04.11.2015	Work in progress	
CON/EP/MMLP/NAYA RAIPUR/BW/T-I/R-II/2015 dated 16.05.2016	M/s Bijay Kumar Agrawal	3,22,65,343.81	30.09.2017	31.05.2016	Work in progress	
CON/EP/KHD/CRCL Bldg./T-I/2014 dt. 03.02.2015	M/s Jalaram Construction	7,77,77,452.17	15.10.2017	03.02.2014	Work in progress	----
CON/EP/Varnama/CC pavement/T-III/2014 dt. 23.02.2015	M/s Apex Tarmac Pvt. Ltd.	43,63,99,958.50	30.11.2017	23.02.2015	Work in progress	----
CON/EP/Varnama/Drain & Box Culvert/T-IV/2014 dt. 10.06.2015	M/s Rachana Construction Co.	22,86,50,192.88	26.10.2017	25.02.2015	Work in progress	----
CON/EP/Varnama/M-50/T-V/2015 dt. 26.10.2015	M/s Maruti Enterprise	11,72,63,055.18	29.01.2018	10.10.2015	Work in progress	----
CON/EP/Varnama/Track Work/T-II/R-II/2016 dt. 12.04.2016	M/s Premco Rail Engineers Ltd.	10,53,99,404.52	30.12.2017	27.04.2016	Work in progress	----
CON/EP/Varnama/Admn Bldg-WH/T-VI/2016 dt. 02.02.2017	M/s SHANTI BUILDWELL (JV)	16,36,88,692.25	17.05.2018	17.02.2017	Work in progress	----
CON/EP/KHD/WH & RTG Workshop/2017 dt. 12.04.2017	M/s Build Well Engineers	7,38,31,904.89	26.07.2018	27.04.2017	Work in progress	----
CON/EP/TNPM/PEB WH/T-III/2015 dt. 30.03.2016	M/s RPP Infra Projects Limited	11,24,47,443.46	20.10.2017	15.04.2016	Work in progress	--
CON/EP/Vallarpadam/Addl. PAV/T-IV /2016 dt. 14.12.2016	M/s ABC Builders	5,73,43,743.51	28.09.2017	29.12.2016	Work in progress	--
CON/EP/DPR/PAV/481/T-I/2013 dt. 06.12.2013	M/s Ceigall India Ltd.	10,92,22,000.00	16.12.2013	29.05.2016	Work Completed	Final Bill yet to be submit by PMC
CON/EP/TKD/Boundary Wall/T-I/2014 dt 1/12/2014	M/S Dwivedi associates pvt ltd	9,12,23,000.00	12.11.2014	31.12.2017	Work in progress	--
CON/EP/TKD/R&D/Balance Work/T-2/2014 Dated 6/4/2015	M/S DAPL-NDR-JV	9,64,31,000.00	20.03.2015	30.11.2016	Work has been short closed	Final Bill yet to be submit by PMC
CON/EP/KHEMLI/ADMN.BLDG & PAV/T-1/2014 Dated 6/04/2015	M/S 5. Jalaram Construction	11,17,98,000.00	21.4.2015	31.08.2017	Work in progress	--
CON/EP/KHEMLI/P.way /T-2/R-1/2015 dated : June 15, 2015	M/s Dynamic Engineers Infratrack Pvt. Ltd.	7,12,66,000.00	30.06.2015	31.12.2016	Work Completed	Final Bill yet to be submit by PMC
CON/EP/KKU/Approach Road & Bdy. Wall/ T-1/2015 dated : June 25, 2015	M/s Rajendra Singh Bhamboo Infra Pvt. Ltd.	2,23,18,000.00	10.07.2015	30.4.2017	Work Completed	Final Bill under submission
CON/EP/NR/15/III/OPREATIONAL OFFICE/TKD/T-1/2015 Dated 16.09.2015	M/s Tycoon Construction Co.	3,74,16,000.00	16.09.2015	19.01.2018	Work in progress	
CON/EP/MMLP/QRP/P.Way/T-3/2015 dated 30.09.2015	M/s ISC PROJECTS PVT LTD	19,82,46,000.00	15.10.2015	14.08.2017	Work Completed	Final Bill yet to be submit by PMC
CON/EP/DDLT-1/2015 dated : 23/10/2015	M/s Mittal Construction Co.	3,45,11,000.00	07.09.2015	31.03.2017	Work Completed	Final Bill yet to be submit by PMC
CON/EP/KTS/MMLP/WH/9050/ T-XII/2015 DATED : 16/11/2015	M/s Satish Kumar & Company	6,82,07,000.00	01.12.2015	29.01.2017	Work Completed	Final Bill under submission
CON/EP/KTS/MMLP/M-50 CC Block /9050/T-XIII/2015 DATED 9/11/2015	SUPER TILES & MARBLES PVT.LTD.	6,67,59,000.00	24.11.2015	18.08.2017	Work Completed	Final Bill yet to be submit by PMC
CON/EP/MB/New Admin Bldg./T-1/2015 dated 29.01.2016	M/s Teen Murti Construction Pvt. Ltd	3,24,97,000.00	13.02.2016	23.11.2017	Work in progress	-
CON/EP/KTS/MMLP/PAVEMENT/9050/T-XIV/2015 dated 04.02.2016	Ms Ranjeet Singh Choudhary	17,02,55,000.00	19.02.2016	18.08.2017	Work Completed	Final Bill yet to be submit by PMC
CON/EP/MMLP/QRP/Admn Bldg /T-5/2015 dated 01.04.2016	M/s Bhullar Constructions	25,90,60,000.00	16.04.2016	31.10.2017	Work in progress	-
CON/EP/MMLP/Barhi/Track Work/T-2/2016 dated 23.05.2016	M/s S. C. AGARWAL	22,97,91,000.00	07.06.2016	31.05.2018	Work in progress	-

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No. CON/EP/MMLP/Barhi/Pavement & Bldgs./T-1/2016 Dated: 13.06.2016	M/s Backbone Construction Pvt. Ltd.	37,14,71,000.00	28.06.2016	05.02.2018	Work in progress	-
No. CON/EP/Tilak Bridge/Type-V/2016 Dated: 07.06.2016	M/s Ishvakoo India Private Limited	13,01,87,000.00	22.06.2016	21.09.2017	Work in progress	-
CON/EP/KHEML/S&T/T-1/2016 dated 06.02.2017	M/s Shivakriti International Ltd.	6,92,89,000.00	21.02.2017	31.03.2018	Work in progress	
CON/EP/DCT/OKHLA/DRAINAGE/T-1/2016 dated 31.03.2017	M/S Dwivedi associates pvt ltd	5,82,54,000.00	15.04.2017	14.04.2018	Work in progress	
CON/EP/Elect./Naya Raipur/T-5/2014 dtd.08.11.2014	M/s. Anil Nathani	2,19,45,409.55	05.09.2014	31.03.2017	work in progress	Major works compelled and waiting for power supply
CON/EP/Elect./MMLP MIHAN/T-VI/2014 dtd.11.05.2015	M/s. Jyoti Electricals	2,73,83,837.42	22.02.2015	30.09.2017	work in progress	Major works compelled and waiting for power supply
CON/EP/Elect./FF/ DRT /T-I/R-I/2015 dtd.24.11.2015	M/s.Hindustan Construction Corporation	6,21,24,645.94	08.12.2015	08.06.2017 for Part-I	work in progress	Waiting for NOC
CON/EP/FF/Kathuwas/T-I/R-I/2015 dtd.09.03.2016	M/s J.K.Defence Fire Engg. Services	2,89,29,082.12	24.03.2016	30.06.2017	work in progress	Under process for EOT.
CON/EP/Elect./MMLP Varnama/T-VI/2015 dtd.09.03.2016	M/s Shree Gokulesh Electric & Engg. Co.	3,44,99,578.14	24.03.2016	31.10.2017	work in progress	--
CON/EP/Ext.Elect./TKD/2015 dtd.03.05.2016	M/s. MEC Engineers	1,68,15,466.86	17.05.2016	15.10.2017	work in progress	--
CON/EP/Elect./Kila Raipur/T-I/2016 dtd. 01.07.2016	M/s. POMERA AND COMPANY LIMITED	4,09,18,612.81	14.04.2017	31.10.2017	work in progress	--
CON/EP/Elect./FF/ Pantnagar/T-I/2015 dtd.16.08.2016	M/s. J.K. Defence Fire Engg. Services	2,04,43,473.04	15.09.2016	14.09.2017 plus 03 yrs. Maintenance	work in progress	Under process for EOT.
CON/EP/Elect./MMLP/Vizag/T-I/2016 dtd.22.11.2016	M/s.Modern Electric Co.	4,75,88,504.83	12.12.2016	06.09.2017	work in progress	Under process for EOT.
CON/EP/Elect./VPD/T-IV/2014 dt. 12.03.2015	M/s. Inter Elect Engineers Private Limited	1,36,55,541.50	26.03.2015	31.08.2017	work in progress	Waiting for power supply
CON/EP/GIM/FF/T-V/2013 dtd 12.06.2013	M/s NFA Life Service Pvt. Ltd	1,28,38,374.00		30.03.2016		Waiting for NOC and major works completed
CON/EP/OKH/FF/T-IV/R-1/2013 dtd. 08.01.2014	M/s NFA Life Secure Pvt. Limited	2,52,47,307.45	26.09.2014	31.10.2017 for Part-I	work in progress	--
Pithampur / H&T2011-II / LOI/2118 Dt 22.12.11	M/s Apna Logistics Pvt.Ltd	17,55,00,000.00 Per Annum approx	13.01.2016 (extended for a further period of 1 year w.e.f. 14/01/2016 to 13/01/2017 Ref. C.O.Letter No.CON/IM/WR/335-A-2/15/324 Dated 12/01/2016). Extended for an obligatory period of 4 months w.e.f.14/01/2017 to 13/05/2017 or till the new contract is finalised, whichever is earlier. Extended on ad-hoc basis w.e.f. 14/05/2017 for a period of 3 months or till the finalisation of fresh contract, whichever is earlier. (Ref C.O.Letter No. CON/IM/WR/335-A/5/12 Dated 15/05/2017). Extended on ad-hoc basis w.e.f. 14/08/2017 for a period of 3 months or till the finalisation of fresh contract, whichever is earlier. (Ref C.O.Letter No. CON/IM/WR/335-A/5/12 Dated 08/09/2017)	14.01.2012	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy\vehi-tender\DRT\18 seater Minibus\Tender-2014\corres/177 dtd. 21.01.2015	M/s Vardaini Travels	7,99,000.00 per annum	10.02.2017 (Extended for 1 year w.e.f. 11.02.2017 to 10.02.2018)	21-02.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CFS-NM/ Container H&T/ Tender2012/LOI/72 Dated 08/01/2013	M/s Highway Roadlines Pvt. Ltd.	4,95,00,000.00 Per Annum approx,	07.02.2017 (Extended for a further period of 1 (one) year w.e.f.08/02/2017 to 07/02/2018 on same rates, terms and conditions. Ref.C.O.Letter No.CON/IM/WR/33-A-5/TPT/15/10273 Dated 30/11/2016)	08.02.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
DRT/Transportation/Tender 2012/LOI/1411 Dated 17/07/2013	M/s Apana Logistics Pvt.Ltd.	17,42,39,552.00 p,a,	16.07.2015 (further extended for 2 years w.e.f. 17/07/2015 Ref. C.O.Letter No.CON/IM/WR/335-D/12 Dt.14/07/15). Further extended for another 1 year w.e.f. 17/07/2017 (Ref.C.O.Letter No.CON/IM/WR/335-D/15 Dated 28/07/2017).	17.07.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.PTM/SURVEY/TENDER2014/1263 Dated 26/05/2014	M/s Aquarius Marine Services	26,81,692.00 pa	31.05.2016 (Extended for a further period of 1 (one) year w.e.f. 01/06/2016 to 31/05/2017 on the same rates, terms and conditions). Extended for an obligatory period of 4 months w.e.f.01/06/2017 to 30/09/2017 or till the new contract is finalised, whichever is earlier.	01.06.2014	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/CCH/H&T 2014//LOI/528 Dated 16/09/2014	M/s Premchand & Company	1,14,07,035.00 pa	30.10.2017	31.10.2014	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/PTM-RTM/Tender-2014/LOI/627 dtd. 26.09.2014	(i) M/s Rajendra Pal Travels (ii) M/s Vindheshwari Sanwariva Travels iii)M/s	30,53,000.00 approx per annum	05.10.2017	06.10.2014	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/ADMIN/PRINT-STATIONERY/24/2014	M/s Sunita Enterprises	5,96,000.00 per annum	30.11.2016(Extended for a further period of 1 (one) year w.e.f. 01/12/2016 to 30/11/2017 on the same rates, terms and conditions)	01.12.2014	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/cfs_nm/E-auction/Tender-2014/Corres/1313 dtd. 08.12.2014	M/s Ashwin & Co.	1,95,162.00 per annum	01.01.2017(Extended for a further period of 1 (one) year w.e.f. 02/01/2017 to 01/01/2018 on the same rates, terms and conditions)	02.01.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Civil1/Pithampur/Weighbridge/ LOI/323 Dtd 04.2.2013	M/s Lift & Shift Services	50,79,000.00 appx for 05 yea	20.05.2018	21.05.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil/Ratlam/Weighbidge/05/13	M/s Vinod Kumar Jain	39,84,000.00 appx for 05 yea	24.09.2017	04.07.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Mulund/2015/LOI Dated.29-01-2016	M/s.Bhanushali & Co	86,04,507.00 for 3 year	04.02.2019	05.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/Hskpng MRO/2017/LOI/1543 dated.04-07-2017	M/s Kushang Securities & protection services	32,61,303.00 for 2 years	19.07.2019	20.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Turbhe/2015/LOI/191 Dated.27-01-2016	M/s.Bhanushali & Co	12,34,318.00 for 3 years	31.01.2019	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI .CON/ civil 2/Est Mnt/Hskpng JNPT/2016/LOI dt.22-04-2016	M/s Blue Star Security & Facility Services	19,88,105,73.00 for 3 years	30.04.2019	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/CCH & MRJ/2017/LOI/1671 dated.19-07-2017	M/s Accurate Enterprises	14,89,720.00 for 3 years	31.07.2020	01.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est. Mnt./Hskpng Goa/2016/ LOI/395 dt.13-06-2016	M/s.Target Hospitality P Ltd	19,530.00 per month for period of 2 years	30.06.2018	01.07.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/Ratlam/2017/LOI/1788 dated.01-08-2017	M/s V K Enterprises	17,16,342.00 for 2 years	15.08.2019	16.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/PTM/2017/LOI/1862 dated.14-08-2017	M/s Million Minds Management services	26,01,996.00 for 2 years	31.08.2019	01.09.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/Civil-1/Zonal/Mulund/2014//LOI	M/s Kumar Construction	81,49,878.00 for 3 years	16.02.2018	17.02.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/ADMIN/VEH/29/14	(i) M/s Shradha Travels	8,84,000.00 approx per annum	31.05.2017 resp. (Extended for a further period of one more year w.e.f. 01/06/2017 on the same rates, terms and conditions)	01.06.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ WR/ ADMIN/VEH/01/15(Two tata Sumo vehicles at JNPT) Secy/vehi-tender/JNPT/Tender-2015/LOI/1177 dtd. 17.04.2015	M/s Vardaini Travels	12,99,000.00 per annum	31.05.2017 (Extended for a further period of one more year w.e.f. 01/06/2017 on the same rates, terms and conditions)	01.06.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Civil1/MRO/ZonalElectcont/LOI/15/2022 Dtd 14-07-2015	M/s Ankush Enterprises.	80,97,196.00 (for 03 Years)	14.07.2018	15.07.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Con/Wr/Civil2/Est mnt/DRT/2016/LOI/2663 dt.30-11-2016	M/s Oriental Facility	37,75,465,24.00 (for one year)	30.11.2017	01.12.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
JNPT/SURVEY/LOI/2176 Dated 01/09/2015	M/s The General Surveyors of India	75,28,563.00 pa	31.08.2019	01.09.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi_tender/CGM-GGM/Tender-2015/LOI dtd. 30.09.2015	M/s Sumangal Tours & Travels	11,14,000.00 p,a, approx,	31.10.2017	01.11.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/admn/Courier/Tender-2015/LOI/4190 dtd. 31.12.2015	M/s Nayan Jyoti Logistics	3,16,000.00 per year approx	31.12.2017	01.01.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/wr/mro/DSO Container Repair/ 2015-16/LOI/133 dated 18.01.2016	M/s. Sricon Logistics Pvt. Ltd.	92,42,523.00 for 3 (2+1) years	31.01.2018	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/ADMIN/ VALUATION/28/15	M/s M.C.Jain & Associates	77,761.00 approx per year	07.03.2018	08.03.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/SURVEY/LOI/863 Dated 13/04/2016	M/s SAM Surveyors and Adjusters	26,04,297.00 p,a,	30.04.2020	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-tender/NGSM/AC_Imports/Tender2016/	M/s Sumangal Tours & Travels	4,52,000.00 approx per year	30.04.2018	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Admin/Empanelment of Advertising Agencies-2015/ corres DTD. 19.05.2016	i) M/s. Apex Advertising Goldmine Advertising Ltd. Advertising P.Ltd. Communications Ltd ii) M/s Iii)M/s Ventures iv) M/s Square v) M/s Sai Advertisers vi) M/s Pressman Advertising	19,35,000.00 per year approx	23.05.2017(Extended for one more year w.e.f. 24.05.2017 till 23.05.2018)	24.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/DRT/Tata Indica/Tender-2016/LOI/1717 dtd. 18.07.2016	M/s Praveen Tours & Travels	5,67,000.00 approx per year	31.07.2018	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Admin/Canteen/Re-Tender-2016/LOI/1553 dtd. 30.06.2016	M/s. Shree Siddhi Vinayak Caterers	1,65,000.00 approx per year	30.06.2018	01.07.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/ Vehi-tender/NGSM/AC-Exports/Tender-2016//LOI/1778 dtd. 25.07.2016	M/s Sumangal Tours & Travels	4,72,000.00 approx per year	31.07.2018	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/PTM-RTM/Tata Sumo-Ratlam-2015/1777 dtd. 25.07.2016	M/s Shree Shanti Roadways	3,74,000.00 approx per year	31.08.2018	01.09.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CONTAINER REPAIRS/LOI/2233 Dated 29/09/2016 issued	M/s Container Care Services	59,47,000.00 for 3(2+1) years	02.10.2018	03.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA No.CON/WR/MUL/O&M/RST/20016/2408 dt.24-10-2016	M/s. Excellent Enginnering and Allied Services Private Ltd	2,10,89,160.00 for 3 years	31.10.2019	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/DRT/Comm_Centre/Tender-2016/Corres/ 2452 dtd.27.10.2016	M/s Sudin Enterprises	1,48,000.00 approx per year	30.10.2018	31.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/CARGO HANDLING/LOI/2808 Dated 19/01/2017	M/s Venkatesh Enterprises	8,11,00,000.00 p,a, (exclusive of service tax)	01.01.2021	02.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/TATA Sumo/tender-2016/LOI/2500 dtd.03.11.2016	M/S Praveen Tours & Travels	8,64,000.00 approx per year	15.11.2018	16.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/As and when required/tender/2016/corresi/2850 dtd.22.12.2016	M/s Mastakar Travellers	2,42,000.00 approx per year	31.12.2018	01.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/TURBHE/WAREHOUSE LEASE/LOI/ 2353 dtd. 14.10.2016	M/s National Bulk Handling Corporation P.Ltd.	83,62,000.00 approx for a period of 3 years	14.10.2019	15.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/Miraj/Ware House Lease/LOI/193 dtd. 23.01.2017	M/s ASB Enterprises	7,80,000.00 PA for a period of One Year	31.01.2018	01.02.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. DRT/CONTAINER HANDLING/LOI/509 dtd. 03.03.2017	M/s Apana Logistics Pvt.Ltd.	7,06,36,992.00 per annum including taxes	31.03.2021	01.04.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/chinchwad/Tender-2016/LOI/452 dtd. 27.02.2017	M/s Sumangal Tours & Travels	15,87,000.00 approx for a period of 2+1 years	30.04.2019	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/Ratlam/Security/2015/LOI/1070 dtd. 31.03.2015	M/s Vijay Shankar Tiwari Security Agency	32,58,000.00 approx pa	31.05.2017 (Extended on ad-hoc basis for a period of 3 months or till the finalisation of new contract whichever is earlier on sme rates,terms and conditions w.e.f. 01.06.2017.	01.06.2015	कार्य समाप्त हो गया है Work is Completed.	लागू नहीं Not Applicable
LOI No.CON/survey2017/CORRES/LOI/719 Dt 31/03/2017	M/s The General Surveyors of India	2,42,71,950.00 inclusive of taxes for 5(4+1) years	30.04.2021	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-Tender/JNPT/GGM-JNPT/Tender-2017/LOI dtd. 26.04.2017	M/s Tannu Transport & Travels	22,36,000.00 approx for a period of 2+1 years	31.05.2019	01.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. CON/WR/OTL_SEALS/LOI/1341 Dated 13/06/2017	M/s Warner Industries	39,36,800 for 4(2+2) years	15.06.2019	16.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. RTM/H&T/LOI/843 Dated 19/04/2017	M/s Highway Roadlines Pvt. Ltd.	2,32,00,000.00 per annum exclusive of taxes	16.06.2021	17.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA.CON/WR/Civil-1/Zonal/DRT_JNPT_Turbhe/2016/loa/117 dated.18-05-2017	M/s. Shree Krishna Construction	77,87,500.00 excluding service tax for period of 1 year	26.05.2018	27.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/NGSM/Customs Staff/Tender-2017/LOI/1568 dtd. 07.07.2017	M/s Sarita Travels	14,18,000.00 approx for a period of 2+1 years	16.07.2019	17.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. TURBHE/CONTAINER HANDLING/LOI/1707 Dated 24/07/2017	M/s Highway Roadlines Pvt. Ltd.	1,45,00,000.00 approx per annum including taxes	17.08.2021	18.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/CM-DRT/Tender-2017/LOI/1870 dtd. 18.08.2017	M/s Sumangal Tours & Travels	14,70,000.00 approx for a period of 2+1 years	20.08.2019	21.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/EP/ DNG /Gate Complex/T-I/2015 dtd.12.11.2015	M/s. DeltaTechs Construction Pvt. Ltd.	5,43,74,080.70	04.10.2017	27.11.2015	Work in progress	- -
CON/EP/MMLH/TIHI/P.Way/T-I/2016 dtd. 31.03.2016	M/s. TTIPL-RIL (JV)	13,71,08,256.61	12.10.2017	15.04.2016	Work in progress	Delay due to Railway Culvert
CON/EP/ICD-Mandideep/EW & CC Pav./T-I/2016 dtd.24.06.2016	M/s. Rami Construction Company	16,59,68,596.69	25.10..2017	08.07.2016	Work in progress	- -
CON/EP/TIHI/EW & CC Pav./T-II/2016 dtd. 01.07.2016	M/s. Sanjeev Kumar Goyal Contractor	38,65,20,710.42	14.01.2018	15.07.2016	Work in progress	- -
CON/EP/ICD-Mandideep/M-50 CC Block/T-II/2016 dtd. 22.07.2016	M/s JPR Balaji Pavers Pvt. Ltd.	1,51,35,871.59	08.09.2017	10.08.2016	Work in progress	- -
CON/EP/TIHI/M-50 CC Block/T-III/2016 dtd.21.09.2016	M/s Super Tiles & Marble Pvt. Ltd	2,47,77,576.32	15.01.2018	05.10.2016	Work in progress	- -
CON/EP/Ball/EW & CC Pav./T-I/2016 dtd.09.01.2017	M/s. Earth Pavers (Hyderabad) Private Limited,	30,87,86,736.36	22.04.2018	23.01.2017	Work in progress	- -
CON/EP/ PCC Raja Talab/ PCC /T-I/2017 dtd.10.04.2017	M/s Arctic Refrigeration Private Limited	4,22,48,833.73	24.10.2017	25.04.2017	Work in progress	- -
CON/EP/AGT/WH&AB /T-II/R-I/2014 dtd. 5.2.2015	M/s Shibu Saha	6,66,84,317.03	30.11.2017	20.02.2015	Work in progress	
CON/EP/DGP/PEWH/T-I/R-III/2015 dtd. 7.09.2015	M/s Earth Pavers (Hyderabad) Pvt Ltd.	4,72,12,462.51	30.10.2017	22.09.2015	Work in progress	
CON/EP/MJT/1550/PEWH/T-I/2015 dtd. 12.11.15	M/s J9 Associates	2,16,03,946.55	31.03.2018	27.11.2015	Work in progress	
CON/EP/MMLP/JHG/PEWH & AB/T-VII/R-II/2015 dtd. 28.12.15	M/s P.N Nayak	4,60,00,868.47	30.12.2017	12.01.2016	Work in progress	
CON/EP/AMJ/Repair & Addl. Works/2015 dtd. 25.01.16	M/s North East Engineering & Construction	10,87,48,031.01	31.12.2017	08.02.2016	Work in progress	
NOA no. CON/T/ WB-10/2015 Dtd: 18.02.2016	M/s Digital Weighing system (P) Ltd. Bilaspur.	2,34,85,000.00	D+730 "D" is the date of NOA i.e 18/02/2016	07.05.2016	-	-
NOA no. CON/T/ BLC/SDB-1240/2016/1188 Dated:05.05.2017	M/s Centuuirion IntergradeDMCC Dubai,UAE	USD 5,76,600	D+730 "D" is the date of NOA i.e 05.05.2017	18.07.2017	--	--
NOA no. CON/T/Wheel- Set – 6154/2015/Vol-2 Dt: 26.02.2016 and Amendment -2 Supply of 972 nos wheel sets Dt:14.06.2017	CRRC Datong Electric Locomotive Co. Ltd. China	USD 7202520	D+475 "D" is the date of NOA i.e 26/02/2016 D+475 "D" is the date of Amendment-2 i.e 14.06.2017	27.09.2016	-	-
CON/S&P/ERR-LOI-25.11.2016 DATED:29.11.2016	M/s kpmg Advisory Services pvt. Ltd.	8,50,000.00	Under process	29.11.2017	Under process	-
CON/IM/403-II/16 dt. 25.11.2016	BSCIC certifications Pvt Ltd	13,46,000.00	24.11.2019	25.11.2016	NA	NA

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/OCM/DER/CARGO/15 dated 16.02.17	M/s Priya Cargo Movers	24,42,000.00 P.A	02.02.2021	03.02.2017	NA	NA
CON/DER/Survey/2013 dated 13.05.2014	M/s Sam Surveyors & Adjusters	1,21,00,000.00 P.A	15.05.2018	16.05.2014	NA	NA
CON/NCR/OCM/SEC/DER/2015 dated 29.05.2015	M/s Jaiprakash Security Agency	4,19,00,000.00	31.05.2017	01.06.2015	31.07.2017	Extn granted for four months w.e.f. 01.08.2017 or till new contract whichever is earlier. DGR has asked to send fresh sponsorship. Requisition has been sent
CON/NCR/OCM/DER/Vehicle/2016	M/s Arya Tour & Travels	44,12,000.00 P.A	20.06.2019	21.06.2017	NA	N/A
CON/NCR/OCM/TT/DER/2016 dated 14.07.16	M/s Pinkcity Logistics Ltd.	4,14,00,000.00 P.A	14.09.2020	15.09.2016	NA	NA
CON/NCR/OCM/XVII/14/07 dated 07.08.10	M/s Prem Chand & Co.	1,72,00,000.00 P.A	11.02.2018	12.02.2013	NA	Extended for one year
CON/NCR/OCM/Kota/Vehicle/2016	M/s Shree Gosai Enterprises	11,60,000.00 P.A	30.09.2017	01.10.2016	NA	Proposal sent to CO for extn of Taxi Services at ICD Kota
CON/NCR/OCM/H&C/Kota/15	M/s Shree Gosai Enterprises	13,64,000.00 (3Yrs)	30.11.2017	01.12.2015	NA	NA
CON/NCR/OCM/XVI/SEC/KOTA/2015 dated 01.01.2016	M/s Sumer Singh Yadav security Agency	35,15,000.00 P.A	31.01.2018	01.02.2016	NA	NA
CON/NCR/OCM/XIV/20/10 dated 8.10.	M/s Prem Chand & Co.	1,77,00,000.00 P.A	30.04.2020	01.05.2016	NA	NA
CON/NCR/OCM/TAXI/AGR/2016	M/s Golden Travels	12,44,000.00	02.01.2018	03.01.2017	NA	NA
CON/NCR/OCM/H&C/Agra/2017 dt. 13.04.2017	M/s Shree Gosai Enterprises	16,93,000.00 (3Yrs)	31.08.2019	01.09.2017	N/A	
CON/NCR/OCM/SEC/AGRA/2013/27.08.2015	M/s White Charger Security Services	54,39,000.00 P.A	31.08.2017	01.09.2015	NA	Extn granted for three months w.e.f. 01.09.2017 or till finalisation of new contract whichever is earlier. Limited tender under process
CON/NCR/OCM/CH&TT/CP/2016	M/s Highway Roadlines	49,56,000.00 P.A	29.12.2020	30.12.2016	NA	NA
CON/NCR/OCM/H&C/CPC/2016 dt. 07.10.2016	M/s Shrikrishna Horticulturist	43,04,000.00 (3 Yrs)	31.01.2019	01.02.2017	NA	NA
CON/NCR/OCM/SEC/Kanpur/2015 dated 16.08.2015	M/s Pramod Sharma Security Agency	2,01,00,000.00	15.08.2017	16.08.2015	NA	Proposal sent to CO for extension for 3 months or till finalisation of new contract whichever is earlier
CON/NCR/OCM/VII/06/08/359 dated 28.01.10	M/s Prem Chand & Co.	79,54,000.00 P.A	11.11.2019	12.11.2015	NA	NA
CON/NCR/OCM/VII/07/08 dated 03.03.2015	M/s Kataria Carriers	1,36,00,000.00 P.A	27.12.2019	29.12.2015	NA	NA
CON/NCR/OCM/H&C/MBS/2015 dated 11.11.15	M/s Helpline Facility Management Pvt. Ltd.	12,10,000.00	31.03.2018	01.04.2016	NA	NA
CON/NCR/OCM/SEC/MBS/2017	M/s Swarn Singh Agency	58,07,000.00	30.04.2019	01.05.2017	NA	NA
CON/NCR/OCM/XVII/20/12 dated 24.10.13	M/s Pinnacle Marine Services Pvt. Ltd.	33,60,000.00 P.A	31.10.2017	01.11.2013	NA	As per contract processed for 1 year extension
CON/NCR/OCM/P&A/Taxi/2014	M/s Indraprastha Services	28,62,000.00 P.A	21.08.2017	22.08.2014	NA	Fresh e-Tender floated and opened on 22/09/2017. Ongoing contract is under obligatory period of 04 months
CON/NCR/P&A/Admin/2016	M/s V. K. Enterprises	39,52,000.00	31.05.2018	01.06.2017	N/A	
CON/NCR/P&A/SEC/NCRO/17 dated 23.06.2017	M/s Mak security Services	10,32,638 P.A	30.06.2019	01.07.2017	NA	NA
CON/NCR/OCM/H&T/MLAR/2016 dated 23.05.2016	M/s Prem Chand & Co.	2,49,00,000.00 P.A	15.7.2020	16.07.2016	NA	NA
CON/NCR/OCM/MLAR/VEH/2016	M/s Shree Gosai Enterprises	15,98,000.00 P.A	08.12.2018	09.12.2016	NA	
CON/NCR/OCM/H&C/MLAR/14	M/s Shrikrishna Horticulturist	10,51,000.00 (3Yrs)	02.03.2017	03.03.2015	Extended upto 02.03.2018	The existing contract has been extended for further one year as per contract condition.
CON/NCR/OCM/SEC/MLAR/2016 dated 16.07.2016	M/s Priya Ranjan Sinha Security Agency	37,32,000.00 P.A	15.7.2018	16.07.2016	NA	NA
-	M/s D D Khosla Transport Pvt Ltd	13,45,000.00 P.A	09.04.2017	09.10.2015	09.07.2017 TO 08.10.2017	Again extended for 3 months

Contract No & Date	Name of Contractor	Value of Contract(in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
-	M/s Eagle Hunter	7,50,000.00 for six month	31.01.2017	01.08.2016	31.01.2018	extended for 1 year. Limited tender is under process after approval from CO.
-	M/s Pinnacle Marine Services Pvt. Ltd.	16,60,224.00 P.A	29.02.2020	01.03.2016	NA	NA
CON/IT/1193/17/037 Dated 29/08/2017	M/s. Sunic Technologies Ltd.	12,50,30,000.00	26.01.2018	29.08.2017	Work in Progress	--
CON/IT/4533/17/40 Dated 07/09/2017	M/s. Esteem Technologies	1,63,20,000.00	04.02.2018	07.09.2017	Work in Progress	--
CON/ER/RO/WB-CFS-CTKR/2012 DT. 24.4.12	M/S Digiweigh Private Limited	1,88,00,000.00	23.04.2022	24.04.2012	work in progress	Not applicable
CON/KOL/ER/TP/2012/09 DT 6.12.12	M/s Balmer Lawrie & Co Ltd	72,00,000.00	06.12.2017	07.12.2012	work in progress	Not applicable
CON/ER/RO/Survey/2013/229 dt.22.1.13	M/s Sam Surveyors & Adjusters	1,41,00,000.00	31.01.2018	01.02.2013	work in progress	Not applicable
CON/KOL/ER/CTKR/FLT/2013/794 dt.12.12.13	M/s Roadwings International P Ltd	17,04,000.00	16.12.2017	17.12.2013	work in progress	Not applicable
CON/KOL/ER/CTKR/380 dated 25.03.14	M/S Highway Roadlines Pvt Limited	1,36,00,000.00	31.03.2018	01.04.2014	work in progress	not applicable
CON/KOL/ER/BLS/H&T/2014, Dated 30.01.15	M/s Apana Logistics P Ltd	3,05,00,000.00 p.a	28.02.2019	01.03.2015	work in progress	not applicable
CON/KOL/ER/OTL/HY-TECH/2015/179 Dated 29.06.15	M/s Hy-Tech Power Systems	11,,00,000.00 p.a	28.06.2018	29.06.2015	work in progress	not applicable
CON/KOL/ER/CTKR/2015/275 Dated 15.05.15	M/S T N SINGH	92,28,000.00 p.a	15.05.2019	16.05.2015	work in progress	not applicable
CON/ER/MIS/CCTV/2015/485 Dated 12.11.15	M/s G S Computel Pvt. Ltd.	Supply+Installation 55,88,132.00 + AMC 644071 p.a	28.03.2021	29.03.2017	AMC In progress	not applicable
CON/ER/MIS/AMC/2016/220 dated 10.03.16	M/s Bharat IT Services Ltd	4,6,000.00 p.a	31.03.2018	01.04.2016	work in progress	not applicable
CON/KOL/ER HK/SHM-ERO/2015/LOI/374 DT.23.10.2015	M/S PREMIER & SECURITY SERVICES	50,50,000.00	31.10.2017	01.11.2015	work in progress	Not applicable
CON/KOL/ER HK/CTKR-including CFS/2015/LOI/375 DT.23.10.2015	M/S EGC GROUP	75,00,000.00	31.10.2017	01.11.2015	work in progress	Not applicable
CON/KOL/ER/CTDI/H&T/2015 DT.30.10.2015	M/S HIGHWAY ROADLINES PVT LTD	36,71,000.00 p.a	15.11.2019	16.11.2015	Work in progress	Not applicable
CON/KOL/ER/GUNNY-H&T/2016/347, Dt. 18.04.16	M/S T N SINGH - JV	4,84,00,000.00 p.a	15.05.2018	16.05.2016	Work in progress	Not applicable
CON/KOL/ER/SHM-H&T/2016/371, Dt. 21.04.16	M/S LIFT & SHIFT SERVICES	1,48,00,000.00 p.a	20.05.2020	21.05.2016	Work in progress	Not applicable
CON/KOL/ER/CHA/2013/391 dt.21.02.13	M/s Fairdeal Enterprise P Ltd	11,22,000.00 p.a	23.06.2018	24.06.2016	Work in progress	Not applicable
CON/KOL/ER/AMJ/HDL/2015/490 DT.21.07.15 & CON/KOL/ER/AMJ/HDL/2016, DT. 31.05.16	M/S T.N. SINGH	2,72,00,000.00 p.a	01.06.2020	02.06.2016	Work in progress	Not applicable
CON/KOL/ER/TATA-H&T/2016/323 DT.18.06.16	M/s Suman Forwarding Agency Pvt. Ltd.	1,09,00,000.00 p.a	18.07.2020	19.07.2016	Work in progress	Not applicable
CON/ER/WB/ICD-BALASORE/2016/18 DT. 21.07.16	M/s Utkal Weighbridge and Calibration Centre	32,04,670.00 p.a	31.10.2026	01.11.2016	Work in progress	Not applicable
CON/KOL/ER/CTKR/KONE/RST/O&M/2016-17/23. Dt.27.12.16	M/s TIL Limited	1,44,90,000.00	31.12.2019	01.01.2017	Work in progress	Not applicable
CON/ER/WB/MMLP/JHARSUGUDA/2017/67 DT. 05.01.2017	M/s Silicon Weighing Technologies Pvt. Ltd.	45,45,220.00 p.a	29.05.2027	30.05.2017	Work in progress	Not applicable
CON/ER/AMJ/TPT/2017/387, Dt.20.02.17	M/S Lift & Shift Services	1,30,92,018.00 per annum	21.02.2019	22.02.2017	Work in progress	Not applicable
CON/ER/GFCJ/H&T/2017/444, Dt.17.03.2017	M/s Prem Chand & Company	38,37,000.00 per annum	15.04.2021	16.04.2017	Work in progress	Deployment of Equipment
CON/ER/ROU/H&T/2017/08, Dt.12.04.17	M/s Prem Chand & Company	48,53,040.00 Per annum	10.05.2021	11.05.2017	Work in progress	Deployment of Equipment
CON/ER/HLZ/H&T/2017/435, DT. 01.05.17	M/s Highway Roadlines Pvt. Ltd.	51,91,066.00 Per annum	30.05.2021	31.05.2017	Work in progress	Deployment of Equipment
CON/ER/CTKR/TPT/2017/385, Dt. 20.04.2017	M/s T N Singh	1,85,86,250.00 Per annum	19.05.2019	20.05.2017	Work in progress	Not applicable
CON/ER/CAR/OT/2017/157, Dated 25.05.2017	M/s Kirti Tour & Travels	33,96,834.00 Per annum	31.05.2019	01.06.2017	Work in progress	Not applicable
CON/KOL/ER/Cont Rep/2017-18/404, dt. 19.06.2017	M/s Anchor Container Services Pvt. Ltd.	99,8,000.00 per annum (approx)	30.06.2019	01.07.2017	Work in progress	Not applicable
CON/KOL/ER/AC/2017-18/95, Dt. 10.07.2017	M/s Lift & Shift Services	7,92,000.00 per annum	16.07.2021	17.07.2017	Work in progress	Not applicable
CON/ER/FUT/SP/2017/193, Dt. 24.07.17	M/s Niharika Logistics Private Limited	2,27,80,800.00 per annum	31.08.2023	01.09.2017	Work in progress	Not applicable
CON/ER/WB/ICD/AMINGAON/2017-18/535. Dt. 23.08.2017	M/s Kumar System	10,78,000.00 per annum	10 Yrs from the date of commencement of contract.			Under installation